

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2025



## Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,757,889 | Encumbered and Paid: | \$3,461,755 |
| Transfers/Adjustments:   | \$703,866   | Paid to Date:        | \$3,458,656 |
| Revised Budget:          | \$3,461,755 | Available Budget:    | \$0         |

### 2019 Bond Referendum Renovation


Project ID: 51925378-1

Current Phase: Complete

Phase %: 100% Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (PVES)

Design Services (PVES)

Safety/Security

Technology /Infrastructure

Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

**Monthly Progress:** Project is complete.

### Playground Renovation


Project ID: 51925378-2

Current Phase: Complete

Phase %: 100% Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Scope of work includes upgrades to the Playground areas.

**Monthly Progress:** Project is complete.