

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2026



## Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Elizabeth Rivera


Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$4,191,344
Transfers/Adjustments:	\$2,446,411	Paid to Date:	\$4,191,344
Revised Budget:	\$4,191,344	Available Budget:	\$0

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925344-1

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.      Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
Safety/Security  
Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.


**Monthly Progress:** Project is complete,

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925344-2

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.      Contractor: AJAX



**Scope: 2019 Bond Referendum**  
CM Pre-Con Services (JSES)  
Design Services (JSES)  
Safety/Security  
Special Inspections (from District 01 Design Services)  
Technology /Infrastructure  
Technology under \$5,000  
Utility Services for Technology Upgrades

**Project Details:** Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

**Monthly Progress:** Project is complete.