

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
2011 Building	2011 Elevator Brake Replacement	C	50,395	50,395		
Addams	Early learning classrooms & office relocation	C	11,898,282	15,724,491	3,826,209	
Addams	Addams Portable Replacement Master Plan	D	6,450	10,160		
Addams	Safety/security - replace existing PA system	C	11,165	11,165		
Addams	Safety/security - additional camera equipment	C	33	33		
Addams	Addams Concrete by Fire Hydrant and Partions in 2 Rooms	C	19,650	19,650		
Addams	Safety/security - intrusion upgrade	C	20,055	20,055		
Addams	Addams Digital Marquee Sign	I	175,000	26,294		
Addicott	Safety/security - additional camera equipment	C	33	33		
Addicott	Addicott Exhaust Fan Upgrades	C	21,201	21,201		
Addicott	Safety/security - battery backup	C	53,583	53,583		
Adult Transition Program	Facility infrastructure improvements - student support space	C	16,044	16,044		
Adult Transition Program	Facility infrastructure improvements - Phase II student support space	C	2,613	2,613		
Ahwahnee	Safety/security - replace existing PA system	C	12,083	12,083		
Ahwahnee	Safety/security - installation of automatic gate	C	37,486	37,486		
Ahwahnee	Ahwahnee Safety & Security Fencing Improvements	C	17,525	17,525		
Ahwahnee	Facility infrastructure improvements - Phase II student support space	C	3,558	3,558		
Ahwahnee	Ahwahnee Phase I Student Support Space Supplement	C	5,389	5,389		
Ahwahnee	Ahwahnee - Music Building Fire Restoration	C	528,118	528,118		
Ahwahnee	Ahwahnee Digital Marquee Sign	D	200,000	0		
Ahwahnee	Facility infrastructure improvements - pavement maintenance	C	385,529	385,529		
Ahwahnee	Facility infrastructure improvements - locker room heater replacement	C	317,836	317,836		
Ahwahnee	Safety/security - intrusion upgrade	D	29,442	29,443		
Ahwahnee	Facility infrastructure improvements - HVAC upgrade in gym	I	912,500	807,705		
Ahwahnee	Ahwahnee - MPR Flooring Abatement and Replacement	C	319,363	319,363		
Anthony	Multi-purpose room audio-video system	C	79,193	79,193		
Anthony	Anthony Window Coverings	C	8,700	8,700		
Anthony	Facility infrastructure improvements - pavement maintenance	C	76,333	76,333		
Anthony	Facility infrastructure improvements - replace evaporative coolers in kitchen	C	10,038	10,038		
Anthony	Safety/security - intrusion upgrade	D	27,314	27,314		
Ayer	Facility infrastructure improvements - marquee sign	C	46,668	46,668		
Ayer	Facility infrastructure improvements - exterior painting	C	126,574	126,574		
Ayer	Facility infrastructure improvements - pavement maintenance	C	71,371	71,371		
Ayer	Ayer Siding Replacements	C	23,885	23,885		
Aynsworth	Safety/security - install fencing	C	224,695	224,695		
Aynsworth	Multi-purpose room audio-video system	C	78,864	78,864		
Aynsworth	Aynsworth Window Coverings	C	4,810	4,810		
Aynsworth	Aynsworth Digital Marquee Repair	C	33,467	33,467		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Aynsworth	Safety/security - intrusion upgrade	C	14,586	14,586	
Aynsworth	Aynsworth HVAC and EMS Replacement	C	1,456,656	1,456,656	
Aynsworth	Aynsworth Pavement Maintenance - Playcourts	C	35,641	35,641	
Baird	Safety/security - site and safety access improvements (planning)	D	300,000	14,486	
Baird	Safety/security - install fencing	C	98,278	98,278	
Baird	Facility infrastructure improvements - classroom & nurse's office mods	C	7,076	7,076	
Baird	Facility infrastructure improvements - Phase II student support space	C	5,045	5,045	
Baird	Baird Health Suite Schematic Design	D	1,055,000	169,424	
Baird	Baird Phase II Student Support Space Supplement	C	13,767	13,767	
Baird	Multi-purpose room audio-video system	C	70,223	70,223	
Baird	Safety/security - intrusion upgrade	C	180,130	180,130	
Baird	Baird Irrigation Controller Replacement	I	21,000	19,718	
Baird	Facility infrastructure improvements - admin building HVAC replacement	C	19,274	19,274	
Baird	Baird Gym AV Upgrades	C	222	222	
Baird	Facility infrastructure improvements - HVAC Replacement	C	1,536,042	1,536,042	
Bakman	Safety/security - additional camera equipment	C	15,931	15,931	
Bakman	Facility infrastructure improvements - marquee sign	C	51,680	51,680	
Bakman	Bakman Window Coverings	C	5,200	5,200	
Bakman	Safety/security - intrusion upgrade	D	22,159	22,159	
Bakman	Facility infrastructure improvements - pavement maintenance	C	42,816	42,816	
Bakman	Facility infrastructure improvements - replace AC rooms 2-8	C	613	613	
Bakman	Balderas Window Coverings	C	8,630	8,630	
Balderas	Safety/security - intrusion upgrade	I	224,839	204,367	
Bethune	Safety/security - intrusion upgrade	D	13,535	13,536	
Bethune	Bethune Portable Replacement	C	156,666	156,666	
Bethune	Safety/security - install fencing	C	97,853	97,853	
Bethune	Bethune Window Coverings	C	12,885	12,885	
Bethune	Bethune Shade Structure & Site Renovations	I	540,000	207,913	
Bethune	Bethune Restroom Floor Repairs	C	25,245	25,245	
Bethune	Bethune Building 21 Siding Repair	C	21,430	21,430	
Bethune	Bethune Exterior Painting	C	100,771	100,771	
Bethune	Bethune Portable Classroom Flooring	C	96,088	96,088	
Birney	Early learning classrooms & office relocation (planning)	I	485,000	95,151	
Birney	Birney Portable Replacement	C	3,420	3,420	
Birney	Safety/security - install fencing	C	17,430	17,430	
Birney	Safety/security - installation of automatic gate	C	26,827	26,827	
Birney	Safety/security - additional camera equipment	C	33	33	
Birney	Facility infrastructure improvements - Phase II student support space	I	48,965	48,965	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Birney	Birney Health Suite Schematic Design	D	1,055,000	156,152	
Birney	Birney Phase II Student Support Space Supplement	C	1,663	1,663	
Birney	Birney EL Classroom & MPR Master Plan	D	16,774	17,666	
Birney	Facility infrastructure improvements - infant/toddler play space	C	0	0	
Birney	Birney Window Coverings	C	18,000	18,000	
Birney	Facility infrastructure improvements - pavement maintenance	C	66,621	66,621	
Birney	Facility infrastructure improvements - flooring and wall finishes	C	170,597	170,597	
Birney	Facility infrastructure improvements - replace heat exchanger	C	10,024	10,024	
Birney	Safety/security - intrusion upgrade	D	13,500	13,500	
Bullard	Bullard Concession & Restroom Building	P	0	3,382	
Bullard	Safety/security - install fencing	C	90,011	90,011	
Bullard	Safety/security - additional camera equipment	C	86,812	86,812	
Bullard	Facility infrastructure improvements - Phase II student support space	C	3,528	3,528	
Bullard	Bullard Pool Shade Structure	C	334,064	334,064	
Bullard	Bullard Window Coverings	C	0	0	
Bullard	Bullard Digital Marquee Sign	I	165,000	110,165	
Bullard	Safety/security - intrusion upgrade	C	258,807	258,807	
Bullard	Safety/security - south gym locking system improvements	C	26,655	26,655	
Bullard	Bullard Irrigation Controller Replacement	I	10,400	9,272	
Bullard	Facility infrastructure improvements - pool heater & chemical control systems	C	381,375	381,375	
Bullard	Facility infrastructure improvements - sewer main replacement	C	298,959	298,959	
Bullard	Facility infrastructure improvements - replace HVAC in gym	C	4,274,502	4,274,502	
Bullard	Exterior Paint	C	481,921	481,921	
Bullard	Bullard Interior Paint at Boy's Locker Room	C	55,545	55,545	
Bullard	Bullard Snack Bar Flooring Replacement	C	20,867	20,867	
Bullard	Bullard Pool Pole Lights LED Upgrade	C	24,690	24,690	
Bullard Talent	Safety/security - additional camera equipment	C	18,947	18,947	
Bullard Talent	Facility infrastructure improvements - student support space	C	469,959	469,959	
Bullard Talent	Facility infrastructure improvements - Phase II student support space	C	4,117	4,117	
Bullard Talent	Facility infrastructure improvements - marquee sign	C	107,155	107,155	
Bullard Talent	Facility infrastructure improvements - pavement maintenance	C	121,997	121,997	
Bullard Talent	Bullard Talent HVAC Replacement	D	3,308,572	124,291	
Burroughs	Facility infrastructure improvements - Phase II student support space	C	3,486	3,486	
Burroughs	Burroughs Phase I Student Support Space Supplement	C	10,167	10,167	
Burroughs	Facility infrastructure improvements - marquee sign	C	43,056	43,056	
Burroughs	Facility infrastructure improvements - play structure	C	1,015,118	1,015,118	
Burroughs	Safety/security improvements - repair fire alarm pathway to portable classrooms	C	13,404	13,404	
Burroughs	Burroughs Fire Alarm Upgrade	C	0	0	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Calwa	Calwa Early Learning Building Master Plan	D	16,526	34,249	
Calwa	Safety/security - additional camera equipment	C	13,545	13,545	
Calwa	Safety/security - site and safety access improvements (planning)	D	1,164,328	162,828	
Calwa	Multi-purpose room audio-video system	C	70,468	70,468	
Calwa	Facility infrastructure improvements - upgrade HVAC in kitchen	C	196,134	196,134	
Calwa	Facility infrastructure improvements - pavement maintenance	C	33,622	33,622	
Calwa	Safety/security - intrusion upgrade	C	180,705	180,705	
Calwa	Calwa Building 20 Siding Replacement	C	20,470	20,470	
Calwa	Calwa HVAC and EMS Replacement	C	2,293,755	2,293,755	
Cambridge	Facility infrastructure improvements - student support space	C	4,982	4,982	
Cambridge	Facility infrastructure improvements - Phase II student support space	C	3,523	3,523	
Cambridge	Cambridge Phase II Student Support Space Supplement	C	285,234	285,234	
Cambridge	Facility infrastructure improvements - pavement maintenance	C	145,782	145,782	
Cambridge	Cambridge Intrusion Upgrade	I	209,000	132,036	
Centennial	Safety/security - install fencing	C	139,658	139,658	
Centennial	Safety/security - additional camera equipment	C	19,706	19,706	
Centennial	Safety/security - install fencing	C	8,308	8,308	
Centennial	Facility infrastructure improvements - pavement maintenance	C	27,179	27,179	
Centennial	Safety/security - intrusion upgrade	D	13,500	13,500	
Centennial	Centennial Install 4 Ton RTU F	C	24,287	24,287	
Chavez Adult School	Safety/security - installation of automatic gate	C	53,952	53,952	
Chavez Adult School	Facility infrastructure improvements - marquee sign	C	8,526	8,526	
Chavez Adult School	Chavez Adult Irrigation Controller Replacement	I	6,861	5,861	
Chavez Adult School	Safety/security - intrusion upgrade	I	206,500	200,362	
College Career Readiness	Facility infrastructure improvements - roofing assessment	C	3,654	3,654	
Columbia	New classrooms	C	8,919,402	8,919,402	
Columbia	Multi-purpose room audio-video system	C	74,038	74,038	
Columbia	Facility infrastructure improvements - pavement maintenance	C	33,685	33,685	
Columbia	Facility infrastructure improvements - replace HVAC unit in library	C	12,687	12,687	
Columbia	Facility infrastructure improvements - exterior painting	C	115,353	115,353	
Computech	Safety/security - fencing around playground	C	142,968	142,968	
Computech	Facility infrastructure improvements - student support space	C	24,002	24,002	
Computech	Facility infrastructure improvements - Phase II student support space	C	12,563	12,563	
Computech	Computech Phase II Student Support Space Supplement	C	502,567	502,567	
Computech	Multi-purpose room audio-video system	C	80,722	80,722	
Computech	Facility infrastructure improvements - upgrade HVAC in classroom 301	C	234,711	234,711	
Computech	Facility infrastructure improvements - play area lighting	C	23,939	23,939	
Computech	Safety/security - intrusion upgrade	D	14,500	14,500	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Computech	Facility infrastructure improvements - pavement maintenance	C	13,199	13,199	
Computech	Facility infrastructure improvements - HVAC Replacement	C	23,099	23,099	
Cooper	Safety/security - single point of entry	D	750,000	77,519	
Cooper	Safety/security - additional camera equipment	C	24,701	24,701	
Cooper	Facility infrastructure improvements - student support space	I	50,000	50,316	
Cooper	Facility infrastructure improvements - Phase II student support space	C	43,753	43,753	
Cooper	Cooper Health Suite Design	D	1,055,000	234,671	
Cooper	Cooper Phase II Student Support Space Supplement	C	3,205	3,205	
Cooper	Facility infrastructure improvements - pavement maintenance	C	79,231	79,231	
Cooper	Safety/security - intrusion upgrade	I	14,499	14,500	
Dailey	Safety/security - install fencing	C	289,701	289,701	
Dailey	Dailey Digital Marquee Sign	D	200,000	0	
Dailey	Dailey Cafeteria HVAC	C	1,337,869	1,337,869	
Dailey	Safety/security - intrusion upgrade	I	13,500	13,500	
Dailey	Safety/security - replace existing PA system	C	15,359	15,359	
Districtwide	District Wide Facility Roofing Assessment	I	180,000	177,000	
Del Mar	Interim housing	I	2,677,000	3,245,297	
Del Mar	Early learning classrooms & library/admin office modernization	I	10,021,814	13,161,717	4,500,686
Del Mar	Del Mar Portable Replacement Master Plan	D	13,495	13,495	
Del Mar	Multi purpose room reconstruction	I	8,057,085	7,868,260	
Del Mar	Facility infrastructure improvements - student support space	C	3,801	3,801	
Del Mar	Multi-purpose room audio-video system	C	0	0	
Del Mar	Del Mar Window Coverings	C	2,700	2,700	
Del Mar	Safety/security - intrusion upgrade	I	204,000	164,549	
Del Mar	Del Mar Building 8 Siding Repair	C	19,890	19,890	
Dewolf	Facility infrastructure improvements - Phase II student support space	C	7,028	7,028	
Duncan	CTE Health Science building	C	7,991,027	10,991,027	3,000,000
Duncan	Design concept for Fulton/Millbrook move to Duncan campus	C	7,217	7,217	
Duncan	Safety/security - additional camera equipment	C	76,288	76,288	
Duncan	Facility infrastructure improvements - marquee sign	C	146,872	146,872	
Duncan	Facility infrastructure improvements - pavement maintenance	C	43,629	43,629	
Duncan	Facility infrastructure improvements - electrical upgrade	C	416,297	416,297	
Duncan	Duncan Rm 15 Install Ductless Split	I	13,909	12,644	
Duncan	Facility infrastructure improvements - hallway lighting replacement	C	84,045	84,045	
E Street	Safety/security - install fencing	C	609,140	609,140	
Early Learning	Convert Cambridge to Early Learning	I	4,850,000	3,443,378	
Eaton	Facility infrastructure improvements - pavement maintenance	C	105,037	105,037	
Eaton	Facility infrastructure improvements - exterior painting	C	98,167	98,167	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Eaton	Safety/security - Install fence & automatic gates at staff parking lot	C	22,850	22,850	
Easterby	Safety/security - additional camera equipment	C	23,923	23,923	
Easterby	Safety/security - install fencing	C	263,630	263,630	
Easterby	Multi-purpose room audio-video system	C	74,341	74,341	
Easterby	Facility infrastructure improvements - marquee sign	C	30,568	30,568	
Easterby	Easterby Window Coverings	C	14,500	14,500	
Easterby	Safety/security - intrusion upgrade	I	24,608	24,609	
Edison	CTE Architecture/Engineering, Health Science, Communication building	C	17,266,679	23,573,858	6,307,179
Edison	Edison Gym Modernization	I	3,222,424	281,262	
Edison	Safety/security - additional camera equipment	C	62,768	62,768	
Edison	Facility infrastructure improvements - athletic training room remodel	C	67,774	67,774	
Edison	Facility infrastructure improvements - Phase II student support space	C	41,026	41,026	
Edison	Edison Phase I Student Support Space Supplement	C	60,743	60,743	
Edison	Facility infrastructure improvements - track and field complex scoreboard	C	25,272	25,272	
Edison	Facility infrastructure improvements - misc ballfield upgrades	C	1,682,930	1,682,930	
Edison	Edison Computech Window Coverings	C	1,650	1,650	
Edison	Edison Window Coverings	C	24,950	24,950	
Edison	Edison Central Plant Cooling Tower Replacement	P	1,062,500	91,835	
Edison	Edison Single Point of Entry Design Assessment	C	0	0	
Edison	Facility infrastructure improvements - roof hatch replacement	C	20,776	20,776	
Edison	Safety/security - intrusion upgrade	I	229,000	313,901	
Edison	Facility infrastructure improvements - hallway lighting replacement	C	92,795	92,795	
Edison	Facility infrastructure improvements - exterior painting	C	636,618	636,618	
Education Center	Education Center - Lobby Remodel Phase 1	C	130,884	130,884	
Education Center	Facility infrastructure improvements - replace flooring, electrical & data cable	C	348,511	348,511	
Education Center	Facility infrastructure improvements - sewer main replacement	C	0	0	
Education Center Annex	Interior Finish Upgrades	C	854,161	854,161	
Education Center Annex	Ed Center Annex Lighting Improvement	C	49,946	49,946	
Edison	Facility infrastructure improvements - electrical upgrade in basement	C	36	36	
Ericson	Ericson Portable Replacement Master Plan	D	2,800	9,814	
Ericson	Cafeteria reconstruction	C	7,296,360	7,296,360	
Ericson	Ericson Window Coverings	C	24,900	24,900	
Ericson	Safety/security - intrusion upgrade	D	10,051	10,052	
Ericson	Facility infrastructure improvements - EMS replacement entire campus	I	687,500	411,279	
Ewing	Ewing Window Coverings	C	8,500	8,500	
Ewing	Ewing Portable Replacement	C	173,480	173,480	
Expanded Learning	Expanded Learning RTU Change Out	C	24,111	24,111	
Facilities	Facilities Master Plan	C	608,937	608,937	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Farber Campus	New classroom facility - Francine & Murray Farber Educational Facility	C	11,781,545	11,781,545	
Farber Campus	Facility infrastructure improvements - building A & B improvements (office space)	I	10,848,000	10,744,103	
Farber Campus	E-Learn portable classrooms & restroom	C	0	0	
Farber Campus	Demolish south building B and replace with new office building	C	0	0	
Farber Campus	Farber South Building B Mod	C	0	0	
Figarden	Figarden Portable Replacement	D	3,000,000	187,114	
Figarden	Facility infrastructure improvements - Phase II student support space	C	3,056	3,056	
Figarden	Figarden Phase II Student Support Space Supplement	C	158,646	158,646	
Figarden	Facility infrastructure improvements - pavement maintenance	C	74,621	74,621	
Figarden	Facility infrastructure improvements - replace HVAC unit Admin office	C	10,800	10,800	
Figarden	Facility infrastructure improvements - MPR roof replacement	C	36	36	
Fiscal	Fiscal Services Workstation Replacement	D	0	242,746	
Fort Miller	Facility infrastructure improvements - pavement maintenance	C	114,024	114,024	
Fort Miller	Facility infrastructure improvements - replace chiller compressor	C	9,683	9,683	
Fort Miller	Facility infrastructure improvements - recarpet library	C	29,957	29,957	
Fort Miller	Safety/security - intrusion upgrade	I	234,000	233,552	
Fort Miller	Facility infrastructure improvements - pavement maintenance	C	14,011	14,011	
Fort Miller	Gym Floor Refinishing	C	44,989	44,989	
Fort Miller	Safety/security - additional camera equipment	C	23,977	23,977	
Fort Miller	Facility infrastructure improvements - Phase II student support space	C	2,636	2,636	
Fort Miller	Fort Miller Phase I Student Support Space Supplement	C	1,999	1,999	
Fort Miller	Facility infrastructure improvements - upgrade HVAC in classroom 36	C	176,748	176,748	
Fort Miller	Fort Miller Window Coverings	C	51,000	51,000	
Fremont	Safety/security - additional camera equipment	C	20,175	20,175	
Fremont	Safety/security - install fencing	C	189,450	189,450	
Fremont	Fremont ESSER Supplement HVAC/EMS Upgrade	C	1,099	1,099	
Fremont	Facility infrastructure improvements - pavement maintenance	C	260,575	260,575	
Fremont	Facility infrastructure improvements - exterior painting	C	121,859	121,859	
Fremont	Fremont Building 26 Siding Repair	C	19,870	19,870	
Fremont	Safety/security - intrusion upgrade	D	13,500	13,500	
Fremont	Fremont HVAC/EMS Replacement	C	4,800	4,800	
Fresno	Safety/security - installation of automatic gate	C	49,541	49,541	
Fresno	Safety/security - additional camera equipment	C	46,451	46,451	
Fresno	Safety/security - additional camera equipment	C	50,058	50,058	
Fresno	Auxiliary gym including tennis courts	C	10,063,694	10,063,694	
Fresno	Athletic facility improvements - multi sport field scoreboard	C	35,013	35,013	
Fresno	Athletic facility improvements - football and track lighting	C	116,990	116,990	
Fresno	Facility infrastructure improvements - replace pool heaters and pump	I	2,257,500	2,009,309	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Fresno	Athletic facility improvements - ballfield scoreboard	C	381,908	381,908		
Fresno	Fresno High Maintenance Building	C	145,854	145,854		
Fresno	Fresno High Master Plan	C	742	742		
Fresno	Fresno High Cafeteria	I	65,560	78,677		
Fresno	Athletic facility improvements - replace pool scoreboard and timing equipment	C	48,994	48,994		
Fresno	Safety/security - replace existing built-in locks at girls & boys locker rooms	C	58,319	58,319		
Fresno	Facility infrastructure improvements - pavement maintenance	C	64,034	64,034		
Fresno	Facility infrastructure improvements - pool lighting retrofit	C	15,131	15,131		
Fulton School	Facility infrastructure improvements - student support space	C	19,120	19,120		
Fulton School	Facility infrastructure improvements - Phase II student support space	C	2,580	2,580		
Fulton School	Fulton Fume Hood Improvements	P	27,000	0		
Fulton School	Facility infrastructure improvements - exterior painting	C	21,292	21,292		
Gaston MS	Facility infrastructure improvements - student support space	C	26,861	26,861		
Gaston MS	Facility infrastructure improvements - Phase II student support space	C	3,834	3,834		
Gaston MS	Gaston Phase II Student Support Space Supplement	C	190,886	190,886		
Gaston MS	Gaston Window Coverings	C	5,750	5,750		
Gaston MS	Safety/security - intrusion upgrade	C	18,312	18,312		
Gaston MS	Gaston Exterior Painting	C	333,569	333,569		
Gibson	Safety/security - additional camera equipment	C	20,996	20,996		
Gibson	Safety/security - install fencing	C	41,350	41,350		
Gibson	Safety/security - install fencing	C	286,663	286,663		
Gibson	Facility infrastructure improvements - Phase II student support space	C	3,443	3,443		
Gibson	Facility infrastructure improvements - relocate nurse's office	C	14,656	14,656		
Gibson	Facility infrastructure improvements - Phase I student support space	C	35,080	35,080		
Gibson	Facility infrastructure improvements - marquee sign	C	36,291	36,291		
Gibson	Gibson Window Coverings	C	24,900	24,900		
Gibson	Gibson Irrigation Controller Replacement	I	6,000	5,452		
Gibson	Safety/security - intrusion upgrade	C	13,500	13,500		
Gibson	Gibson Infrastructure Replacement	C	154	154		
Gibson	Facility infrastructure improvements - pavement maintenance	C	60,459	60,459		
Gibson	Facility infrastructure improvements - wheelchair lift replacement	C	33,699	33,699		
Gibson	Gibson HVAC Equipment Replacement	C	1,331,219	1,331,219		
Greenberg	Greenberg Window Coverings	C	16,750	16,750		
Greenberg	Safety/security - intrusion upgrade	I	227,514	205,731		
Greenberg	Facility infrastructure improvements - pavement maintenance	C	122,982	122,982		
Hamilton	Facility infrastructure improvements - remodel restroom for accessibility	C	19,494	19,494		
Hamilton	Safety/security - install fencing	I	176,000	95,882		
Hamilton	Facility infrastructure improvements - marquee sign	C	106,560	106,560		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Hamilton	Facility infrastructure improvements - exterior painting	C	187,146	187,146		
Hamilton	Facility infrastructure improvements - pavement maintenance	C	51,681	51,681		
Hamilton	Facility infrastructure improvements - wheelchair lift replacement	C	50,441	50,441		
Hamilton	Facility infrastructure improvements - replace heat pump	C	18,129	18,129		
Hamilton	Facility infrastructure improvements - HVAC upgrade in gym	D	1,062,500	150,346		
Heaton	Safety/security - single point of entry	C	67,796	67,796		
Heaton	Safety/security - additional camera equipment	C	20,790	20,790		
Heaton	Safety/security - install fencing	C	19,992	19,992		
Heaton	Facility infrastructure improvements - student support space	C	78,056	78,056		
Heaton	Facility infrastructure improvements - Phase II student support space	C	3,560	3,560		
Heaton	Heaton Confidential Space Furniture	C	119,244	119,244		
Heaton	Facility infrastructure improvements - marquee sign	C	65,851	65,851		
Heaton	Heaton Window Coverings	C	6,500	6,500		
Heaton	Safety/security - intrusion upgrade	I	244,422	200,180		
Heaton	Heaton Building 26 Siding Replacements	C	19,870	19,870		
Hidalgo	Safety/security - additional camera equipment	C	17,826	17,826		
Hidalgo	Multi-purpose room audio-video system	C	82,618	82,618		
Hidalgo	Hidalgo Window Coverings	C	13,500	13,500		
Hidalgo	Safety/security - intrusion upgrade	I	237,400	226,642		
Hidalgo	Hidalgo Pavement Maintenance	C	298,650	298,650		
Holland	Safety/security - single point of entry	D	1,300,000	313,384		
Holland	Safety/security - additional camera equipment	C	23,883	23,883		
Holland	Facility infrastructure improvements - staff office spaces	C	38,863	38,863		
Holland	Facility infrastructure improvements - marquee sign	C	24,056	24,056		
Holland	Facility infrastructure improvements - pavement maintenance	C	20,800	20,800		
Holland	Holland Portable Classroom Lighting Replacement	I	40,000	36,338		
Homan	Safety/security - additional camera equipment	C	14,311	14,311		
Homan	Homan Window Coverings	C	4,500	4,500		
Homan	Safety/security - install fencing	C	214,914	214,914		
Homan	Safety/security - intrusion upgrade	I	212,014	201,483		
Homan	Homan Building 40 Siding Repair	C	22,290	22,290		
Hoover	Facility infrastructure improvements - install restroom partitions	C	17,953	17,953		
Hoover	Safety/security - additional camera equipment	C	64,460	64,460		
Hoover	Hoover Master Plan	D	70,000	65,000		
Hoover	Purchase Hoover Portable X160	C	229,535	229,535		
Hoover	Library/Student Union modernization & expansion	C	7,763,598	7,763,598		
Hoover	Facility infrastructure improvements - Phase II student support space	C	3,678	3,678		
Hoover	Hoover Admin Modernization	D	637,500	286,500		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Hoover	Athletic facility improvements - multi sport field scoreboard	C	40,097	40,097	
Hoover	Athletic facility improvements - ballfield scoreboard	C	346,347	346,347	
Hoover	Hoover Administration Building Replacement	D	7,000,000	3,264	
Hoover	Hoover MPR Window Coverings & Event Center State Curtains	I	59,584	61,372	
Hoover	Facility infrastructure improvements - exterior hallway lighting	C	101,224	101,224	
Hoover	Safety/security - intrusion upgrade	I	323,600	321,541	
Hoover	Facility infrastructure improvements - Main Office Flooring Replacement	C	315,820	315,820	
Hoover	Hoover Exterior Painting	C	573,157	573,157	
JE Young	Facility infrastructure improvements - student support space	C	23,922	23,922	
Jackson	Safety/security - single point of entry	C	59,890	59,890	
Jackson	Safety/security - additional camera equipment	C	18,537	18,537	
Jackson	Jackson Window Coverings	C	2,200	2,200	
Jackson	Facility infrastructure improvements - HVAC replacement in portable classrooms	C	44,778	44,778	
Jackson	Safety/security - intrusion upgrade	C	24,994	24,994	
Jackson	Facility infrastructure improvements - pavement maintenance	C	83,303	83,303	
Jackson	Facility infrastructure improvements - pavement maintenance	C	56,800	56,800	
Jefferson	Safety/security - fencing at school entry and kindergarten area	C	28	28	
Jefferson	Facility infrastructure improvements - pavement maintenance	C	59,370	59,370	
Jefferson	Facility infrastructure improvements - pavement maintenance	C	53,874	53,874	
Jefferson	Facility infrastructure improvements - replace flooring	C	709	709	
King	Multi-purpose room audio-video system	C	75,279	75,279	
King	King Window Coverings	C	5,000	5,000	
King	King Master Plan	P	100,000	0	
King	Facility infrastructure improvements - pavement maintenance	C	101,553	101,553	
King	King Repair Irrigation Pump Power	C	17,563	17,563	
Kings Canyon	Safety/security - additional camera equipment	C	15,747	15,747	
Kings Canyon	Safety/security - site and safety access improvements (planning)	P	300,000	3,627	
Kings Canyon	Facility infrastructure improvements - Phase II student support space	C	0	0	
Kings Canyon	Facility infrastructure improvements - upgrade HVAC in classrooms 45 & 46	C	332,243	332,243	
Kings Canyon	Facility infrastructure improvements - pavement maintenance	C	147,531	147,531	
Kings Canyon	Safety/security - replace existing PA system	C	13,634	13,634	
Kings Canyon	Safety/security - intrusion upgrade	I	253,000	253,052	
Kings Canyon	Facility infrastructure improvements - EMS replacement in gym	C	0	0	
Kirk	Safety/security - additional camera equipment	C	12,664	12,664	
Kirk	Safety/security - master plan of site security projects	P	60,000	4,025	
Kirk	Confidential student support space	C	47,059	47,059	
Kirk	Facility infrastructure improvements - Phase II student support space	C	3,631	3,631	
Kirk	Kirk Phase II Student Support Space Supplement	C	9,084	9,084	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Kirk	Multi-purpose room audio-video system	C	70,396	70,396	
Kirk	Facility infrastructure improvements - irrigation separation	C	29	29	
Kirk	Athletic facility improvements - ballfield improvements	C	0	0	
Kirk	Kirk Window Coverings	C	48,108	48,108	
Kirk	Facility infrastructure improvements - pavement maintenance	C	46,914	46,914	
Kirk	Safety/security - intrusion upgrade	C	180,028	180,028	
Kirk	Facility infrastructure improvements - pavement maintenance	C	67,932	67,932	
Kisling	Kisling Dispatch Relocation	C	19,857	19,857	
Kisling	Kisling Site Fencing Improvements	C	33,591	33,591	
Kratt	Portable classrooms	C	738,198	738,198	
Kratt	Safety/security - additional camera equipment	C	33	33	
Kratt	Safety/security - install fencing	C	48,934	48,934	
Kratt	Facility infrastructure improvements - student support space	C	39,244	39,244	
Kratt	Facility infrastructure improvements - Phase II student support space	C	4,398	4,398	
Kratt	Facility infrastructure improvements - kindergarten play structure	C	510,494	510,494	
Kratt	Facility infrastructure improvements - exterior painting	C	116,349	116,349	
Kratt	Safety/security - intrusion upgrade	I	330,000	203,250	
Kratt	Safety/security - replace existing PA system	D	30,000	16,179	
Kratt	Facility infrastructure improvements - hydronic piping	C	314,252	314,252	
Lane	Lane Portable Replacement	C	169,753	169,753	
Lane	Lane Master Plan	P	100,000	704	
Lane	Safety/security - replace existing PA system	C	11,165	11,165	
Lane	Safety/security - additional camera equipment	C	16,859	16,859	
Lane	Safety/security - intrusion upgrade	I	24,608	24,609	
Lane	Facility infrastructure improvements - pavement maintenance	C	60,392	60,392	
Lane	Lane Irrigation Controller Replacement	I	14,000	12,454	
LaVera	La Vera Kitchen Install Heat Pump	D	494,000	51,625	
Lawless	Facility infrastructure improvements - pavement maintenance	C	59,121	59,121	
Lawless	Facility infrastructure improvements - exterior painting	C	133,833	133,833	
Leavenworth	Leavenworth Portable Replacement	C	164,837	164,837	
Leavenworth	Safety/security - locking system improvements	C	43,404	43,404	
Leavenworth	Safety/security - intrusion upgrade	I	36,476	36,476	
Leavenworth	Facility infrastructure improvements - pavement maintenance	C	38,280	38,280	
Leavenworth	Leavenworth Replace Ductless Split in Server Room	C	17,616	17,616	
Leavenworth	Leavenworth Pavement Maintenance	C	231,526	231,526	
Leavenworth	Leavenworth Window Coverings	C	3,000	3,000	
Lincoln	Safety/security - additional camera equipment	C	22,006	22,006	
Lincoln	Lincoln Digital Marquee Sign	D	200,000	613	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Lincoln	Facility infrastructure improvements - pavement maintenance	C	66,951	66,951	
Lincoln	Safety/security - intrusion upgrade	I	174,000	174,026	
Lowell	Safety/security - additional camera equipment	C	18,568	18,568	
Lowell	Safety/security - install fencing	C	234,902	234,902	
Lowell	Multi-purpose room audio-video system	C	63,777	63,777	
Lowell	Lowell HVAC & EMS Upgrade ESSER Supplement	C	1,237	1,237	
Lowell	Facility infrastructure improvements - pavement maintenance	C	12,489	12,489	
Lowell	Safety/security - intrusion upgrade	I	198,000	189,052	
Lowell	Safety/security - replace existing PA system	C	15,974	15,974	
Malloch	Safety/security - install fencing	C	84,835	84,835	
Malloch	Multi-purpose room audio-video system	C	85,506	85,506	
Malloch	Facility infrastructure improvements - play structure	C	664,818	664,818	
Malloch	Malloch Window Coverings	C	5,780	5,780	
Malloch	Facility infrastructure improvements - pavement maintenance	C	59,121	59,121	
Malloch	Malloch Irrigation Controller Replacement	I	6,400	4,636	
Malloch	Facility infrastructure improvements - exterior painting	C	112,752	112,752	
Malloch	Safety/security - intrusion upgrade	I	192,000	175,954	
Malloch	Facility infrastructure improvements - classroom HVAC replacement	C	16,787	16,787	
Malloch	Malloch Digital Marquee Sign	I	175,000	127,657	
Manchester	Safety/security - additional camera equipment	C	16,231	16,231	
Manchester	Facility infrastructure improvements - Phase II student support space	C	3,930	3,930	
Manchester	Manchester Window Coverings	C	39,100	39,100	
Manchester	Manchester MPR AV Upgrade	C	464	464	
Manchester	Manchester ESSER Supplement HVAC EMS Replacement	C	11,855	11,855	
Manchester	Facility infrastructure improvements - pavement maintenance	C	86,099	86,099	
Manchester	Safety/security - intrusion upgrade	I	234,000	201,554	
Manchester	Manchester Digital Marquee Sign	I	155,000	135,772	
Mayfair	Multi-purpose room audio-video system	C	73,673	73,673	
Mayfair	Mayfair Window Coverings	C	2,950	2,950	
Mayfair	Safety/security - intrusion upgrade	C	208,816	208,816	
Mayfair	Facility infrastructure improvements - pavement maintenance	C	107,384	107,384	
Mayfair	Facility infrastructure improvements - boiler re-tube	C	12,498	12,498	
Mayfair	Facility infrastructure improvements - hallway lighting replacement	C	50,553	50,553	
Mayfair	Mayfair Infrastructure Replacement	D	189,542	189,758	
Mayfair	Mayfair Playground Replacement	C	1,605,133	1,605,133	
Mayfair	Mayfair Digital Marquee Sign	D	175,000	26,294	
Mayfair	Mayfair HVAC Equipment Replacement	C	1,635,539	1,635,539	
McCardle	Safety/security - replace existing PA system	C	11,165	11,165	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
McCardle	Safety/security - additional camera equipment	C	24,800	24,800	
McCardle	Facility infrastructure improvements - Phase II student support space	C	3,681	3,681	
McCardle	McCardle Phase II Student Support Space Supplement	C	39,908	39,908	
McCardle	McCardle Window Coverings	C	6,000	6,000	
McCardle	Centennial Window Coverings	C	18,610	18,610	
McCardle	McCardle Primary & Kinder Playground Replacement	C	55,216	55,216	
McCardle	Facility infrastructure improvements - pavement maintenance	C	213,653	213,653	
McLane	Facility infrastructure improvements - restroom partitions	C	5,035	5,035	
McLane	Safety/security - additional PA speakers at gym	C	9,523	9,523	
McLane	Safety/security - additional camera equipment	C	80,601	80,601	
McLane	Facility infrastructure improvements - student support space	C	5,039	5,039	
McLane	Facility infrastructure improvements - Phase II student support space	C	6,093	6,093	
McLane	Auxiliary gym including tennis courts	C	15,025,662	15,025,662	
McLane	Facility infrastructure improvements - marquee sign	C	144,704	144,704	
McLane	Safety/security - intrusion upgrade	C	195,061	195,061	
McLane	Facility infrastructure improvements - replace HVAC units in library	C	26,023	26,023	
McLane	Facility infrastructure improvements - pavement maintenance	C	397,658	397,658	
McLane	McLane Irrigation Controller Replacement	I	5,500	4,636	
McLane	Facility infrastructure improvements - Heat Pump Replacement	C	176	176	
McLane	McLane Stadium LED Lighting Upgrade	D	675,000	392,158	
Muir	Muir Portable Replacement	C	199,695	199,695	
Muir	Safety/security - install fencing	I	242,000	351,849	
Muir	Facility infrastructure improvements - pavement maintenance	C	140,269	140,269	
Muir	Safety/security - additional camera equipment	C	23,000	23,000	
Muir	Muir Preschool Heat Pump	C	10,712	10,712	
Muir	Muir - MPR Floor Finishing	C	63,202	63,202	
Muir	Muir HVAC EMS Replacement ESSER Supplement	C	97,264	97,264	
Muir	Muir Digital Marquee	D	175,000	0	
Multi-site	Safety/security - design single point of entry fencing at 32 sites	C	19,748	19,748	
Multi-site	Safety/security - design of additional cameras at HS sites	C	12,536	12,536	
Multi-site	Pocket stadium planning (Bullard, Edison, Fresno, Hoover, Roosevelt)	P	6,514	6,514	
Multi-site	RF01 ESSER Supplement	C	351,341	351,341	
Multi-site	IEEEP Shade Structures - Webster Scan Heaton	C	508,914	508,914	
Multi-site	IEEEP Project Closing Costs	C	32,830	32,830	
Multi-site	RF02 ESSER Supplement	C	5,025,484	5,025,484	
Multi-site	Multi Site HVAC Replacements 2025	C	12,762,190	12,762,190	
Multi-site	RF05 ESSER Supplement	C	18,904	18,904	
Multi-site	RF10 ESSER Supplement	C	67,785	67,785	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Multi-site	RF15 ESSER Supplement	C	107,248	107,248	
Multi-site	RF20 ESSER Supplement	C	19,006	19,006	
Multi-site	RF25 ESSER Supplement	C	105,972	105,972	
Multi-site	CalSHAPE Construction Management & Oversight	I	750,000	603,871	
Multi-site	Measure H Program Management	I	996,600	0	
Norseman	Norseman EL Classroom Master Plan	D	15,000	28,979	
Norseman	New admin office, library renovation, site/security improvements (planning)	D	400,000	295,296	
Norseman	Safety/security - additional camera equipment	C	33	33	
Norseman	Multi-purpose room audio-video system	C	29,302	29,302	
Norseman	Facility infrastructure improvements - accessibility improvements	C	248,204	248,204	
Norseman	Facility infrastructure improvements - marquee sign	C	48,830	48,830	
Norseman	Norseman Window Coverings	C	12,500	12,500	
Norseman	Facility infrastructure improvements - pavement maintenance	C	58,871	58,871	
Norseman	Safety/security - intrusion upgrade	I	228,000	201,007	
Nutrition Center	Facility infrastructure improvements - Lighting Upgrade	C	24,935	24,935	
Nutrition Center	Nutrition Center Pavement Maintenance	C	15,390	15,390	
Olmos	Multi-purpose room audio-video system	C	27,527	27,527	
Olmos	Olmos Window Coverings	C	17,000	17,000	
Olmos	Facility infrastructure improvements - pavement maintenance	C	95,971	95,971	
Olmos	Safety/security - intrusion upgrade	I	21,466	21,467	
Olmos	Safety/security - replace existing PA system	C	16,589	16,589	
Olmos	Facility Infrastructure Improvements Mini Split Replacement	C	23,402	23,402	
Olmos	Olmos Digital Marquee Sign	D	175,000	26,588	
Parent University	Safety/security - additional camera equipment	C	15,325	15,325	
Parent University	JE Young Conversion to Parent University	C	7,316	7,316	
Patino	Safety/security - additional camera equipment	C	64,402	64,402	
Patino	Facility infrastructure improvements - front entry signage	C	5,827	5,827	
Phoenix Elementary	Safety/security - additional camera equipment	C	12,875	12,875	
Phoenix Elementary	Phoenix Elementary Bldg 6 Siding Replacements	C	20,965	20,965	
Phoenix Elementary	Facility infrastructure improvements - replace heat pump	C	17,945	17,945	
Phoenix Secondary	Safety/security - additional camera equipment	C	10,300	10,300	
Phoenix Secondary	Phoenix Secondary Replace 13 RTU Pumps	C	174,957	174,957	
Phoenix Secondary	Phoenix Elem Patio Replacement	C	56,900	56,900	
Powers-Ginsburg	Powers Portable Replacement	C	142,587	142,587	
Powers-Ginsburg	Safety/security - install fencing	C	113,390	113,390	
Powers-Ginsburg	Safety/security - additional camera equipment	C	24,975	24,975	
Powers-Ginsburg	Facility infrastructure improvements - student support space	C	6,186	6,186	
Powers-Ginsburg	Facility infrastructure improvements - pavement maintenance	C	64,007	64,007	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Purchasing	Quality Bidders Software Renewal	C	45,045	45,045	
Purchasing	Purchasing - Replace Heat Pump 2	C	24,815	24,815	
Pyle	Master plan for portable classrooms	C	0	0	
Pyle	Safety/security - additional camera equipment	C	24,988	24,988	
Pyle	Multi-purpose room audio-video system	C	75,642	75,642	
Pyle	Facility infrastructure improvements - marquee sign	C	23,962	23,962	
Pyle	Facility infrastructure improvements - pavement maintenance	C	16,191	16,191	
Pyle	Safety/security - intrusion upgrade	I	246,000	223,817	
Rata	Facility infrastructure improvements - play equipment	C	43,138	43,138	
Rata	Facility infrastructure improvements - pavement maintenance	C	82,613	82,613	
Rata	Rata Irrigation Controller Replacement	I	4,700	4,228	
Rata	Safety/security - battery backup	C	52,246	52,246	
Rata	Rata Pavement Maintenance	C	77,517	77,517	
Robinson	Facility infrastructure improvements - student support space	C	547,774	547,774	
Robinson	Facility infrastructure improvements - Phase II student support space	C	18,806	18,806	
Robinson	Facility infrastructure improvements - pavement maintenance	C	51,765	51,765	
Roeding	Roeding Portable Replacement	C	100,270	100,270	
Roeding	Facility infrastructure improvements - pavement maintenance	C	36,978	36,978	
Roeding	Safety/security - intrusion upgrade	I	218,000	217,289	
Roeding	Admin office renovations & site/security improvements (planning)	C	2,863,744	2,863,744	
Roeding	Safety/security - additional camera equipment	C	24,998	24,998	
Roeding	Roosevelt HVAC & Chiller Replacement	D	3,625,000	237,130	
Roosevelt	Facility infrastructure improvements - pavement maintenance	C	67,402	67,402	
Roosevelt	Facility infrastructure improvements - replace water fountain equipment	C	9,276	9,276	
Roosevelt	Safety/security - intrusion upgrade	I	279,000	317,442	
Roosevelt	Facility infrastructure improvements - replace Folklorico dance floor	C	51,273	51,273	
Roosevelt	Roosevelt Irrigation Improvements	C	20,636	20,636	
Roosevelt	Facility infrastructure improvements - sewer main replacement	C	183,999	183,999	
Roosevelt	Roosevelt - installation of 2 hydration stations	C	18,787	18,787	
Roosevelt	Safety/security - additional camera equipment	C	77,198	77,198	
Roosevelt	Library modernization	C	6,494,117	6,494,117	
Roosevelt	West Hall access & student support improvements	C	11,834,782	11,834,782	
Roosevelt	Theater improvements	C	5,386,702	5,386,702	
Roosevelt	Interim housing for student support space and library projects	C	1,463,831	1,463,831	
Roosevelt	Facility infrastructure improvements - Phase II student support space	C	3,525	3,525	
Roosevelt	Roosevelt Auxiliary Gym and Tennis Court Expansion	I	16,000,000	11,873,925	
Roosevelt	Athletic facility improvements - multi sport field scoreboard	C	29,029	29,029	
Roosevelt	Facility infrastructure improvements - basketball structural supports and backboards	C	58,199	58,199	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Roosevelt	Roosevelt Administration Building Replacement	D	7,000,000	3,952	
Rowell	Rowell Playground Replacement	C	1,271,609	1,271,609	
Rowell	Rowell Window Coverings	C	1,750	1,750	
Rowell	Safety/security - intrusion upgrade	D	15,248	15,249	
Scandinavian	Facility infrastructure improvements - pavement maintenance	C	77,205	77,205	
Scandinavian	Facility infrastructure improvements - replace HVAC unit in room 23	C	12,995	12,995	
Scandinavian	Safety/security - replace existing PA system	C	13,634	13,634	
Scandinavian	Safety/security - additional camera equipment	C	22,500	22,500	
Scandinavian	Facility infrastructure improvements - student support space	C	41,405	41,405	
Scandinavian	Facility infrastructure improvements - library improvements	C	64,273	64,273	
Scandinavian	Facility infrastructure improvements - Phase II student support space	C	3,438	3,438	
Scandinavian	Facility infrastructure improvements - remove partition wall	C	4,920	4,920	
Scandinavian	Scandinavian Phase II Student Support Space Supplement	C	374,005	374,005	
Scandinavian	Facility infrastructure improvements - recarpet office	C	79,736	79,736	
Scandinavian	Scandinavian Window Coverings	C	14,000	14,000	
Scandinavian	Facility infrastructure improvements - gym floor resurfacing	C	33,467	33,467	
Scandinavian	Facility infrastructure improvements - Office HVAC Replacement	C	176	176	
Sequoia	Safety/security - installation of automatic gates at parking lot	C	26	26	
Sequoia	Facility infrastructure improvements - gym floor resurfacing	C	69,403	69,403	
Sequoia	Facility infrastructure improvements - Phase II student support space	C	3,534	3,534	
Sequoia	Facility infrastructure improvements - electrical upgrade	C	40	40	
Sequoia	Facility infrastructure improvements - pavement maintenance	C	54,278	54,278	
Sequoia	Sequoia Drainage Improvements	C	15,005	15,005	
Sequoia	Facility infrastructure improvements - Dance Room HVAC Replacement	C	497,990	497,990	
Service Center	Service Center Fuel Pump Replacement	D	887,500	45,091	
Service Center	Facility infrastructure improvements - pavement maintenance	C	24,289	24,289	
Service Center	Safety/security - intrusion upgrade	C	31,865	31,865	
Service Center	Facility Infrastructure improvements - Cooler Replacement	C	7,814	7,814	
Slater	Slater Exploratory Space	P	60,000	805	
Slater	Slater Digital Marquee Sign	D	200,000	0	
Slater	Facility infrastructure improvements - pavement maintenance	C	74,217	74,217	
SPED	Facility infrastructure improvements - building remodel	C	877,586	877,586	
SPED	Facility infrastructure improvements - carpet, paint, electrical	C	507,537	507,537	
Starr	Safety/security - additional camera equipment	C	33	33	
Starr	Facility infrastructure improvements - irrigation separation	C	29	29	
Starr	Starr Window Coverings	C	35,320	35,320	
Starr	Facility infrastructure improvements - pavement maintenance	C	103,420	103,420	
Starr	Facility infrastructure improvements - HVAC & EMS replacement	C	2,569,865	2,569,865	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding	
Storey	Safety/security - demolition & removal of portable classrooms	C	231,674	231,674		
Storey	Facility infrastructure improvements - pavement maintenance	C	188,323	188,323		
Storey	Safety/security - intrusion upgrade	C	206,182	206,182		
Storey	Facility infrastructure improvements - exterior painting	C	131,051	131,051		
Storey	Safety/security - locking system improvements	C	30,950	30,950		
Storey	Facility infrastructure improvements - Loop Pump Replacement	C	29,647	29,647		
Storey	Storey Siding Replacements	C	40,500	40,500		
Storey	Storey Window Coverings	C	29,750	29,750		
Sunnyside	CTE Health Science building	C	2,817,563	5,817,563	3,000,000	
Sunnyside	Sunnyside CTE Ag Farm Planning	P	210,553	203,341		
Sunnyside	Safety/security - additional camera equipment	C	83,398	83,398		
Sunnyside	Facility infrastructure improvements - Phase II student support space	C	4,080	4,080		
Sunnyside	Athletic facility improvements - stadium synthetic turf and related improvements	C	2,206,441	2,206,441		
Sunnyside	Facility infrastructure improvements - upgrade HVAC in training room	C	123,645	123,645		
Sunnyside	Safety/security - intrusion upgrade	D	67,846	67,846		
Sunnyside	Facility infrastructure improvements - pavement maintenance	C	471,875	471,875		
Sunnyside	Facility infrastructure improvements - auditorium sound & lighting	C	2,698,178	2,698,178		
Sunnyside	Facility infrastructure improvements - stadium lighting controls	C	16,675	16,675		
Sunnyside	Facility infrastructure improvements - fire alarm upgrade	C	203,317	203,317		
Sunnyside	Facility infrastructure improvements - replace 2 chillers	C	1,606,768	1,606,768		
Sunnyside	Athletic facility improvements - replace varsity baseball scoreboard	C	302,309	302,309		
Sunnyside	Sunnyside Stadium LED Lighting Upgrade	D	750,000	628,149		
Sunnyside	Sunnyside Exterior Painting	C	519,806	519,806		
Sunset	Safety/security - additional camera equipment	C	10,379	10,379		
Sunset	Safety/security - security window screens at portable classrooms	C	9,861	9,861		
Sunset	Facility infrastructure improvements - Phase II student support space	C	2,945	2,945		
Sunset	Sunset HVAC & EMS Upgrade ESSER Supplement	C	430	430		
Sunset	Sunset Window Coverings	C	8,400	8,400		
Sunset	Facility infrastructure improvements - replace heat pump	C	12,951	12,951		
Sunset	Safety/security improvements - replace fire alarm panel	C	8,230	8,230		
Sunset	Facility infrastructure improvements - pavement maintenance	C	37,314	37,314		
Sunset	Safety/security - intrusion upgrade	I	14,627	14,627		
Sunset	Facility infrastructure improvements - play structure	C	1,357,687	1,357,687		
Tatarian	Facility infrastructure improvements - marquee sign	C	47,317	47,317		
Tatarian	Safety/security - replace existing PA system	C	15,359	15,359		
Tatarian	Tatarian Pavement Maintenance	C	24,775	24,775		
Tehipite	E-Sports/CTE classroom improvements	C	4,753,175	4,753,175		
Tehipite	Facility infrastructure improvements - Phase II student support space	C	4,572	4,572		

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Tehipite	Tehipite Student Support Spaces ESSER Supplement	C	5,543	5,543	
Tehipite	Facility infrastructure improvements - pavement maintenance	C	95,509	95,509	
Tehipite	Tehipite Admin, AHU and Boiler Replacements	D	319,473	319,473	
Tehipite	Facility infrastructure improvements - replace flooring Admin office	C	55,676	55,676	
Tehipite	Facility infrastructure improvements - audio/video in MPR & gym	C	34,363	34,363	
Tehipite	Tehipite Exterior Painting	C	228,644	228,644	
Tenaya	Safety/security - replace existing PA system	C	12,083	12,083	
Tenaya	Safety/security - fencing at parking lot	C	94,252	94,252	
Tenaya	Safety/security - site and safety access improvements (planning)	P	230,000	3,500	
Tenaya	Facility infrastructure improvements - Phase II student support space	C	4,387	4,387	
Tenaya	Tenaya Window Coverings	C	7,970	7,970	
Tenaya	Facility infrastructure improvements - pavement maintenance	C	178,943	178,943	
Tenaya	Safety/security - intrusion upgrade	I	255,000	254,280	
Tenaya	Facility Infrastructure improvements - Fire Hydrant Replacement	C	791	791	
Terronez	Safety/security - additional camera equipment	C	0	0	
Terronez	Safety/security - locking system improvements	C	33,511	33,511	
Terronez	Safety/security - intrusion upgrade	I	232,331	212,849	
Terronez	Terronez MPR Wheelchair Lift Replacement	D	75,000	0	
Terronez	Facility infrastructure improvements - kitchen MAU replacement	C	750,277	750,277	
Thomas	Safety/security - additional camera equipment	C	14,112	14,112	
Thomas	Safety/security - fencing at kindergarten area	C	39,008	39,008	
Thomas	Safety/security - install fencing	C	282,440	282,440	
Thomas	Facility infrastructure improvements - play structure	C	176,785	176,785	
Thomas	Facility infrastructure improvements - pavement maintenance	C	141,711	141,711	
Thomas	Safety/security improvements - replace fire alarm panel	C	21,192	21,192	
Thomas	Safety/security - intrusion upgrade	I	228,000	214,680	
Thomas	Safety/security - replace existing PA system	C	15,950	15,950	
Thomas	Tioga Admin Access Control Improvements	C	0	0	
Tioga	Facility infrastructure improvements - Phase II student support space	C	3,484	3,484	
Tioga	Tioga Single Point of Entry	C	1,361,264	1,361,264	
Tioga	Facility infrastructure improvements - marquee sign	C	122,861	122,861	
Tioga	Tioga Irrigation Control	C	34,883	34,883	
Tioga	Facility infrastructure improvements - pavement maintenance	C	276,351	276,351	
Tioga	Facility infrastructure improvements - replace chiller	C	291,395	291,395	
Tioga	Safety/security - replace existing PA system	C	13,634	13,634	
Tioga	Facility infrastructure improvements - MPR backstage HVAC replacement	C	21,777	21,777	
Tioga	Safety/security - intrusion upgrade	I	241,000	240,280	
Transportation	Facility infrastructure improvements - electric bus charging stations	C	9,366	9,366	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Transportation	Transportation - Office Renovation	C	13,427	13,427	
Transportation	Facility infrastructure improvements - design assessment of the Transportation building	P	20,000	0	
Transportation	Facility infrastructure improvements - bus wash facility	I	1,016,750	857,653	
Turner	Safety/security - additional camera equipment	C	16,990	16,990	
Turner	Turner Digital Marquee Sign	D	200,000	0	
Turner	Facility infrastructure improvements - pavement maintenance	C	83,094	83,094	
Turner	Safety/security - intrusion upgrade	C	27,283	27,283	
Vang Pao	Safety/security - replace existing PA system	C	11,165	11,165	
Vang Pao	Safety/security - additional camera equipment	C	9,985	9,985	
Vang Pao	Multi-purpose room audio-video system	C	70,228	70,228	
Vang Pao	Safety/security - intrusion upgrade	C	17,222	17,222	
Vang Pao	Vang Pao Exterior Painting	C	109,728	109,728	
Viking	Safety/security - additional camera equipment	C	33	33	
Viking	Facility infrastructure improvements - Phase II student support space	C	3,628	3,628	
Viking	Viking Health Suite Schematic Design	D	1,055,000	155,139	
Viking	Viking Phase II Student Support Space Supplement	C	777	777	
Viking	Multi-purpose room audio-video system	C	69,906	69,906	
Viking	Viking HVAC & EMS Upgrade ESSER Supplement	C	0	0	
Viking	Viking Window Coverings	C	4,500	4,500	
Viking	Safety/security - intrusion upgrade	I	216,000	214,913	
Viking	Facility infrastructure improvements - flooring abatement	C	18,438	18,438	
Viking	Viking Pavement Maintenance	C	35,237	35,237	
Vinland	Safety/security - additional camera equipment	C	3,604	3,604	
Vinland	Vinland Window Coverings	C	6,400	6,400	
Vinland	Facility infrastructure improvements - exterior painting	C	126,581	126,581	
Vinland	Safety/security - intrusion upgrade	I	214,965	201,388	
Vinland	Facility infrastructure improvements - pavement maintenance	C	68,356	68,356	
Wawona	Facility infrastructure improvements - Phase II student support space	C	3,031	3,031	
Wawona	Wawona Health Suite Schematic Design	D	1,055,000	178,950	
Wawona	Wawona Phase II Student Support Space Supplement	C	25,546	25,546	
Wawona	Facility infrastructure improvements - pavement maintenance	C	175,456	175,456	
Wawona	Facility infrastructure improvements - replace chiller	C	175,138	175,138	
Wawona	Facility infrastructure improvements - coach's office HVAC replacement	C	19,165	19,165	
Webster	Safety/security - additional camera equipment	C	19,095	19,095	
Webster	Safety/security - raise fence height & add privacy slats	C	11,552	11,552	
Webster	Multi-purpose room audio-video system	C	75,556	75,556	
Webster	Facility infrastructure improvements - marquee sign	C	35,344	35,344	
Webster	Williams Digital Marquee	C	0	0	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Webster	Facility infrastructure improvements - MPR re-pipe	C	267,633	267,633	
Webster	Safety/security - intrusion upgrade	I	200,437	195,429	
Williams	Williams Access Control	C	14,926	14,926	
Williams	Williams Powered Gate	C	41	41	
Williams	Williams Asphalt Grinding	C	14,745	14,745	
Williams	Facility infrastructure improvements - pavement maintenance	C	89,552	89,552	
Williams	Williams Siding Replacements	C	19,930	19,930	
Wishon	Safety/security - additional camera equipment	C	33	33	
Wilson	Safety/security - intrusion upgrade	D	14,627	14,627	
Wilson	Wilson Pavement Maintenance	C	35,448	35,448	
Wilson	Wilson Siding Replacements	C	23,830	23,830	
Winchell	Safety/security - additional camera equipment	C	29	29	
Winchell	Safety/security - install fencing	C	279,519	279,519	
Winchell	Facility infrastructure improvements - pavement maintenance	C	133,716	133,716	
Wishon	Safety/security - additional camera equipment	C	12,292	12,292	
Wishon	Safety/security - install fencing	C	277,881	277,881	
Wishon	Facility infrastructure improvements - Phase II student support space	C	3,409	3,409	
Wishon	Multi-purpose room audio-video system	C	74,839	74,839	
Wishon	Facility infrastructure improvements - fire alarm repair	C	28	28	
Wolters	Multi-purpose room audio-video system	C	7,056	7,056	
Wolters	Facility infrastructure improvements - marquee sign	C	58,990	58,990	
Wolters	Wolters Auxiliary Building Improvements	C	54,157	54,157	
Wolters	Wolters Window Coverings	C	77,450	77,450	
Wolters	Safety/security - intrusion upgrade	I	216,442	203,515	
Wolters	Facility infrastructure improvements - pavement maintenance	C	95,686	95,686	
Wolters	Facility infrastructure improvements - replace carpet in portables	C	59,319	59,319	
Wolters	Safety/security - additional camera equipment	C	23,425	23,425	
Yokomi	Facility infrastructure improvements - pavement maintenance	C	57,408	57,408	
Yokomi	Safety/security - intrusion upgrade	C	33,049	33,049	
Yokomi	Yokomi Window Coverings	C	7,225	7,225	
Yosemite	Classroom modernization	C	3,030,516	3,030,516	
Yosemite	Interim housing for modernization project	C	552,691	552,691	
Yosemite	Administration building modernization	C	738,924	738,924	
Yosemite	Facility infrastructure improvements - student support space	C	52,168	52,168	
Yosemite	Facility infrastructure improvements - Phase II student support space	C	3,499	3,499	
Yosemite	Yosemite Locker Room HVAC	D	1,500,000	0	
Yosemite	Multi-purpose room audio-video system	C	83,255	83,255	
Yosemite	Facility infrastructure improvements - exterior painting	C	2,554	2,554	

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Yosemite	Facility infrastructure improvements - pavement maintenance	C	187,665	187,665	
Yosemite	Safety/security - replace existing PA system	C	13,845	13,845	
Yosemite	Yosemite Site Reroof	D	1,250,000	85,941	
Yosemite	Exterior Paint	C	187,492	187,492	
	Future Measure M projects		-25,867,882		
			325,000,000	319,124,420	20,634,074

CHANGE IN STATUS FROM LAST REPORT (Nov 2025)

In Design

Figarden	Figarden Portable Replacement
Hoover	Hoover Admin Modernization
Hoover	Hoover Administration Building Replacement
LaVera	La Vera Kitchen Install Heat Pump
Roeding	Roosevelt HVAC & Chiller Replacement
Roosevelt	Roosevelt Administration Building Replacement
Tehipite	Tehipite Admin, AHU and Boiler Replacements

In Construction

Addams	Addams Digital Marquee Sign
Ahwahnee	Facility infrastructure improvements - HVAC upgrade in gym
Baird	Baird Irrigation Controller Replacement
Bethune	Bethune Shade Structure & Site Renovations
Bullard	Bullard Digital Marquee Sign
Bullard	Bullard Irrigation Controller Replacement
Cambridge	Cambridge Intrusion Upgrade
Chavez Adult School	Chavez Adult Irrigation Controller Replacement
Early Learning	Convert Cambridge to Early Learning
Fresno	Facility infrastructure improvements - replace pool heaters and pump
Fresno	Fresno High Cafeteria
Gibson	Gibson Irrigation Controller Replacement
Kings Canyon	Safety/security - intrusion upgrade
Lane	Lane Irrigation Controller Replacement
Malloch	Malloch Irrigation Controller Replacement
Malloch	Malloch Digital Marquee Sign
Manchester	Manchester Digital Marquee Sign
McLane	McLane Irrigation Controller Replacement
Norseman	Safety/security - intrusion upgrade
Rata	Rata Irrigation Controller Replacement
Roosevelt	Roosevelt Auxiliary Gym and Tennis Court Expansion

Complete

Ahwahnee	Ahwahnee - Music Building Fire Restoration
Ahwahnee	Ahwahnee - MPR Flooring Abatement and Replacement

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Complete Continued					
Anthony	Anthony Window Coverings				
Aynesworth	Aynesworth Window Coverings				
Aynesworth	Aynesworth HVAC and EMS Replacement				
Baird	Baird Gym AV Upgrades				
Baird	Facility infrastructure improvements - HVAC Replacement				
Bakman	Balderas Window Coverings				
Bethune	Bethune Portable Replacement				
Bethune	Bethune Window Coverings				
Bethune	Bethune Exterior Painting				
Bethune	Bethune Portable Classroom Flooring				
Birney	Birney Portable Replacement				
Birney	Birney Phase II Student Support Space Supplement				
Bullard	Bullard Pool Shade Structure				
Bullard	Bullard Window Coverings				
Bullard	Bullard Pool Pole Lights LED Upgrade				
Burroughs	Burroughs Fire Alarm Upgrade				
Calwa	Calwa Building 20 Siding Replacement				
Calwa	Calwa HVAC and EMS Replacement				
Computech	Computech Phase II Student Support Space Supplement				
Dailey	Safety/security - install fencing				
Del Mar	Del Mar Building 8 Siding Repair				
Eaton	Safety/security - Install fence & automatic gates at staff parking lot				
Easterby	Safety/security - install fencing				
Edison	CTE Architecture/Engineering, Health Science, Communication building				
Edison	Edison Single Point of Entry Design Assessment				
Education Center Annex	Interior Finish Upgrades				
Edison	Facility infrastructure improvements - electrical upgrade in basement				
Ewing	Ewing Portable Replacement				
Farber Campus	E-Learn portable classrooms & restroom				
Farber Campus	Demolish south building B and replace with new office building				
Fresno	Auxiliary gym including tennis courts				
Fresno	Fresno High Master Plan				
Gaston MS	Gaston Exterior Painting				
Gibson	Gibson Infrastructure Replacement				
Gibson	Gibson HVAC Equipment Replacement				
Greenberg	Greenberg Window Coverings				
Heaton	Heaton Building 26 Siding Replacements				
Hidalgo	Hidalgo Pavement Maintenance				
Homan	Safety/security - install fencing				
Homan	Homan Building 40 Siding Repair				
Hoover	Hoover Exterior Painting				
Kisling	Kisling Dispatch Relocation				
Kisling	Kisling Site Fencing Improvements				
Kratt	Facility infrastructure improvements - kindergarten play structure				

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Complete Continued					
Lane	Lane Portable Replacement				
Leavenworth	Leavenworth Portable Replacement				
Leavenworth	Leavenworth Replace Ductless Split in Server Room				
Leavenworth	Leavenworth Pavement Maintenance				
Lowell	Safety/security - replace existing PA system				
Manchester	Manchester MPR AV Upgrade				
Mayfair	Safety/security - intrusion upgrade				
Mayfair	Mayfair Playground Replacement				
Mayfair	Mayfair HVAC Equipment Replacement				
McCardle	McCardle Primary & Kinder Playground Replacement				
McLane	Auxiliary gym including tennis courts				
Muir	Muir Portable Replacement				
Multi-site	IEEEP Shade Structures - Webster Scan Heaton				
Multi-site	IEEEP Project Closing Costs				
Multi-site	RF02 ESSER Supplement				
Multi-site	Multi Site HVAC Replacements 2025				
Multi-site	RF05 ESSER Supplement				
Nutrition Center	Nutrition Center Pavement Maintenance				
Olmos	Multi-purpose room audio-video system				
Olmos	Safety/security - replace existing PA system				
Parent University	JE Young Conversion to Parent University				
Phoenix Elementary	Phoenix Elementary Bldg 6 Siding Replacements				
Phoenix Secondary	Phoenix Elem Patio Replacement				
Powers-Ginsburg	Powers Portable Replacement				
Purchasing	Quality Bidders Software Renewal				
Purchasing	Purchasing - Replace Heat Pump 2				
Pyle	Master plan for portable classrooms				
Roeding	Roeding Portable Replacement				
Roosevelt	Roosevelt Irrigation Improvements				
Roosevelt	Library modernization				
Roosevelt	West Hall access & student support improvements				
Roosevelt	Theater improvements				
Rowell	Rowell Playground Replacement				
Rowell	Rowell Window Coverings				
Scandinavian	Facility infrastructure improvements - student support space				
Scandinavian	Scandinavian Phase II Student Support Space Supplement				
Sequoia	Safety/security - installation of automatic gates at parking lot				
Sequoia	Facility infrastructure improvements - Dance Room HVAC Replacement				

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status

P = Planned

D = In Design

I = In Construction

C = Complete



Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Complete Continued					
Service Center	Safety/security - intrusion upgrade				
Starr	Facility infrastructure improvements - HVAC & EMS replacement				
Storey	Storey Siding Replacements				
Storey	Storey Window Coverings				
Sunnyside	Facility infrastructure improvements - auditorium sound & lighting				
Sunnyside	Sunnyside Exterior Painting				
Tehipite	Tehipite Exterior Painting				
Terronez	Facility infrastructure improvements - kitchen MAU replacement				
Thomas	Safety/security - install fencing				
Thomas	Safety/security - replace existing PA system				
Tioga	Tioga Single Point of Entry				
Transportation	Facility infrastructure improvements - electric bus charging stations				
Transportation	Transportation - Office Renovation				
Vang Pao	Vang Pao Exterior Painting				
Vinland	Vinland Window Coverings				
Webster	Williams Digital Marquee				
Williams	Williams Powered Gate				
Williams	Williams Siding Replacements				
Winchell	Safety/security - additional camera equipment				
Winchell	Safety/security - install fencing				
Wishon	Facility infrastructure improvements - Phase II student support space				
Wolters	Wolters Window Coverings				
Yokomi	Yokomi Window Coverings				
Yosemite	Administration building modernization				