

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2026



## Robert Smalls Leadership Academy


43 W. K. Alston Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Bradley Tarrance

Original Appropriations:	\$62,443,864	Encumbered and Paid:	\$70,070,689
Transfers/Adjustments:	\$7,675,395	Paid to Date:	\$70,069,440
Revised Budget:	\$70,119,259	Available Budget:	\$48,570

### Phase 1 - 2019 Bond Referendum School Repl Project ID: 51925383-1

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
 Design Firm: LS3P Associates, Ltd.      Contractor: J.E. Dunn Construction Company




**Scope: 2019 Bond Referendum**  
 Demolition/Site Restoration  
 Playgrounds  
 School Replacement

**Project Details:** Phase 1 scope of work is to construct school replacement and playground replacements while current campus remains in use.  
**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation Project ID: 51925383-2

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
 Design Firm: LS3P Associates, Ltd.      Contractor: J.E. Dunn Construction Company



**Scope: 2019 Bond Referendum**  
 Athletic Improvements  
 Design Services (RSIA)

**Project Details:** Phase 2 scope of work is to include the demolition and site restoration of the original school, athletic improvements including baseball and softball fields, concessions, and new green space. Project savings of the new building addition to be used for athletic improvements.  
**Monthly Progress:** Project is complete.