



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Continued underpinning
- Started concrete footings
- Continued selective demo

GOALS NEXT 2 WEEKS:

- Complete underpinning
- Continue concrete footings

PROJECT HIGHLIGHT THIS WEEK:

- Started concrete footings

DATE: November 26, 2025

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion

Photos or Visual Assets:



Footings on south end of building A



Footings on south end of building A



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: November 26, 2025

MORE PROGRESS PHOTOS:



First floor Selective demolition



First floor Selective demolition



Underpinning south end of building A



Underpinning south of building A