



THE RIGHT CHOICE IN PROJECT MANAGEMENT

PIERCE SCHOOL WEEKLY UPDATE, 03/20/26



THIS WEEK (March 16-20)

- Geothermal drilling/grouting, horiz. branches
- Place concrete slab on deck, B2
- Masonry ongoing in gym areas A1
- Perimeter/courtyard framing, A2, A3.
- Spray-on fireproofing, A2 and A1
- Backfill/compact/stone Multipurpose Rm utilities
- Roof parapet blocking, Building A.

PROJECT TRACKING:

- Slab on Deck: 83%

ANTICIPATING NEXT WEEK (March 23-27)

- Place B3 concrete slab on deck
- Geothermal well drilling/grouting/branches
- Masons complete CMU in gym areas
- Spray-on fireproofing, A3
- Roof parapet blocking
- Place addition foundation wall, Hist. Bldg

MILESTONES:

- Drill geothermal wells: 12/15/25 – 03/27/26
- Slab On Deck Bldg B: 02/11/26 – 04/07/26
- Roof begins: 04/06/26

Narrative:

Geothermal well drilling and grouting continued this week with approximately 10 wells left to drill. Trenching for and installation of lateral branch lines began and made very good progress with branches 1 and 2.

Utilities, backfill, compaction, testing and placing crushed stone was completed in the Multipurpose Room. Placement and grading of crushed stone in the garage was underway with about 25% of Building A garage completed. Underground duct installation began at the Green Ramp this week (see photo).

The masons are nearing completion of the concrete block (CMU) installation on the West side of the gym. The electricians continue to extend their conduit in the masonry walls and installed conduit at the ground and garage levels of Building B.

The framing team installed studs on A2 and A3 at the exterior walls and courtyard, and continued with blocking at the roof parapets.

Spray-on fire proofing (SOF) completed A1 outside of the gym and will move into that area next week.

Historic Building: Seismic clips were installed at interior brick walls. Another section of 4" foundation wall was poured, and forms/rebar for the addition foundation wall were installed.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

