

TRUMBULL BOARD OF EDUCATION
TRUMBULL, CONNECTICUT

FACILITIES COMMITTEE

April 8, 2026

1:00 p.m.

Long Hill Administration Building
6254 Main Street
Trumbull, CT

MEETING AGENDA

1. Call to Order
2. Pledge of Allegiance
3. Approval of February 4, 2026, Meeting Minutes
4. Director of Operations Report
 - a. Active/Pending Projects
 - b. Hillcrest Middle School Update
5. Unfinished Business
6. New Business
7. Set next meeting date

Facilities Project Update						
<u>Name of Project</u>	<u>Facility</u>	<u>Funding</u>	<u>Estimated Cost</u>	<u>Status of Project</u>	<u>Planned / Final Completion Date</u>	<u>4/8/26</u>
Hot water heater replacement - green house area	AG	2025 Capital	\$100,000	In Progress	August 2026	Vendor quoting, additional pipe layout may be required.
Tilework and foundation around the rear entrance of the Ag Science building	AG	2025 Capital	\$100,000	In Progress	June 2026	We have vendors reviewing the work and updating the quoted costs
Greenhouse wall replacement	AG	2026 Capital	\$100,000	In Progress	August 2026	We have vendors reviewing the work and quoting costs
Retaining wall repair	MB	2025 Capital	\$100,000	In Progress	June 2026	Project is being quoted out, A structural engineering firm has confirmed that they reviewed the project in 2019 and are updating their report to match any code changes since 2019. Still anticipate Summer 2026 for work completion.
Parking Lot and Drainage work	DF	2025 Capital	\$2.4MM	In Progress	August 2026	2 year project with drainage and paving - Phase 2 is Summer 2026 and will include new traffic pattern and completion of parking lot re-paving and re-painting. Project bid closes 4/15/26.
Duct Cleaning	THS	2025 Capital	\$30,000	In Progress	August 2026	Receiving multiple vendor quotes to clean ducts supporting the Common, Senior Lounge, Media Center, and Academics.
Parking Lot and Drainage work	THS	2025/2026 Capital	\$2.5MM	In Progress	August 2027	2 year project with drainage and paving . New parking lot funding was approved 2/2/26. Bid was released 3/26/26. Bid closes 4/15/2026 at 2pm.
HVAC - Chiller Replacement	THS	2026 Capital	\$400,000	In Progress	August 2026	2 Chillers will be refurbished over the Summer of 2026
THS glycol leak and repairs	THS	Emergency	UNK	In Progress	August 2026	Auditorium will be the last item completed in Summer 2026.
Agri-Science sprinkler break repairs from 2/8/26	AG	Emergency	UNK	In Progress	August 2026	Elevator and flooring remain as long lead time items. Anticipate completion over the Summer of 2026.
Long Hill Administartion pipe break	LH	Emergency	UNK	In Progress	July 2026	Abatement and replacement of carpets to LVT are the remaining outstanding items. July 2026 completion.
New Middle School Construction	HC	2024 Capital	\$142,375,000	In Progress	1st QTR 2028	TSKP has completed Design & Development drawings. Construction drawings and Phase 1 bid documents be approved in April 2026. PCR approval by May 2026. July 2026 construction begins.