

# Safety & Security Updates

## DISTRICT-WIDE

### Current Phase

See Schedule Below

### CM Firm

Multiple (See Below)



### Locations Pending Assignment:

- » Battery Creek High School
- » Beaufort Elementary School
- » Beaufort Middle School
- » Bluffton Early Childhood Center
- » Broad River Elementary School
- » Coosa Elementary School
- » District Educational Services Center
- » Hilton Head Island Early Childhood Center
- » Hilton Head Island Elementary School
- » Hilton Head Island High School
- » Hilton Head Island School for the Creative Arts
- » James J. Davis Early Childhood Center
- » Lady's Island Elementary School
- » Lady's Island Middle School
- » Maintenance Annex/South Transportation
- » Maintenance Building
- » May River Elementary School
- » May River High School
- » M.C. Riley Early Childhood Center
- » M.C. Riley Elementary School
- » Mossy Oaks Elementary School
- » New Early Childhood Center in Bluffton
- » Okatie Elementary School
- » Port Royal Elementary School
- » Pritchardville Elementary School
- » Red Cedar Elementary School
- » River Ridge Academy
- » Riverview Charter School
- » St. Helena Early Childhood Center
- » St. Helena Elementary School

### Project Overview:

Safety and security projects that are being completed district-wide. Project scope includes adding cameras at parking lots, athletic fields, playgrounds, and door alarm/badge swipes on all exterior doors.

## Project Schedule

2024		
School Name	CM Firm	Phase
Joseph S. Shanklin Elementary School	Ajax	Complete
Beaufort High School	Thompson Turner	Complete
Robert Smalls Leadership Academy	Ajax	Complete
Hilton Head Island Middle School	Thompson Turner	Complete

2025		
School Name	CM Firm	Phase
Whale Branch Early College High School	Thompson Turner	Construction
Whale Branch Elementary School	Thompson Turner	Construction
Whale Branch Middle School	Thompson Turner	Construction
Hilton Head Island Middle School	Thompson Turner	Complete
Bluffton Early Childhood Center	M.B. Khan	Construction
Bluffton Elementary School	M.B. Khan	Construction

2025 (cont.)		
School Name	CM Firm	Phase
H.E. McCracken Middle School	M.B. Khan	Construction
Bluffton High School	M.B. Khan	Construction
Daufuskie Island Elementary School	M.B. Khan	Complete