



HCS Project Manager: Trevor Turner

Schools: Various High Schools and Middle Schools throughout the District

Architect/Engineer: N/A

Contractor: Multiple

Project Scope: The replacement of scoreboards in both high school and middle school gymnasiums, high school stadiums, and high school baseball, and softball fields. The replacement timeline is based on the current age and condition of existing scoreboards. Project also includes adding shot clocks to the basketball scoreboards in high school gyms.

Current Status: Three remaining scoreboards at Socastee High planned.

Budget: Original Budget: **\$1,200,000** Board Approved Date: September 11, 2023.

Budget Issues: None.

Schedule: Baseball/Softball scoreboards at Socastee will be completed during the baseball/softball renovations. Socastee High stadium scoreboard is in development.

Schedule Issues: None.

Achievements: 18 total shot clocks were installed (high school gyms). 31 total scoreboard replacements (Gyms – Middle and High, Baseball, Softball and Stadium) were completed, 3 are remaining to be done at Socastee High.