

Palmer High School Transformation Newsletter



Project Gazette (June / Week of the 1st / Issue #26)

GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

Overview:

Precast construction has been completed. 1st floor topping slab North was completed 6/1. MEPF rough ins are ongoing on level 1 and 2. Framing is ongoing on Levels 1 and 2, along with the roof parapets. Roofing is underway. Geo field back fill on the north end has been completed. Exterior window glazing is ongoing.

LOOK-AHEAD SCHEDULE

Week of: 06/01/2026

- Precast has been completed
- Patch, wash, and caulking activities continue
- Concrete schedule
 - Roof topping completed Friday 5/29
 - 1st level topping North 6/1
- MEPF rough ins ongoing on level 1 and level 2
- Nana Wall supports and partition beams have been installed on first floor
- Framing continues on level 1, level 2, and roof parapets
- Roofing has begun
- Glazing East and West punched openings underway ~20% complete

- Geo Field back fill North has been completed

SITE LOGISTICS & SAFETY

- Access / Deliveries:
 - All deliveries and site access are through the East Boulder St. entrance.
- Trucking Hours
 - Monday – Saturday 7am – 4pm
- Site Layout Changes: N/A
- Safety Focus: **Abatement**
 - Safe off of the South wing being coordinated
 - Contractor awareness of boundaries and barricades being communicated in site safety meetings
 - Temp power being coordinated to critical infrastructure within the school
 - Prep work to divide the courtyard and share with abatement contractors underway
 - Electrical LOTO being executed properly as required to prevent electrical shock
 - Temp lighting has been coordinated for the shutdown

COORDINATION & COMMUNICATION

- Construction Parking
 - Crews to utilize St. Vrain and adjoining streets.
- Noise
 - Equipment on-site will produce noise. Large equipment operating by the Aux Gym this week and ongoing.

Palmer High School Transformation Newsletter



PROJECT HIGHLIGHTS & PHOTOS

