



Capital Improvement Project

Updates 4-30-26

Agenda

Capital Improvements

- 2024 Capital Project
 - Phase 1A
 - Phase 1B
 - Phase 2
 - Phase 3
- Pool Renovation Project
- Public Address & Clock/Speaker Project
- Taft ES Doors & Ramps Project



2024 Capital Project – Ph

1A

Roof Replacement at Little Britain Elem.
School



2024 Capital Project – Phase 1A

Little Britain Elementary
School

- SED Approval: Complete
- Bidding: Complete
- Construction: Complete
- Closeout: Complete



2024 Capital Project – Ph

2B

Athletic Fields, Press Box, & Elevators at
HS/MS



2024 Capital Project – Phase 1B

Washingtonville Middle
School
Washingtonville High School
New Press Box

- SED Approval: Complete
- Bidding: Complete
- Construction:
 - Lower Field (Completion anticipated by Spring 2026)
 - Upper Fields (Completion anticipated by Fall 2026)
 - Elevators (Completion anticipated by Fall 2026)
- Closeout: Anticipated by end of December



2024 Capital Project – Ph 2

District-Wide Doors & Improvements at
Elem. Schools



2024 Capital Project – Phase 2

Washingtonville Middle
School

Washingtonville High School

Little Britain Elementary
School

Round Hill Elementary School

Taft Elementary School

- SED Approval: Complete
- Bidding: Complete
- Construction:
 - Doors (Completion anticipated by Winter 2026)
 - HVAC Upgrades (Completion anticipated by Fall 2026)
 - Kitchen Equip. (Completion anticipated by Fall 2026)
 - Playgrounds (Completion anticipated by Fall 2026)
- Closeout: Anticipated by end of December 2026



2024 Capital Project – Ph 3

Improvements at High School & Middle School



2024 Capital Project – Phase 3

Washingtonville Middle
School
Washingtonville High School

- SED Approval: Complete
- Bidding: Anticipated October 2026
- Construction: Summer 2027
 - Site Improvements at HS & MS (Completion anticipated by Fall 2026)
 - Infrastructure Upgrades (Completion anticipated by Fall 2026)
 - Infrastructure Replacements (Completion anticipated by Fall 2027)
 - Renovations (Completion anticipated by Fall 2027)
- Closeout: Anticipated by end of Spring 2028



2024 Capital Project – Ph 3

Improvements at High School & Middle School



Pool Renovation Project

Washingtonville High School

- SED Approval: Complete
- Bidding: Anticipated October 2026
- Construction: Mar. 2027 – Aug. 2027
- Closeout: Anticipated by end of December 2027



Public Address & Clock/Speaker Project



Public Address & Clock/Speaker Project

Phase 1 – High School & Middle
School

- Scope of Work – Phase 1:
 - Public address and clock/speaker upgrades in High School and Middle School.
- NYSED Approval: Complete
- Construction: Completion anticipated by June 2026.
- Closeout: Anticipated by Summer 2026



Public Address & Clock/Speaker Project

Phase 2 – Elementary Schools

- Scope of Work – Phase 2:
 - Public address and clock/speaker upgrades in Elementary Schools.
- NYSED Approval: Complete
- Construction: Completion anticipated by Fall 2026.
- Closeout: Anticipated by end of December 2026



Doors & Ramp Project

Taft Elementary
School



Doors & Ramp Project

Taft Elementary School

- Scope of Work:
 - Replacement of Exterior Doors and installation of New Ramps and Sidewalks.
- NYSED Approval: Complete
- Bidding: Complete
- Construction: Complete
- Closeout: Anticipated by June 2026





CSARCH



Arris Contracting Company, Inc.

Questions?