

Palmer High School Transformation Newsletter



Project Gazette
(September / Week of the 28th / Issue #31)

GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

Overview:

Interior finishes are progressing across all three levels, with NanaWall, lockers, flooring, millwork, ceilings, and painting scheduled through next week. Glazing and west elevation steel work are nearing completion, while the storm main and Weber Street improvements remain on hold pending approvals.

LOOK-AHEAD SCHEDULE

Week of: 09/28/2026

- **L1:** NanaWall, lockers, and bollards finish this week. North-end drywall and corridor ceiling device layout continue. Carpet starts 9/28; millwork and major metal mesh ceiling cutouts start 9/29.
- **L2:** Painting and ceiling grid continue. NanaWall and lockers start 9/28; GRDs and ceiling devices continue next week.
- **L3:** Primer and first coat start 9/28, followed by ceiling grid from south to north.
- **Kitchen:** Overhead electrical and grease duct connection finish by 10/1; ceiling grid starts 10/2.

- **Media L2 and L3:** In-wall MEP rough-in continues.
- **Exterior:** West glazing starts 9/30.
- **Civil:** The 30-inch storm main is on hold pending approval of details to lower existing water lines.

SITE LOGISTICS & SAFETY

- Access / Deliveries:
 - All deliveries and site access are through the East Boulder St. entrance.
- Trucking Hours
 - Monday – Saturday 7am – 4pm
- Site Layout Changes: N/A
- Safety Focus: **Site Security**
 - Individuals have entered the site and office compound after hours.
 - The portable toilets in the office compound have been replaced with lockable units.
 - Temporary doors with locking hasps are being installed throughout the new addition to secure entry points.
 - Once the addition is complete, AP will secure the Phase 1B entry points.

COORDINATION & COMMUNICATION

- Construction Parking
 - Crews to utilize St. Vrain and adjoining streets.
- DOAS
 - DOAS startup is scheduled of October 22nd, 2026.

Palmer High School Transformation Newsletter



PROJECT HIGHLIGHTS & PHOTOS

