

Skyview Primary & Elementary Schools

PROJECT TEAM

Construction Management:

Brownstone Construction Group, a CSL Company

Project Manager:

Eric Hamilton

Site Manager:

Steven Hart

Assistant Site Manager:

Kashif Alston

Architect:

MPS Architects

General Contractor:

Edcon Inc.



Rendering represents design intent only and does not reflect final exterior finish selections

PROJECT UPDATE 10/2026

The scope of the project includes building a new 144,730 sf facility that will house a Primary school for 600 students, (kindergarten-2nd grade), and an Elementary school for 600 students, (3rd-5th grade). The two school programs will share common areas such as the Cafeteria, Multipurpose room, Media Center, and Fine Arts rooms.

Edcon continues to make steady progress across the project, advancing both interior utilities and structural framing. At the Primary School, interior framing, ceiling grids, and electrical systems are being installed alongside an 80% complete roof and a 95% complete exterior brick veneer. On the 1st and 2nd floor administrative areas, wall framing, ceiling grid, drywall, and utility work are moving forward under a 90% completed second-floor roof. The Elementary School wing is progressing with vapor barrier and brick veneer installations, overhead utility lines, and roof joist installation.

The project is on schedule for partial occupancy in February 2027 with full occupancy and all site work complete by August 2027.

PROJECT DATA

Scope: New 1,200 Student Primary and Elementary School

Project Budget: \$82,300,000

Schedule:

Early Site Completion:	Aug 2024
DD Design Completion:	May 2025
Construction Start:	May 2025
Partial Occupancy:	Feb 2027
Full Occupancy:	July 2027
Project Completion:	Aug 2027

Square Footage: 144,730

