

Measure H

STAY IN THE LOOP WITH UPDATES AND ANNOUNCEMENTS!

AT A GLANCE

- **Crocker Updates!**
- **North Jungle**
- **West MPR and Fire Alarm Replacement**



Pictured above : Grading for the building pad

Crocker MPR & Admin

Construction activities continue to advance across the project, with progress being made on site and building-related work. Pad certification for Building A has been completed, allowing the project to move forward with the next stages of foundation work.

Grading is expected to resume once the required soil-drying period is complete, which is currently projected for mid-October. Footing layout for Building A is also in progress, and excavation is anticipated to be completed by the end of the month.

AT&T's inspection was successfully completed last week, marking progress toward the remaining telecommunications work. AT&T intends to perform the work overnight to minimize impacts to the project and site operations. The overall work is expected to take approximately two weeks, with the final system cutover planned to occur during a single night.

Crocker & North Updates

Makerspace, Culinary Arts, North Jungle

Makerspace

The former Lecture Hall has undergone significant renovations to support its transformation into Crocker's new Makerspace.

Classroom improvements and finishes continue to take shape, with installation of items including new ceiling fans, ceiling mounted electrical cord reels, and new lighting fixtures!

The renovated space is designed to support hands-on learning, creativity, and collaboration.



Pictured above : New lighting, new electrical cord reels, and new ceiling fans



Pictured above : Crocker Culinary Classroom

Culinary Arts

Phase II construction began in June 2026, initiating major improvements to the Culinary Arts classroom.

Since then, updated finishes, classroom infrastructure, and key installations have been incorporated, helping define the space and bring the overall design together.

With the primary elements now in place, work continues on additional enhancements and final finishing details.

North Elementary School Jungle

The North Jungle project is currently in the conceptual design phase, during which the project team is developing the overall vision and assessing potential layouts and features for the space.

The design process is focused on creating an outdoor environment that meets the needs of students and staff. The project supports the District's goal of enhancing the campus with a welcoming area that promotes learning, recreation, and student engagement.



West Updates

MPR, Fire Alarm Replacement

West MPR

Work on the West MPR project is advancing across the exterior and interior areas. Exterior work is currently focused on patching holes and preparing the building surfaces for painting. The canopy ceiling panels are nearing completion, and the inspections will take place once the installation is complete. Interior finishes and installations are also progressing. The Tectum panels, which are acoustical wall panels designed to help absorb sound and improve the room's overall acoustics, have been installed!



Pictured above : Acoustic Panels have been installed



Pictured above : Outdoor seating area

The wood wall panels are also complete, helping establish the intended interior finish and appearance. Restroom partitions have been installed, and restroom accessories are currently being installed.

Production lighting and wood flooring are expected to begin soon. With several major interior elements completed, the remaining work is focused on continuing the installations, completing the final finishes, and bringing the space closer to completion.

West Fire Alarm Replacement

Fire alarm upgrades at the West campus began in June 2026 and have advanced through the primary installation and system cutover activities. Older equipment were replaced with upgraded technology to enhance detection, reliability, and overall fire protection.

The project has entered the closeout phase, with the main construction and system work completed. Remaining efforts include addressing corrective items, finalizing project documentation, and coordinating the required closeout activities for formal completion.



Please visit our website at:

<https://www.hcsdk8.org/measure-h/measure-h-projects>

for detailed Measure H Project updates!