



Report Date	September 24, 2026
Project Name/Number	East Campus/DeKalb Alternative Paving & Elec. Bus Charge Station (10930)
Principal	n/a
School Contact	n/a
Regional Superintendent	n/a
Project Manager	Shina Devon
Architect	Smallwood, Reynolds, Stewart, Stewart & Associates, Inc.
Contractor	TBD

Scope of Work

14.6-acre site East Dekalb Campus located at 5855 Memorial Drive, Stone Mountain, GA 30083 to include:

1. Twenty-five (25) electric bus charging stations (level II & level III); quantity will be determined during schematic design based on buses to be parked in facilities
2. Reorganization/redesign of the bus parking lot
3. Resurface/recoating of the bus parking lot
4. Restriping of the bus parking lot
5. Coordination with Georgia Power Make Ready Infrastructure Program power delivery system

Project Construction Budget \$3,792,000.00 (Stated Cost Limitation)

Project Schedule Milestones

Project (Design) Schedule Milestones (preliminary)

- NTP issued – October 13, 2025
- Schematic Design – scheduled for completion September 2026
- CM Selection – December 2026

Current Project Status:

- **NTP** issued October 13, 2025
- A/E team submitted preliminary schematic design set
- Site visits to former East Dekalb Campus site with A/E team – completed as of July 2026
- Schematic Design Drawings Completed

4-Week Look Ahead

- Geotechnical Survey to be Conducted

End of Project Update