

Measure BB Bond



21st Century Classroom Improvements
October 2026



CUMMING
GROUP



HLPUSD MEASURE BB - SUMMARY



**IN PROGRESS
CONSTRUCTION**
Palm ES Punch List



IN DESIGN
Sparks MS II
Bixby Refresh



**Valley Alternative HS
Pending Interim
Housing**

COMPLETED/SUBSTANTIAL COMPLETION



Baldwin ES
California ES
Lassalette ES
Nelson ES
Sparks ES
Sparks MS
Cedarlane K-8
Mesa Robles K-8
Grandview MS
La Puente HS
Los Altos ES
Los Altos HS
Los Molinos ES
Newton MS
Sierra Vista MS
Stimson EC
Wilson HS
Workman ES
Workman HS
Graziade ES
Kwis ES
Valinda ES
Wing Lane ES
Fairgrove K-8
Palm ES
Bixby K1, K2, & K3
Orange Grove MS

PROJECT STATUS

DSA Certified & Completed Projects

2024-2026		pending payment of DSA final fees	DSA Approved	Bid Date	Start Date	Completion Date	Certification
21 Century Classroom Improvements							
Bid 6	Baldwin Academy	03-123988	27-Jun-24	24-Oct-24	12-Nov-24	31-Jul-25	Certified
	California Elementary School	03-123989	27-Jun-24	25-Oct-24	13-Nov-24	1-Aug-25	Pending
	Los Molinos Elementary School	03-124134	29-Aug-24	26-Oct-24	14-Nov-24	2-Aug-25	Submitted
	Grazide Elementary School	03-124133	9-Aug-24	27-Oct-24	27-May-25	2-Feb-25	Certified
Bid 7	Kwis Elementary School	03-124564	11-Dec-24	27-Feb-25	25-May-25	3-Nov-25	Pending
	Lassalette Elementary School	03-124576	7-Feb-25	27-Feb-25	25-May-25	9-Mar-25	Certified
	Sierra Vista Middle School	03-124623	22-Jan-25	1-Mar-25	12-May-25	5-Nov-25	Submitted
Bid 7B	Fairgrove	03-124582	18-Nov-25	27-Feb-25	12-May-25	30-Apr-26	Pending
Bid 8	Palm elementary Schools	03-124706	6-Feb-25	25-May-25	30-Mar-26	30-Jul-26	Completing punch list
	Sparks Elementary	03-124783	18-Mar-25	21-May-25	7-Jul-25	19-Jan-26	Pending
	Valinda Elementary	03-124707	7-Feb-25	22-May-25	7-Jul-25	9-Mar-26	Pending
	Wing Lane Elementary School		18-Mar-25	22-May-25	7-Jul-25	9-Mar-26	Certified
Bid 9	Refresh Only No DSA						
	Orange Grove Middle School	20-Oct	NA	21-May-26	29-Jun-26	Current Phase 3	NA
	A Valley Alternative High School		NA	22-May-26	30-Jun-26	31-Jul-26	NA
	B Valley Alternative High School						
	Bixby Kindergarten rooms		NA	23-May-26	1-Jul-26	1-Aug-26	NA

PALM ELEMENTARY



ORANGE GROVE MIDDLE SCHOOL



VALLEY ALTERNATIVE HIGH SCHOOL



BIXBY





QUESTIONS & ANSWERS