

Lisle 202 Board of Education

Meeting Highlights

March 18, 2019

Approval of Amended 2018-2019 School Calendar

The Board of Education approved the amended school calendar extending the school year due to weather related cancelations. The last day of school will be Thursday, May 30, 2019.

Lisle Elementary School Construction Report

As of March 18, 2019, the project is on budget but about ten (10) days behind the original schedule. The cold and wet weather for the past few weeks has delayed the spray application of the exterior moisture barrier prior to brickwork beginning. The contractors are now installing the windows with the intension of installing the brick once the weather is more conducive to spraying the moisture barrier. The framing of the walls is almost complete and drywall has been installed on the majority of the first and second floors.