



**La Porte High School Additions and Renovations
Status Update
December 13, 2016**



La Porte High School Additions and Renovations



Architect: PBK Architects
CM-at-Risk: Tellepsen Builders
Projected Cost: \$108,500,000
Square Footage: 530,000
Estimated Completion: April 2018

Current Project Status:

- ❖ Sports Complex (Softball/Tennis) – In use
- ❖ CTE Building – In Use
- ❖ Fine Arts Building – In Use
- ❖ Natatorium – In Use
- ❖ Student Center – In Use
- ❖ Math/Science Building – Under Construction (August 2017 Opening)
- ❖ Multi-Purpose Center – Under Construction (August 2017 Opening)
- ❖ B-Building Renovations (Classrooms) – Summer 2017 Construction
- ❖ D-Building Renovations (Library/Lecture Hall/Life Skills/Classrooms) – Summer 2017 Construction
- ❖ Field House Renovation – December 2017-April 2018 Construction



Student Center



g

Natatorium



12/13/16

GALLAGHER



Math and Science Building Foreign Language/Art Building





Multi-Purpose Center



12/13/16

GALLAGHER