

New Robert Smalls International Academy Replacement

9/30/2020

2019 Referendum

ACCOUNTS FOR: 519

2019 PROJECTS		ORIGINAL	TRANFRS	REVISED	2020	2021	TOTAL TO	P.O.	Contract	AVAILABLE	PCT	PCT
		APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-SEPT	DATE	ENCUMB	ENCUMB	BUDGET	USED	COMPLETE
CONSTRUCTION												
51925383 552001 50000	SITE DEVELOPMENT	\$3,500,000		\$3,500,000				\$0		\$3,500,000	0.0%	
51925383 552005 50000	BUILDING & SITE CONSTRUCTION	\$39,478,612		\$39,478,612				\$0		\$39,478,612	0.0%	
51925383 539904 50000	DEMO EXISTING BUILDING	\$1,250,000		\$1,250,000				\$0		\$1,250,000	0.0%	
51925383 553000 50000	ATHLETICS, PARKING LOTS, FINAL SITE	\$2,800,000		\$2,800,000				\$0		\$2,800,000	0.0%	
51925383 552100 50000	TAXES, FEES & BONDS	\$524,839		\$524,839				\$0		\$524,839	0.0%	
51925383 552000 50000	GC OHP	\$2,377,673		\$2,377,673				\$0		\$2,377,673	0.0%	
51925383 569001 50000	CONSTRUCTION CONTINGENCY	\$3,245,597		\$3,245,597		\$0		\$0		\$3,245,597	0.0%	
	TOTAL CONSTRUCTION	\$53,176,721	\$0	\$53,176,721	\$0	\$0	\$0	\$0	\$0	\$53,176,721	0.0%	
PRE-CONST/SITE PREP												
51925383 539516 50000	SURVEY	\$84,000		\$84,000				\$0	\$65,945	\$18,055	78.5%	
51925383 539514 50000	GEOTECHNICAL CONSULTANT	\$35,000		\$35,000				\$0		\$35,000	0.0%	
51925383 539516 50000	WETLANDS	\$25,000		\$25,000				\$0	\$3,388	\$21,612	13.6%	
51925383 539522 50000	TRAFFIC ANALYSIS REPORT	\$25,000		\$25,000				\$0		\$25,000	0.0%	
	TOTAL PRE-CONST/SITE PREP	\$169,000	\$0	\$169,000	\$0	\$0	\$0	\$0	\$69,333	\$99,667	41.0%	
DESIGN CONSULTANTS												
51925383 539520 50000	CONSTRUCTION MANAGEMENT FEES	\$235,143		\$235,143				\$0		\$235,143	0.0%	
51925383 539513 50000	A/E FEES	\$3,190,599	(\$73,236)	\$3,117,363		\$41,079	\$41,079	\$2,697,518		\$378,766	87.8%	
51925383 539521 50000	REIMBURSABLES	\$50,000	\$73,236	\$123,236		\$55	\$55	\$123,181		\$0	100.0%	
51925383 539500 50000	TECHNOLOGY CONSULTANTS	\$50,000		\$50,000				\$0		\$50,000	0.0%	
51925383 539519 50000	OTHER CONSULTANTS	\$100,000		\$100,000				\$0		\$100,000	0.0%	
51925383 569003 50000	DESIGN CONTINGENCY	\$95,718		\$95,718				\$0		\$95,718	0.0%	
	TOTAL DESIGN CONSULTANTS	\$3,721,460	\$0	\$3,721,460	\$0	\$41,134	\$41,134	\$0	\$2,820,699	\$859,627	76.9%	
VARIOUS VENDORS												
51925383 535000 50000	ADVERTISING	\$4,000		\$4,000	493.63	\$593	\$1,087	\$0		\$2,913	27.2%	
51925383 536000 50000	PRINTING AND BINDING	\$2,000		\$2,000			\$0			\$2,000	0.0%	
51925383 539901 50000	CONSTRUCTION PERMITS & FEES	\$35,000		\$35,000			\$0			\$35,000	0.0%	
51925383 534500 50000	USER PURCHASED TECHNOLOGY	\$10,000		\$10,000			\$0			\$10,000	0.0%	
51925383 532400 50000	BUILDER'S RISK INSURANCE	\$265,883		\$265,883			\$0			\$265,883	0.0%	
51925383 569004 50000	OWNER CONTINGENCY	\$1,595,300		\$1,595,300			\$0			\$1,595,300	0.0%	
51925383 539902 50000	INSPECTION FEES	\$375,000		\$375,000			\$0			\$375,000	0.0%	
51925383 532100 50000	UTILITIES COST/FEES	\$124,500		\$124,500			\$0			\$124,500	0.0%	
	TOTAL VARIOUS VENDORS	\$2,411,683	\$0	\$2,411,683	\$494	\$593	\$1,087	\$0	\$0	\$2,410,596	0.0%	

Beaufort County School District
Beaufort, SC

9/30/2020

2019 Referendum

ACCOUNTS FOR: 519

2019 PROJECTS		ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-SEPT	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
FF&E												
51925383 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,325,000		\$1,325,000			\$0			\$1,325,000	0.0%	
51925383 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$25,000		\$25,000			\$0			\$25,000	0.0%	
51925383 541004 50000	ATHLETIC EQUIPMENT	\$102,109		\$102,109			\$0			\$102,109	0.0%	
51925383 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$25,000		\$25,000			\$0			\$25,000	0.0%	
51925383 553002 50000	PLAYGROUNDS	\$247,891		\$247,891			\$0			\$247,891	0.0%	
51925383 543000 50000	MEDIA CENTER RESOURCES	\$335,000		\$335,000			\$0			\$335,000	0.0%	
51925383 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$750,000		\$750,000			\$0			\$750,000	0.0%	
51925383 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$155,000		\$155,000			\$0			\$155,000	0.0%	
	TOTAL FF&E	\$2,965,000	\$0	\$2,965,000	\$0	\$0	\$0	\$0	\$0	\$2,965,000	0.0%	
	TOTAL INDIRECT COST	\$9,267,143	\$0	\$9,267,143	\$494	\$41,727	\$42,221	\$0	\$2,890,032	\$6,334,890	31.6%	
	TOTAL RSIA	\$62,443,864	\$0	\$62,443,864	\$494	\$41,727	\$42,221	\$0	\$2,890,032	\$59,511,611	4.7%	