

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Chad Cox


Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$3,252,072
Transfers/Adjustments:	\$118,389	Paid to Date:	\$1,517,479
Revised Budget:	\$56,194,162	Available Budget:	\$52,942,090

2019 Bond Referendum Renovation

Project ID: 51925392-1

Current Phase: Design Phase %: 25% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Renovations
- Safety/Security
- Technology /Infrastructure

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: 50% construction documents are in review.