

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



## Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Chad Cox


Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$3,252,241
Transfers/Adjustments:	\$0	Paid to Date:	\$1,517,648
Revised Budget:	\$56,075,773	Available Budget:	\$52,823,532

### 2019 Bond Referendum Renovation

Project ID: 51925392-1

Current Phase: Design      Phase %: 26%      Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

- Athletics
- CATE expansion
- Renovations
- Safety/Security
- Technology /Infrastructure

**Project Details:** Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

**Monthly Progress:** 100% construction documents are in progress.