

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Chad Cox


Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$3,252,682
Transfers/Adjustments:	\$0	Paid to Date:	\$1,518,089
Revised Budget:	\$56,075,773	Available Budget:	\$52,823,091

2019 Bond Referendum Renovation

Project ID: 51925392-1

Current Phase: Bid and Award Phase %: 28% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Renovations
- Safety/Security
- Technology /Infrastructure

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: 100% construction documents have been issued. Pricing in progress.