

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2021




Battery Creek High School
1 Blue Dolphin Dr, Beaufort 29906
 Cluster: Battery Creek Principal: Chad Cox

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$3,252,794
Transfers/Adjustments:	\$0	Paid to Date:	\$1,518,201
Revised Budget:	\$56,075,773	Available Budget:	\$52,822,979

2019 Bond Referendum Renovation

Project ID: 51925392-1

Current Phase: Bid and Award Phase %: 29% Delivery Method: CMAR
 Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



- Scope: 2019 Bond Referendum**
- Athletics
 - CATE expansion
 - Renovations
 - Safety/Security
 - Technology /Infrastructure

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: 100% construction documents have been issued. Pricing has been received. Pricing revisions in progress.