

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31



Broad River Elementary School 474 Broad River Blvd, Beaufort 29906

Cluster: Battery Creek Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$2,322,738	Available Budget:	\$2,322,738

2019 Bond Referendum Renovation

Project ID: 51925340-1


Current Phase: Design

Phase %: 10%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the cameras and doors including door hardware. Technology/Infrastructure improvements to include server room, sound, and lighting. Various playground areas will be replaced.

Monthly Progress: Scope verification is in progress. Early design package is in progress for cable trays, new IT closets, and attenas.