

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



Broad River Elementary School 474 Broad River Blvd, Beaufort 29906

Cluster: Battery Creek Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,322,738	Available Budget:	\$2,204,349

2019 Bond Referendum Renovation

Project ID: 51925340-1


Current Phase: Design

Phase %: 14%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the cameras and doors including door hardware. Technology/Infrastructure improvements to include server room, sound, and lighting. Various playground areas will be replaced.

Monthly Progress: Early design package is in progress for cable trays, new IT closets, and attenas. Schematic Design complete and in review for the early package. Remaining scope of work design anticipated complete early May.