

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



Broad River Elementary School 474 Broad River Blvd, Beaufort 29906

Cluster: Battery Creek Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$2,322,738	Available Budget:	\$2,322,738

2019 Bond Referendum Renovation

Project ID: 51925340-1


Current Phase: Design

Phase %: 5%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the cameras and doors including door hardware. Technology/Infrastructure improvements to include server room, sound, and lighting. Various playground areas will be replaced.

Monthly Progress: Scope verification is in progress. Kick-off meeting with principal, architect, and contractor held in November.