

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



Lady's Island Elementary School

73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort

Principal: Marvelle L. Ulmer

| | | | |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$1,757,099 | Encumbered and Paid: | \$0 |
| Transfers/Adjustments: | \$0 | Paid to Date: | \$0 |
| Revised Budget: | \$1,757,099 | Available Budget: | \$1,757,099 |

2019 Bond Referendum Renovation

Project ID: 51925335-1


Current Phase: Design

Phase %: 14%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: **2019 Bond Referendum**

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

Monthly Progress: Early design package is in progress for cable trays, new IT closets, and attenas. Schematic Design complete and in review for the early package. Remaining scope of work design anticipated complete early May.