

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



Michael C. Riley Elementary School 200 Burnt Church Rd, Bluffton 29910

Cluster: Bluffton

Principal: Adrienne Sutton

Original Appropriations:	\$2,870,936	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,870,936	Available Budget:	\$2,752,547

2019 Bond Referendum Renovation

Project ID: 51925374-1


Current Phase: Design

Phase %: 13%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Schematic design in review.