

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



## Michael C. Riley Elementary School 200 Burnt Church Rd, Bluffton 29910

Cluster: Bluffton

Principal: Adrienne Sutton

Original Appropriations:	\$2,870,936	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$2,870,936	Available Budget:	\$2,870,936

### 2019 Bond Referendum Renovation

Project ID: 51925374-1


Current Phase: Design

Phase %: 6%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



**Scope: 2019 Bond Referendum**

**Playgrounds**

**Safety/Security**

**Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

**Monthly Progress:** Scope verification is currently in progress.