

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2022



## Michael C. Riley Early Childhood Center 200 Burnt Church Rd, Bluffton 29910

Cluster: Bluffton

Principal: Melissa Holland

**Playground Renovation** Project ID: 51925318-1


Current Phase: Construction

Phase %: 30%

Delivery Method: CMAR

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Construction Start: Q3 2022

Construction End: Q1 2023

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

**Scope: 2019 Bond Referendum  
Playground equip under \$5,000  
Playgrounds**

**Project Details:** Scope of work includes upgrades to the Playground areas at the Early Childhood Education Center.

**Monthly Progress:** Playground renovation design is complete. Equipment is on order.