

# MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2023



## Michael C. Riley Early Childhood Center 200 Burnt Church Rd, Bluffton 29910

Cluster: Bluffton

Principal: Melissa Holland

### Playground Renovation

Project ID: 51925318-1


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Construction Start: Q3 2022

Construction End: Q1 2023

■ Architect Selection    
 ■ Design/Permitting    
 ■ Project Bid    
 ■ Construction    
 ■ Closeout

**Scope: 2019 Bond Referendum**  
**Playground equip under \$5,000**  
**Playgrounds**

**Project Details:** Scope of work includes upgrades to the Playground areas at the Early Childhood Education Center.

**Monthly Progress:** Project is complete.