

BOARD AGENDA ITEM

TO: Dr. Michelle Hubbard, Superintendent
FROM: Tyler Clubb, Director of Facilities
SUBJECT: BOE Agenda Item – August 28, 2023
Approval of Precast Concrete Contractor for New Tomahawk Elementary School
DATE: August 28, 2023

Overview

The Director of Facilities recommends for approval Mid America Precast for the Precast Concrete portion of the New Tomahawk Elementary School. The total cost is \$895,662.00.

This is a Bond funded expense and aligns with the Shawnee Mission School District Strategic Plan Goal 5.1.1.

This scope/package was competitively bid, and bids were opened on 8/10/2023. Due to procurement and scheduling, the precast portion of the project needed to go out first, and the remaining construction package will open in October.

Precast Concrete

| Contractor | Bid Amount |
|---------------------|-----------------|
| Mid America Precast | \$ 895,662.00 |
| Enterprise Precast | \$ 946,832.00 |
| Coreslab | \$ 948,000.00 |
| JED | \$ 1,013,500.00 |

- Shaded is the low qualified and recommended bid.