



Mobile Modular Management Corporation
 5700 Las Positas Road
 Livermore, CA 94551
 Phone: (925) 606-9000
 Fax: (925) 453-3201
 www.mobilemodular.com

Sale Quotation and Agreement

Quotation Number: 548287
 Customer PO/Ref:
 Date of Quote: 06/02/2023

Sign up for the Easy Sale Option (see end of document for details)

Customer Information	Site Information	Mobile Modular Contact
California Montessori Project 5330 Gibbons Drive Suite 700 Carmichael, CA 95608 Brett Barley bbarley@cacmp.org Phone: (408) 489-3906	California Montessori Project 2635 Chestnut Hill Drive Sacramento, CA 95826 Brett Barley bbarley@cacmp.org Phone: (408) 489-3906	Questions? Contact: Kevin Gibson Kevin.Gibson@mobilemodular.com Direct Phone: (925) 453-3143 Fax: (925) 453-3201

Product Information	Qty	Purchase Price	Extended Purchase Price	Taxable
Classroom, 24x40 DSA (Item1001) (RH) <i>Right Hand Door Configuration. Open plan. Tackboard interior.</i>	1	\$48,848.00	\$48,848.00	Y
Charges Upon Delivery	Qty	Charge Each	Total One Time	Taxable
Classroom, 24x40 DSA (Item1001) (RH)				
Block and Level Building (B5) (PW)	1	\$5,878.00	\$5,878.00	N
Delivery Haulage Fuel 12 Wide Lowboy	2	\$192.00	\$384.00	N
Delivery Haulage Lowboy 12 wide	2	\$1,278.00	\$2,556.00	N
Delivery Haulage Permit 12 wide Lowboy	2	\$138.00	\$276.00	N
Delivery Haulage Pilot 12 wide Lowboy	2	\$441.00	\$882.00	N
Essential Material Handling Fee	2	\$1,984.00	\$3,968.00	N
Installation, Ramp Skirting (PW)	36	\$22.25	\$801.00	Y
			<u>\$14,745.00</u>	
Total Estimated Charges				
		Subtotal	\$63,593.00	
		Taxes	\$4,344.29	
		Total Charges (including tax)	\$67,937.29	

Special Notes
<p>Additional Note: This is a sale quote for a used 24x40 DSA classroom unit sold in good condition. Quote is based on level and accessible site by normal truck delivery.</p> <p>Block/Level: Price assumes building is installed using Mobile Modular standard foundation. Mobile Modular assumes installation on the minimum foundation design criteria/tolerances. For DSA buildings, it is assumed building will be installed on the minimum amount of foundation lumber per the applicable DSA approved stockpile drawings and site will not exceed 4-1/2" out of level. Additional material and labor charges apply for installing buildings above minimum foundation design criteria, raising buildings to meet specific finish floor elevations, raising building level to adjacent buildings, landings, walkways, transitions, etc.</p> <p>Budgetary Quote: Pricing provided is for budgetary purposes only. A revised quotation will be provided once project details are clarified. If you are new to modular buildings and wondering what you need to know about them, please visit www.mobilemodularrents.com and view our FAQ worksheet "Considering Modular Buildings for Your Space Needs?". *Delivery pricing is estimated based on delivery within 50 miles of branch location. Pilots and permits not included and may be required. We look forward to working with you to refine your requirements.</p> <p>Flooring (Carpet): This building ships standard with used carpet in good condition. Carpet may have some discoloration or wear and a carpet bar will be utilized at modline seams. New carpet is available for an additional charge. If provided, new carpeting should receive a minimum of 72 hours of airing-out time, under well-ventilated conditions, prior to occupancy.</p> <p>Delivery Date:</p> <p>Delivery Date: Delivery date will not be confirmed until Mobile Modular receives and approves the signed Agreement and all credit conditions have been met.</p> <p>DSA Classrooms include: (2) 8040 marker boards, (1) fire extinguisher at each exit, empty back box with conduit stubbed to ceiling for future pull station & horn, skirting for perimeter of building only, standard factory ramp, and wood sill foundation for level site.</p>

Sale Quotation and Agreement

Quotation Number: 548287
Customer PO/Ref:
Date of Quote: 06/02/2023



Ramps: Site conditions may affect ramp configuration and cost. Customer is responsible for transition from end of ramp to grade and for extended or custom rails, if needed. Ramp skirting is available for an additional charge. Mobile Modular provides used/refurbished ramps - new ramps are available for purchase only.

Site Installation Requirements: Prior to delivery, Customer shall mark the four corners where the building is to be placed on the site/pad location, and shall also mark the locations of door(s) and ramp(s). Should special handling be required to position, install, or remove the classroom on Customer's site due to site conditions/constraints and/or obstructions, Customer will be responsible for additional charges. Additional rolling charges may be applicable as site conditions necessitate.

Site Plan Review: Mobile Modular is not responsible for review and verification of Customer's site plans, civil plans, soils tests/survey's, etc. It is the responsibility of the Customer to ensure the site plans and site conditions meet applicable codes and governing body approvals. This includes, but is not limited to, ensuring the building pad/site allows for standard delivery and installation based on the minimum foundation design tolerances as per applicable approved stockpile drawings/foundation design.

Used building sale:

Quotation is for a used modular building sold in "as is" condition. Unless stated otherwise, MMMC will only perform a general cleaning & repair, reseal the roof, doors & windows, and test the electrical, mechanical & plumbing systems to ensure working condition at the time of delivery. For warranty information, please refer to the Supplemental Sale Terms and Conditions located on Seller's website at:

https://www.mobilemodular.com/Content/Documents/ContractTerms/Supplemental-Sale-T-and-C.pdf

Yes - Prevailing Wage: Pricing includes prevailing wage and certified payroll for installation work performed on site.

Floor Plans

Classroom, 24x40 DSA (Item1001) (RH)



All drawings and specifications are nominal.

Additional Information

- Quote is valid for 30 days.
- Customer's site must be dry, compacted, level and accessible by normal truck delivery. Costs to dolly, crane, forklift, etc. will be paid by customer. Unless noted, prices do not include permits, stairs, foundation systems, temporary power, skirting, engineering, taxes or utility hookups.
- Subject to equipment availability. Unless noted, equipment and related furnishings, finishes, accessories and appliances provided are previously leased and materials, dimensions, and specifications vary. Detailed specifications may be available upon request.
- This transaction is subject to prior credit approval and all terms, conditions, and attachments of MMMC's standard contract.
- Down Payment required on execution.
- **Sales Tax will be calculated based on the tax rate at the time of invoicing.**
- **Unless otherwise noted, prices do not include prevailing wages, Davis-Bacon wages, or other special or certified wages.**

Thank you for contacting Mobile Modular.

Mobile Modular is a division of McGrath RentCorp.
548287, 06-02-2023 11:26 AM prod

Sale Quotation and Agreement

Quotation Number: 548287
Customer PO/Ref:
Date of Quote: 06/02/2023



Mobile Modular Easy Sale. Sign Me Up!

Getting your modular building on its way has never been easier... and faster. With Mobile Modular Easy Sale you can convert your Sale Quotation directly into a Sale Agreement by signing below. Once we receive your signed Easy Sale option, we'll finalize your building details and get your project on its way.

Review and acknowledge agreement.

This Quotation is subject to Mobile Modular Management Corporation, a California corporation, herein known as seller (the "Seller"), credit approval of Customer, herein known as buyer (the "Buyer"). Seller does not warrant that the equipment meets any local or state code not specifically listed herein. Equipment is subject to availability. By signing below, customer accepts the terms of this quotation including prices and specifications, and instructs Seller to make appropriate arrangements for the preparation and delivery of the Equipment identified herein, and agrees that such signature constitutes customer's acceptance of and agreement to the Seller's Sale Agreement. Such sale, and customer's agreement thereto, is subject to Seller's standard terms and conditions located on the Seller's web site at (www.mobilemodular.com/contractterms) which are incorporated by reference herein. Customer may request a copy of the terms and conditions from Seller. No alterations, additions, exceptions, or changes to any Quotation or Agreement made by Buyer shall be effective against Seller, whether made hereon, contained in any printed form of Sale or elsewhere, unless accepted in writing by Seller. Any customer purchase order or other customer-provided document purporting to replace, supersede or supplement the terms and conditions of the Seller's Sale Agreement shall carry no force or effect except as an instrument of billing.

Seller:
Mobile Modular Management Corporation

By: _____
Name: _____
Title: _____
Date: _____

Buyer:
California Montessori Project

Signature10: _____
Print Name: _____
Title: _____
Date: _____