

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2023



Adult Education

1300 King St, Beaufort 29902

Cluster: N/A

Principal: Dr. Juanita Murrell, Director

Original Appropriations:	\$389,331	Encumbered and Paid:	\$0
Transfers/Adjustments:	\$0	Paid to Date:	\$0
Revised Budget:	\$389,331	Available Budget:	\$389,331

2019 Bond Referendum Renovation

Project ID: 51925305-1


Current Phase: Planning

Phase %: 0%

Delivery Method:

Design Firm: Quackenbush

Contractor: AJAX



Construction Start: Q2 2024

Construction End: Q4 2024

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Design Services (Adult Ed)

Safety/Security

Technology/Infrastructure

Project Details: Project scope of work includes Safety/Security improvements of Bullet-Resistant entrways, security camera improvements, and exterior lighting. Technology/Infrastructure improvements include new server room equipment, intrusion alarms, and cabling.

Monthly Progress: Schedule is being evaluated further.