

# Agenda Request Form

<b>Meeting Date</b>	<b>Agenda Item Number</b>
November 16, 2023	F - 1
<b>Title</b>	
Monthly Update on Capital Outlay Projects	
<b>Requested Action</b>	
School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects	
<b>Summary Explanation and Background</b>	
See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects	
<b>Priority Area</b>	
Organizational and Operational Effectiveness	
<b>Financial Impact</b>	
N/A	
<b>Exhibits: (List)</b>	
See Attachment	
<b>Source of Additional Information</b>	
Trey Moores	770.479.1871
Ken Godfrey	770.479.1871



**DATE:** 08 November 2023

**TO:** Dr. Brian V. Hightower  
Superintendent of Schools

**FROM:** Trey Moores  
Chief Support Services Officer

**SUBJECT:** Construction Status Reports

---

The Office of Capital Improvements (OCI) staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

**Cherokee HS Replacement ~ Site Package**

- Installation of curb and gutter installation is 90% complete.
- Final grading continues.
- Installation of final perimeter fencing and guardrail is nearing completion.
- Removal of excess dirt and rock is progressing well.

**Cherokee HS Replacement ~ Building Package**

- Pier foundation and footing concrete placement are complete on the main academic building and are underway on the CTAE wing and main gym.
- Mechanical, electrical, and plumbing in main academic building, CTAE wing and main gym are underway.
- Pouring of slabs begins in the next two weeks.

**Free Home ES Replacement**

- Block wall construction is ongoing.
- Parking lot curbs and asphalt binder course installations are finished.
- Structural steel continues and roof decking has begun.
- Site work is nearing completion.

Handwritten signature of Trey Moores in blue ink.

---

TM

TM/KG:mm  
Attachments



# Cherokee High School Replacement



Aerial  
Facing  
Northwest



Aerial  
Northeast  
Facing





## Free Home Elementary School Replacement



Aerial  
Facing  
Southeast