

January 26, 2024 at 11:00 A.M. @ Mountain View School

PORTABLE BUILDINGS INSTALL @ 2 CAMPUSES (Mountain View / Orange Cove HS)
KINGS CANYON UNIFIED SCHOOL DISTRICT
GA: 2229 & 2355

MANDATORY PRE-BID CONFERENCE ATTENDEES

1. CHRISTINA MONREAL - GC BUILDERS - CHRISTINA@GC-BUILDERS.COM 559-474-0936
2. Ben Romero - DMC I - JR@davisromanoconstruction.com 559-275-9410
3. Bill Tunneil Hilly Howl hillyhowl@gmail.com 559-905-4884
4. Cristian Hernandez BDM inc estimating@bdm-inc.net 559-554-5848
5. Roberto Roney Caliber Contracting Services Assistant 559-3306300 net
6. Kris Bolts Holloway Const. pm@hollowayconstructioninc.net
7. Shane Rodriguez Holloway SHANE@HOLLOWAYCONSTRUCTIONINC.NET 559-381-3842
8. Johnny Gonzalez G.A.
9. _____
10. _____
11. _____
12. _____
13. _____
14. _____
15. _____
16. _____

MANDATORY PRE-BID CONFERENCE

DATE: January 26th, 2024 @ 11:00 am @ Mountain View School

JOB: PORTABLE BUILDINGS INSTALL @ 2 CAMPUSES
KINGS CANYON UNIFIED SCHOOL DISTRICT
GA: 2229 & 2355

PROJECT BID INFORMATION

Title: KCUSD PORTABLE BUILDINGS INSTALL @ 2 CAMPUSES

Pre-Qualification Required: See Notice to Bidders.

Advertisement Dates: 1/18/2024 & 1/25/2024

Bid Due Date: February 6, 2024 prior to 2:30 PM @ Educational Support Center - Reedley

1. Submit all questions no later than January 30, 2024 at 9:00 AM; to allow time to respond.
2. Final Addendum will be released Thursday February 1, 2024.

Board Award Date: February 9, 2024.

Notice to Proceed: February 19, 2024.

Project Milestones: See Specifications, Summary of Work

Type of Project: Adding Relocatable Buildings to the campuses with exterior improvements; integration with existing site and utilities. New Portables provided by Global Modular under separate Contract.

Contractor's License Required: B

Days of Contract: 90 days

Construction Completion Date: May 20, 2024.

Architect's Contact: Johnny Gonzalez

Architect/Engineer's Construction Estimate: \$ 1,340,000

Plans available at: Kings Canyon Unified School District Website