

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2023



## Beaufort Elementary School 1800 Prince St, Beaufort 29902

Cluster: Battery Creek      Principal: Michelle Sackman

Original Appropriations:	\$24,302,437	Encumbered and Paid:	\$20,777,851
Transfers/Adjustments:	(\$3,524,586)	Paid to Date:	\$20,777,851
Revised Budget:	\$20,777,851	Available Budget:	\$0

### 2019 Bond Referendum Renovation


Project ID: 51925333-1

Current Phase: Complete

Phase %: 100%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



- Scope: 2019 Bond Referendum**
- Communication
- Design Services printing (BES)
- Furniture
- Paving work
- Playgrounds
- Renovations
- Safety/Security
- Special Inspections
- Technology /Infrastructure
- Technology Items under \$5,000

**Project Details:** Scope of work includes renovations to the administration, commons, media center, kindergarten wing, playground, art room, IT rooms, and various 1st and 2nd floor classrooms. Additional technology and safety security improvements are included in the scope of work for those sections of the site.

**Monthly Progress:** Project is complete.