

MONTHLY REFFERENDUM REPORT DETAILED - as of February 29, 2024



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$55,322,586
Transfers/Adjustments:	(\$626,340)	Paid to Date:	\$52,699,389
Revised Budget:	\$55,449,433	Available Budget:	\$126,847

2019 Bond Referendum Renovation

Project ID: 51925392-1


Current Phase: Closeout

Phase %: 97%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Design Consultants
- Design Services (BCHS)
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction is complete. Closeout is in progress.