

Battery Creek High School Renovation

3/31/2024

2019 Referendum

ACCOUNTS FOR: 519

2019 PROJECTS		ORIGINAL APPROP	TRANFRS ADJSTMTS	PREM-ADJ	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JUNE	2023 JULY-JUNE	2024 JULY-MAR	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
92 SCHOOL RENOVATION																
CONSTRUCTION																
51925392 552005 50000	BUILDING & SITE CONSTRUCTION	\$33,786,449	\$15,736,079		\$49,502,528		\$2,753,658	\$25,403,449	\$16,413,961	\$3,474,621	\$48,045,690		\$1,456,838	\$0	100.0%	
51925392 552006 50000	TECHNOLOGY/INFRASTRUCTURE	\$2,984,961	(\$2,984,961)		\$0						\$0			\$0	100.0%	
51925392 553001 50000	ATHLETICS	\$1,377,844	(\$1,377,844)		\$0						\$0			\$0	100.0%	
51925392 552500 50000	CATE EXPANSION	\$2,806,061	(\$2,806,061)		\$0						\$0			\$0	100.0%	
51925392 552100 50000	FEE TAXES , BONDS	\$456,838	(\$456,838)		\$0						\$0			\$0	100.0%	
51925392 552000 50000	GC OHP	\$2,069,608	(\$2,069,608)		\$0	\$0	\$0	\$0	\$0	\$0	\$0			\$0	100.0%	
51925392 569001 50000	CONSTRUCTION CONTINGENCY	\$2,836,569	(\$2,836,569)		\$0						\$0			\$0	100.0%	
	TOTAL CONSTRUCTION	\$46,298,330	\$3,204,198	\$0	\$49,502,528	\$0	\$2,753,658	\$25,403,449	\$16,413,961	\$3,474,621	\$48,045,690	\$0	\$1,456,838	\$0	100.0%	
	QUESTION 1 CONSTRUCTION	\$42,793,851	\$2,961,661		\$45,755,512	\$0	\$2,545,224	\$23,480,575	\$15,171,532	\$3,211,615	\$26,025,799	\$0	\$1,346,565	\$0		
	QUESTION 2 CONSTRUCTION	\$3,504,479	\$242,537		\$3,747,016	\$0	\$208,434	\$1,922,874	\$1,242,429	\$263,006	\$2,131,308	\$0	\$110,273	\$0		
PRE-CONST/SITE PREP																
51925392 539516 50000	SURVEY/WETLANDS	\$75,000	(\$7,422)		\$67,579	\$0	\$67,579			\$0	\$67,579			\$0	100.0%	
51925392 539514 50000	GEOTECHNICAL CONSULTANT	\$25,000	(\$17,850)		\$7,150		\$7,150			\$0	\$7,150			\$0	100.0%	
51925392 539522 50000	TRAFFIC ANALYSIS REPORT	\$25,000	(\$25,000)		\$0					\$0	\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$125,000	(\$50,272)	\$0	\$74,729	\$0	\$74,729	\$0	\$0	\$0	\$74,729	\$0	\$0	\$0	100.0%	
	QUESTION 1 PRE-CON-SITE/PREP	\$115,538	(\$46,466)		\$69,072	\$0	\$69,072	\$0	\$0	\$0	\$69,072	\$0	\$0	\$0		
	QUESTION 2 PRE-CON-SITE/PREP	\$9,462	(\$3,805)		\$5,656	\$0	\$5,656	\$0	\$0	\$0	\$5,656	\$0	\$0	\$0		
DESIGN CONSULTANTS																
51925392 539513 50000	A/E FEES	\$2,895,640	\$199,906		\$3,095,546		\$2,476,437	\$284,790	\$272,408	\$30,955	\$3,064,591		\$30,955	\$0	100.0%	
51925392 539521 50000	REIMBURSABLES	\$148,000			\$148,000		\$32,970	\$43,071	\$50,486	\$17,605	\$144,132		\$3,868	(\$0)	100.0%	
51925392 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000	(\$25,000)		\$0						\$0			\$0	100.0%	
51925392 539519 50000	OTHER CONSULTANTS	\$50,000	(\$50,000)		\$0						\$0			\$0	100.0%	
51925392 535923 50000	CM/GC PRECONSTRUCTION FEE	\$204,677	(\$159,677)		\$45,000		\$45,000				\$45,000			\$0	100.0%	
51925392 569003 50000	DESIGN CONTINGENCY	\$150,432	(\$150,432)		\$0						\$0			\$0	100.0%	
	TOTAL DESIGN CONSULTANTS	\$3,473,749	(\$185,203)	\$0	\$3,288,546	\$0	\$2,554,407	\$327,861	\$322,894	\$48,560	\$3,253,722	\$0	\$34,824	\$0	100.0%	
	QUESTION 1 DESIGN CONSULTANTS	\$3,210,809	(\$171,184)		\$3,039,625	\$0	\$2,361,055	\$303,044	\$298,453	\$44,885	\$2,664,100	\$0	\$32,188	\$0		
	QUESTION 2 DESIGN CONSULTANTS	\$262,940	(\$14,019)		\$248,921	\$0	\$193,352	\$24,817	\$24,441	\$3,676	\$218,169	\$0	\$2,636	\$0		
VARIOUS VENDORS																
51925392 535000 50000	ADVERTISING	\$2,000	(\$343)		\$1,657	\$494	\$1,163				\$1,657			(\$0)	100.0%	
51925392 536000 50000	PRINTING & BINDING	\$1,000	(\$1,000)		\$0						\$0			\$0	100.0%	
51925392 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000	(\$4,872)		\$128		\$128				\$128			\$0	100.0%	
51925392 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865	(\$15,865)		\$0						\$0			\$0	100.0%	
51925392 532400 50000	BUILDER'S RISK INSURANCE	\$185,147	(\$45,755)		\$139,392		\$14,712	\$124,680			\$139,392			\$0	100.0%	
51925392 569004 50000	OWNER CONTINGENCY	\$2,314,339	(\$2,314,339)		\$0						\$0			\$0	100.0%	
51925392 539902 50000	INSPECTION FEES	\$452,032	(\$200,000)		\$252,032		\$6,774	\$138,466	\$55,613	\$30,443	\$231,295			\$20,737	91.8%	
51925392 532100 50000	UTILITIES COST/FEES	\$125,000	(\$69,294)		\$55,706		\$990		\$53,973	\$744	\$55,706			\$0	100.0%	
	TOTAL VARIOUS VENDORS	\$3,100,383	(\$2,651,467)	\$0	\$448,916	\$494	\$23,768	\$263,146	\$109,585	\$31,186	\$428,179	\$0	\$0	\$20,737	95.4%	
	QUESTION 1 VARIOUS VENDORS	\$2,865,704	(\$2,450,769)		\$414,936	\$456	\$21,969	\$243,227	\$101,290	\$28,526	\$265,652	\$0	\$0	\$19,167		
	QUESTION 2 VARIOUS VENDORS	\$234,679	(\$200,699)		\$33,980	\$37	\$1,799	\$19,918	\$8,295	\$2,361	\$21,755	\$0	\$0	\$1,570		

3/31/2024

2019 Referendum

ACCOUNTS FOR: 519

FF&E	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	PREM-ADJ	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JUNE	2023 JULY-JUNE	2024 JULY-MAR	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
51925392 554000 52001	Radio Equipment (from Owner contingency- 50000)		\$118,389		\$118,389		\$118,389				\$118,389				\$0	100.0%
51925392 541004 50000	ATHLETIC EQUIPMENT	\$550,000	(\$351,025)		\$198,975			\$96,500	\$95,511	\$6,964	\$198,975				(\$0)	100.0%
51925392 554000 52008	ATHLETIC EQUIPMENT OVER \$5,000	\$17,097			\$17,097	\$17,097					\$17,097				\$0	100.0%
51925392 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$120,000	(\$90,326)		\$29,674				\$29,043	\$630	\$29,674				(\$0)	100.0%
51925392 553001 50000	ATHLETIC FACILITIES		\$45,230		\$45,230				\$43,647	\$1,583	\$45,230				\$0	100.0%
51925392 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,603,231	(\$335,404)		\$1,267,827			\$397,135	\$684,128	\$116,607	\$1,197,870		\$26,198	\$43,759	96.5%	
51925392 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$8,000	(\$7,401)		\$599					\$599	\$599			\$0	100.0%	
51925392 541005 50000	CATE EQUIPMENT	\$130,724	(\$53,374)		\$77,350					\$6,858	\$6,858	\$8,829		\$61,663	20.3%	
51925392 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$607,384	(\$239,106)		\$368,278			\$299,454	\$53,241	\$15,583	\$368,278				(\$0)	100.0%
51925392 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$41,875	(\$30,578)		\$11,297			\$11,297			\$11,297				\$0	100.0%
	TOTAL FF&E	\$3,078,311	(\$943,596)	\$0	\$2,134,715	\$17,097	\$118,389	\$804,386	\$905,570	\$148,824	\$1,994,266	\$8,829	\$26,198	\$105,423	95.1%	
	QUESTION 1 FF&E	\$2,260,490	(\$494,101)		\$1,766,389	\$0	\$118,389	\$707,886	\$737,369	\$132,788	\$826,275	\$0	\$26,198	\$43,759		
	QUESTION 2 FF&E	\$817,821	(\$449,495)		\$368,326	\$17,097	\$0	\$96,500	\$168,201	\$16,036	\$113,597	\$8,829	\$0	\$61,664		
	TOTAL INDIRECT COST	\$9,777,443	(\$3,830,538)		\$5,946,905	\$17,590	\$2,771,292	\$1,395,393	\$1,338,049	\$228,570	\$5,750,895	\$8,829	\$61,021	\$126,160	97.9%	
	TOTAL BCHS RENOVATIONS	\$56,075,773	-\$626,340	\$0	\$55,449,433	\$17,590	\$5,524,951	\$26,798,842	\$17,752,010	\$3,703,192	\$53,796,585	\$8,829	\$1,517,859	\$126,160	99.8%	
	QUESTION 1	\$51,246,393	(\$200,859)	\$0	\$51,045,534	\$456	\$5,115,709	\$24,734,733	\$16,308,644	\$3,418,114	\$29,850,899	\$0	\$1,404,950	62,927		
	QUESTION 2	\$4,829,380	(\$425,481)	\$0	\$4,403,900	\$17,134	\$409,241	\$2,064,109	\$1,443,366	\$285,078	\$2,490,484	\$8,829	\$112,909	63,233		
		\$56,075,773	-\$626,340	\$0	\$55,449,433	\$17,590	\$5,524,951	\$26,798,842	\$17,752,010	\$3,703,192	\$32,341,383	\$8,829	\$1,517,859	\$126,160		