

MEASURE Q PROJECT LIST
FINANCIAL REPORT SUMMARY
as of August 2011

Status

D = In Design
I = In Construction
C = Complete
F = Future

Additional Non-Q Funding

School	Proj.#	Funded	Specific Work	Status	2011 Estimated Bond Cost	Total Project Obligation	including State Apportioned, Unfunded Approval (shaded)*	Funding Applications Submitted
Addams			Portable replacement	F	2,500,000			
Ahwahnee			Improvements to be identified	F	500,000			
Ahwahnee	Q804	2011/12	Lighting upgrades	F	50,000			
Anthony			Convert to middle school	F	12,000,000			
Aynesworth	Q121	2010/11	New classrooms - overcrowding relief	D	2,176,401	225,337		2,176,401
Baird			Gym	F	12,000,000			
Balderas			Modernization	F	400,000			
Birney	Q123	2010/11	New classrooms - overcrowding relief	F	1,434,672			
Bullard	Q106	2010/11	Site Masterplan	D	100,000	106,440		
Bullard			Site masterplan priorities	F	35,000,000			
Bullard TALENT			Portable replacement	F	2,500,000			
Burroughs			Portable replacement	F	2,500,000			
Centennial	Q124	2010/11	New classrooms - overcrowding relief	F	1,749,600			
Columbia			Portable replacement	F	2,500,000			
Computech			Improvements to be identified	F	2,000,000			
Computech	Q814	2011/12	Lighting upgrades	F	13,000			
Cooper			Improvements to be identified	F	2,000,000			
Cooper	Q815	2011/12	Lighting upgrades	F	15,000			
Del Mar			Portable replacement	F	2,500,000			
DeWolf	Q120	2010/11	New classrooms - overcrowding relief	D	2,226,420	269,663		
Duncan Polytechnical			Improvements to be identified	F	6,000,000			
Duncan Polytechnical	Q816	2011/12	Lighting upgrades	F	27,000			
Easterby	Q125/6	2010/11	New classrooms - overcrowding relief	D	1,821,116	137,132		1,821,116
Eaton	Q806	2011/12	Lighting upgrades	F	4,000			
Edison	Q107	2010/11	Site Masterplan	C	100,000	105,225		
Edison	Q114	2010/11	New classrooms - overcrowding relief	D	10,406,388	687,655		11,641,428
Ericson			Portable replacement	F	2,500,000			
Ewing			Portable replacement	F	2,500,000			
Figarden			Portable replacement	F	2,500,000			
Fort Miller			Improvements to be identified	F	2,000,000			
Fort Miller	Q803	2010/11	Replace chiller	I	90,000	75,713		
Fremont			Portable replacement	F	2,500,000			
Fresno High			Admin./library/career center	F	4,000,000			
Fresno High	Q129	2010/11	Concession stand	F	75,000			
Fresno High	Q119	2010/11	New classrooms - overcrowding relief	D	9,036,177	903,796		9,036,177
Fresno High	Q108	2010/11	Site Masterplan	C	100,000	101,232		
Gibson	Q807	2011/12	Lighting upgrades	F	4,500			

MEASURE Q PROJECT LIST
FINANCIAL REPORT SUMMARY
as of August 2011

Status

D = In Design
I = In Construction
C = Complete
F = Future

School	Proj.#	Funded	Specific Work	Status	2011 Estimated Bond Cost	Total Project Obligation	Additional Non-Q Funding	Funding Applications Submitted
							including State Apportioned, Unfunded Approval (shaded)*	
Hamilton	Q113	2010/11	Modernization - Design	D	2,000,000	574,223		
Heaton			Portable replacement	F	2,500,000			
Hidalgo			Portable replacement	F	400,000			
Homan			Portable replacement	F	2,500,000			
Hoover	Q808	2011/12	Lighting upgrades	F	125,000			
Hoover	Q116	2010/11	New classrooms	D	10,000,000	695,387		
Hoover	Q109	2010/11	Site Masterplan	C	110,000	112,919		
King			Portable replacement	F	2,500,000			
Kings Canyon			Improvements to be identified	F	2,000,000			
Lane			Portable replacement	F	2,500,000			
Lawless			Portable replacement	F	2,500,000			
Leavenworth			Modernization	F	400,000			
Lowell			Portable replacement	F	2,500,000			
Manchester			Portable replacement	F	2,500,000			
Masterplan	Q112	2010/11	Masterplan - District wide	C	54,000	55,550		
Mayfair	Q101	2010/11	New classrooms - overcrowding relief	I	1,783,872	2,507,885	1,783,872	
McLane	Q817	2011/12	Lighting upgrades	F	75,000			
McLane	Q122	2010/11	New classrooms	D	10,000,000	547,500		
McLane	Q110	2010/11	Site Masterplan	C	100,000	102,992		
Muir			Portable replacement	F	2,500,000			
Multiple sites		2011/12	Investment Grade Energy Efficiency Audit	F	97,928			
Norseman	Q801	2010/11	Boiler replacement main campus	I	65,000	44,476		
Norseman			Portable replacement	F	2,500,000			
Phoenix Secondary	Q118	2010/11	Security enhancement - fencing	C	6,600	6,566		
Pyle			Portable replacement	F	2,500,000			
Robinson	Q809	2011/12	Lighting upgrades	F	15,000			
Roeding			Portable replacement	F	2,500,000			
Roosevelt	Q115	2010/11	New classrooms - overcrowding relief	D	4,586,321	315,217		4,586,321
Roosevelt	Q111	2010/11	Site Masterplan	C	100,000	104,730		
Rowell	Q102/130	2010/11	New classrooms - overcrowding relief	D	1,533,397	221,543	1,533,397	
Scandinavian			Improvements to be identified	F	2,000,000			
Scandinavian	Q818	2011/12	Lighting upgrades	F	87,000			
Sequoia			Improvements to be identified	F	59,905			
Sequoia	Q819	2011/12	Lighting upgrades	F	15,000			
Sequoia	Q132	2010/11	Modernization	D	2,440,095	345,758		
Slater			Portable replacement	F	2,500,000			
Southwest Middle			New construction	F	2,000,000			

MEASURE Q PROJECT LIST
FINANCIAL REPORT SUMMARY
as of August 2011

Status

D = In Design
I = In Construction
C = Complete
F = Future

School	Proj.#	Funded	Specific Work	Status	2011 Estimated Bond Cost	Total Project Obligation	Additional Non-Q Funding	Funding Applications Submitted
							including State Apportioned, Unfunded Approval (shaded)*	
Storey			Modernization	F	400,000			
Sunnyside			Improvements to be identified	F	750,000			
Tehipite			Improvements to be identified	F	1,250,000			
Tenaya			Improvements to be identified	F	2,000,000			
Terronez			Improvements to be identified	F	150,000			
Terronez	Q820	2011/12	Lighting upgrades	F	11,000			
Thomas	Q823	2011/12	Lighting upgrades	F	6,500			
Tioga			Improvements to be identified	F	702,000			
Tioga	Q810	2011/12	Lighting upgrades	F	17,000			
Turner	Q117	2010/11	Automatic irrigation system	I	400,000	447,536		
Turner	Q802		Boiler replacement main campus	I	65,000	39,179		
Turner			Portable replacement	F	2,500,000			
Viking	Q811	2011/12	Lighting upgrades	F	26,000			
Vinland	Q821	2011/12	Lighting upgrades	F	20,000			
Vinland			Portable replacement	F	2,500,000			
Wawona			Improvements to be identified	F	4,000,000			
Wawona	Q812	2011/12	Lighting upgrades	F	18,000			
Wilson	Q103	2010/11	New classrooms - overcrowding relief	I	1,645,342	2,388,774	1,645,342	
Winchell	Q104/5	2010/11	New classrooms - overcrowding relief	D	2,957,175	260,343	2,957,175	
Wishon			Portable replacement	F	2,500,000			
Wolters	Q813	2011/12	Lighting upgrades	F	12,000			
Wolters			Portable replacement	F	2,500,000			
Yosemite			Improvements to be identified	F	1,250,000			
Yosemite	Q822	2011/12	Lighting upgrades	F	55,000			
					223,618,409	11,382,771	7,919,786	29,261,443