

HENRY COUNTY SCHOOL SYSTEM
SPLOST PROJECT EXPENDITURES
YEAR ENDED JUNE 30, 2015

TABLE OF CONTENTS

	PAGE
INDEPENDENT ACCOUNTANTS' REPORT	1
SCHEDULE OF SPLOST PROJECT EXPENDITURES	2

Michelle Bennett, CPA
Rick L. Evans, CPA
E. J. Maddocks, CPA
Jay Sanders, CPA
Abram J. Serotta, CPA
Andrea Usry, CPA
Paul Wade, CPA



INDEPENDENT ACCOUNTANTS' REPORT

To the Henry County Board of Education
McDonough, Georgia

We have examined the Henry County School System's (School System) attached Schedule of SPLOST Project Expenditures and their compliance with Article VIII, Section VI, Paragraph IV of the Georgia Constitution and Official Code of Georgia (O.C.G.A.) 48-8-141 regarding expenditure of sales tax for educational purposes during the year ended June 30, 2015. Management is responsible for the School System's compliance with those requirements. Our responsibility is to express an opinion on the School System's compliance based on our examination.

Our examination was conducted in accordance with attestation standards established by the American Institute of Certified Public Accountants and, accordingly, included examining, on a test basis, evidence about the School System's compliance with those requirements and performing such other procedures as we considered necessary in the circumstances. We believe that our examination provides a reasonable basis for our opinion. Our examination does not provide a legal determination on the Henry County School System's compliance with specified requirements.

In our opinion, Henry County School System complied, in all material respects, with the aforementioned requirements for the year ended June 30, 2015.

Serotta Maddocks Evans & Co.

Serotta Maddocks Evans & Co., CPA's

Augusta, Georgia
October 6, 2015

HENRY COUNTY SCHOOL SYSTEM
SCHEDULE OF SPLOST PROJECT EXPENDITURES
YEAR ENDED JUNE 30, 2015

<u>Projects</u>	<u>SPLOST IV</u>	<u>STATE AND LOCAL FUNDS</u>	<u>Total</u>
Debt Service, including principal and interest	\$ 25,534,750	\$ -	\$ 25,534,750
Hampton High	1,616,658	880,017	2,496,675
Eagles Landing High Renovations	2,387,406	-	2,387,406
Stockbridge High Renovations	2,343,389	-	2,343,389
Wireless Infrastructure	7,253,280	-	7,253,280
College and Career Academy	4,778,079	3,250,000	8,028,079
Group 1 School Renovations/Repairs	6,880,233	2,623,203	9,503,436
School Renovations/Repairs/Upgrades	297,499	-	297,499
Eagles Landing Middle Renovations	1,681,362	147,234	1,828,596
Roofing Repairs	(843,629)	1,219,340	375,711
Technology	496,377	-	496,377
Security Cameras and Doors	647,909	-	647,909
Buses	114,248	-	114,248
Transportation Equipment	8,013	-	8,013
Land	3,800	-	3,800
	<u>\$ 53,199,374</u>	<u>\$ 8,119,794</u>	<u>\$ 61,319,168</u>
Total			

Note: Amounts expended may include sales tax proceeds, state and local property taxes and/or other funds over the lives of the projects.