

MEASURE Q PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
Addams	New classrooms - design	D	350,000	282,774		
Addams	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Addams	Marquee	C	20,382	20,382		
Addams	Portable relocation	I	501,179	521,813		
Addicott	Modernization	C	3,667,417	3,667,417		potential funding
Addicott	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Adult Education	Exterior painting	C	62,698	62,698		
Adult Transitions Program	Safety and classroom enhancements	C	789,843	789,843		
Adult Transitions Program	Modernization	I	6,976,830	6,799,090		
Ahwahnee	Accessibility improvements	C	27,823	27,823		
Ahwahnee	Flooring	C	29,417	29,417		
Ahwahnee	Restroom upgrades	C	8,634	8,634		
Ahwahnee	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Ahwahnee	Energy conservation lighting retrofit	C	42,677	42,677		
Ahwahnee	Shade structure	C	85,241	85,241		
Ahwahnee	Lockers - gym	C	227,474	227,474		
Anthony	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Anthony	Marquee	C	25,198	25,198		
Anthony	Electrical upgrades	C	12,704	12,704		
Ayer	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Ayer	Marquee	C	20,818	20,818		
Aynesworth	New classroom building	C	832,361	3,116,324		2,283,963
Aynesworth	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Aynesworth	Energy conservation lighting retrofit	C	4,776	4,776		
Aynesworth	Exterior painting	C	81,517	81,517		
Baird	New gym	C	8,175,638	8,175,638		application submitted
Baird	Paving rehabilitation	C	24,274	24,274		
Baird	New classroom building	C	3,713,276	3,713,276		
Baird	HVAC - heat pump	C	14,106	14,106		
Bakman	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Balderas	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Balderas	Marquee	C	22,097	22,097		
Balderas	Flooring	D	100,000	-		
Bethune	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Bethune	Playground equipment	C	145,000	151,048		
Birney	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Birney	HVAC - chiller and pump replacement	C	132,139	132,139		
Bullard	Site improvements	C	1,412,821	1,412,821		
Bullard	Site Masterplan	C	165,072	165,072		
Bullard	New classrooms and Admin/Library, quad expansion	C	44,516,180	44,516,179.92		
Bullard	Safety improvements to Palm frontage and turn lane	I	250,000	367,084		
Bullard	Utility system upgrades	C	186,985	186,985		
Bullard TALENT	Shade structure	C	234,729	234,729		
Bullard TALENT	Paving rehabilitation	D	40,000	6,360		
Burroughs	Flooring	C	63,154	63,154		
Burroughs	Restroom upgrades	C	9,418	9,418		
Burroughs	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Burroughs	HVAC - heat pump replacement	C	25,027	25,027		
Calwa	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Calwa	Playground equipment	C	76,292	76,292		

MEASURE Q PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
Calwa	Marquee	C	25,000	18,325		
Cambridge	Flooring	C	15,973	15,973		
Cambridge	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Cambridge	Exterior painting	C	51,431	51,431		
Carver	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Centennial	New classroom building	C	1,433,386	3,197,708		1,764,322
Centennial	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Centennial	Playground equipment	C	75,389	75,389		
Centennial	Exterior painting	C	77,807	77,807		
Centennial	Safety and security improvements	D	60,000	16,945		
Columbia	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Columbia	HVAC - heat pump replacement	C	48,835	48,835		
Columbia	Playground equipment	C	90,000	94,264		
Computech	Accessibility improvements	C	115,018	115,018		
Computech	Lockers - gym	C	160,463	160,463		
Computech	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Computech	Energy conservation lighting retrofit	C	10,505	10,505		
Computech	Site improvements	C	8,589	8,589		
Computech	Gym floor renovation	C	32,147	32,147		
Computech	Quad improvements	C	21,371	21,371		
Computech	Restroom upgrades	D	15,000	-		
Computech	HVAC - chiller and pump replacement	C	198,561	198,561		
Cooper	Restroom upgrades	C	6,784	6,784		
Cooper	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Cooper	Energy conservation lighting retrofit	C	15,545	15,545		
Cooper	Amphitheater	C	118,901	118,901		
Cooper	HVAC - boiler replacement in gym locker rooms	C	140,946	140,946		
Cooper	Signage	C	8,791	8,791		
Cooper	Exterior painting	C	138,614	138,614		
Dailey	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Del Mar	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Del Mar	Playground equipment	C	74,427	74,427		
Design Science	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Design Science	Additional capacity to support program needs	C	1,757,448	1,757,448		
DeWolf	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Duncan Polytechnical	New CTE classrooms - heavy truck - transportation pathway	I	8,000,000	7,506,322		application submitted
Duncan Polytechnical	Modernization - CTE program - 4 bay bldg. - manufacturing pathway	I	4,200,000	3,699,656		application submitted
Duncan Polytechnical	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Duncan Polytechnical	Energy conservation lighting retrofit	C	25,819	25,819		
Duncan Polytechnical	Lab/classroom enhancements - CTE program	C	249,566	249,566		
Duncan Polytechnical	HVAC - Multi-purpose room, and classrooms	C	691,335	691,335		
Duncan Polytechnical	HVAC - Gym and weight room	C	385,799	385,799		
Duncan Polytechnical	Reroof gym	D	350,000	1,205		
Duncan Polytechnical	Lockers - gym	C	199,622	199,622		
Easterby	New classroom building	C	2,796,539	4,827,792		2,031,253 + application submitted
Easterby	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Easterby	HVAC - boiler replacement	C	102,223	102,223		
Easterby	Playground equipment	C	71,747	71,747		
Easterby	Marquee	C	23,278	23,278		

MEASURE Q PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
Eaton	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Eaton	Energy conservation lighting retrofit	C	3,456	3,456		
Ed Center	Energy conservation lighting retrofit	C	28,930	28,930		
Ed Center	Recoat roof	D	90,000	3,279		
Edison	Site masterplan	C	110,923	110,923		
Edison	New concrete tennis courts	I	2,125,284	2,135,916		
Edison	Classroom enhancements	C	8,585	8,585		
Edison	Paving rehabilitation	D	90,000	10,870		
Edison	Painting - gym interior and floor logo	C	17,000	17,000		
Edison	Marquee	C	57,000	49,657		
Edison	New classroom building	C	11,655,424	15,366,614		3,711,190
Edison	Restroom upgrades	C	9,856	9,856		
Edison	HVAC - gym and locker rooms	C	975,947	975,947		
Edison	Safety improvements to Walnut Ave. parking area	C	145,139	145,139		
Ericson	HVAC - upgrade	C	65,599	65,599		
Ericson	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Ericson	Energy conservation lighting retrofit	C	2,710	2,710		
Ericson	Playground equipment	C	56,171	56,171		
Ericson	Safety/security upgrade - signal systems	C	38,319	38,319		
Ericson	New classroom and kinder buildings	D	9,300,000	602,254		potential funding
Ewing	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Ewing	Energy conservation lighting retrofit	C	4,516	4,516		
Ewing	New classroom building	D	6,000,000	285,142		potential funding
Ewing	Safety/security upgrade - signal systems	C	27,214	27,214		
Ewing	Playground equipment	C	81,297	81,297		
Facilities Masterplan	Facilities masterplan - District wide	C	37,550	37,550		
Figarden	Energy conservation lighting retrofit	C	2,847	2,847		
Figarden	New classroom buildings and site masterplan	I	16,900,000	13,783,577		application submitted
Figarden	Flooring - carpet/tile	C	45,606	45,606		
Forkner	Exterior painting	C	76,032	76,032		
Fort Miller	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Fort Miller	HVAC - chiller replacement	C	85,717	85,717		
Fort Miller	Energy conservation lighting retrofit	C	4,843	4,843		
Fort Miller	Shade structure	C	114,250	114,250		
Fort Miller	Gym bleachers and accessibility improvements	C	287,407	287,407		
Fort Miller	HVAC - classrooms	C	38,919	38,919		
Fort Miller	Marquee	C	50,212	50,212		
Fremont	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Fremont	Marquee	C	21,330	21,330		
Fresno High	Site masterplan	C	95,711	95,711		
Fresno High	New classrooms/Admin./library/career center	C	10,524,878	22,185,069		11,660,191
Fresno High	Pool complex ticket/concession building	C	251,140	251,140		
Fresno High	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Fresno High	Royce Hall upgrades	I	1,971,500	1,937,508		potential funding
Fresno High	Softball field scoreboard	C	79,187	79,187		
Fresno High	Safety/security upgrade - signal systems	C	47,769	47,769		
Fresno High	Gym scoreboard and PA upgrades	I	75,000	59,299		
Gaston Middle School	New school - furnishings and equipment	C	1,999,856	1,999,856		
Gibson	Energy conservation lighting retrofit	C	3,866	3,866		
Gibson	Exterior painting	C	76,193	76,193		

MEASURE Q PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
Greenberg	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Greenberg	Playground equipment	C	60,455	60,455		
Greenberg	Marquee	C	20,190	20,190		
Hamilton	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Hamilton	Gym bleachers and accessibility improvements	C	107,491	107,491		
Hamilton	Modernization	C	5,464,127	9,014,628		3,550,501
Hamilton	Gym floor renovation	C	28,623	28,623		
Hamilton	Energy conservation lighting retrofit	C	6,809	6,809		
Heaton	Playcourt rehabilitation - kinder	C	96,516	96,516		
Heaton	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Heaton	Energy conservation lighting retrofit	C	3,588	3,588		
Heaton	Playcourt rehabilitation	C	196,827	196,827		
Heaton	Reroof multipurpose room	C	107,421	107,421		
Heaton	HVAC - multizone	C	50,771	50,771		
Hidalgo	Reroof	D	55,000	40		
Hidalgo	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Hidalgo	Marquee	C	22,857	22,857		
High Schools	Safety upgrade - basketball backboard cables	C	58,715	58,715		
Holland	Quad improvements	C	35,990	35,990		
Holland	Utility system upgrades	C	80,674	80,674		
Holland	Restroom upgrades	C	16,931	16,931		
Holland	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Holland	HVAC - chiller and pump replacement	C	69,264	69,264		
Holland	Safety/security upgrade - signal systems	C	2,015	2,015		
Holland	Marquee	I	25,000	20,207		
Homan	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Homan	Safety/security upgrade - signal systems	C	35,379	35,379		
Hoover	Site masterplan	C	98,424	98,424		
Hoover	New classroom building	C	6,206,199	10,694,820		4,488,621
Hoover	Athletic field improvements	C	2,943,837	2,943,837		
Hoover	Gym floor renovation	C	24,181	24,181		
Hoover	HVAC - boiler replacement	C	33,128	33,128		
Hoover	Energy conservation lighting retrofit	C	122,700	122,700		
Hoover	Pool complex	C	6,134,290	6,134,290		
Hoover	Softball field scoreboard	C	44,213	44,213		
Hoover	Gym floor renovation	C	59,453	59,453		
Hoover	Gym bleachers and accessibility improvements	I	225,000	106,325		
Hoover	HVAC - replace cooling towers	C	361,496	361,496		
Hoover	Concrete rehabilitation	C	431	431		
J E Young	Technology infrastructure upgrades	C	7,887	65,126	57,238	
J E Young	Site improvements	C	85,191	85,191		
Jackson	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Jefferson	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Jefferson	Playground equipment	C	104,061	104,061		
Jefferson	Marquee	C	17,905	17,905		
King	Technology infrastructure upgrades	C	7,887	65,126	57,238	
King	Playcourt rehabilitation	D	50,000	111		
Kings Canyon	Lockers - gym	C	182,473	182,473		
Kings Canyon	Utility system upgrades	C	155,680	155,680		
Kings Canyon	Technology infrastructure upgrades	C	7,887	65,126	57,238	

MEASURE Q PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
Kings Canyon	Site improvements	C	6,715	6,715		
Kings Canyon	Gym floor renovation	C	25,659	25,659		
Kings Canyon	Reroof	C	666,883	666,883		
Kings Canyon	Irrigation/landscape upgrade	C	48,916	48,916		
Kirk	Safety/security - lock upgrades	C	9,804	9,804		
Kirk	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Kirk	Playground equipment	C	86,443	86,443		
Kratt	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Lane	Flooring	C	48,997	48,997		
Lane	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Lane	Energy conservation lighting retrofit	C	8,533	8,533		
Lane	Marquee	C	22,203	22,203		
Lane	HVAC - multizone	C	32,519	32,519		
Lane	Playground equipment	C	166,477	166,477		
Lawless	Paving rehabilitation	C	176,327	176,327		
Lawless	HVAC - boiler replacement	C	23,530	23,530		
Lawless	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Lawless	Playground equipment	C	64,590	64,590		
Leavenworth	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Leavenworth	Marquee	C	22,480	22,480		
Lincoln	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Lincoln	Marquee	C	20,521	20,521		
Lowell	Flooring	C	7,828	7,828		
Lowell	Safety/security - lock upgrades	C	35,494	35,494		
Lowell	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Lowell	Marquee	C	21,991	21,991		
Lowell	Exterior painting	C	93,170	93,170		
Malloch	Grounds - safety and beautification	C	42,512	42,512		
Manchester	HVAC - chiller and pump replacement	C	148,300	148,300		
Manchester	Safety/security upgrade - automatic gate	C	43,917	43,917		
Manchester	Marquee	C	22,414	22,414		
Mayfair	New classroom building	C	1,393,420	2,828,042		1,434,622
Mayfair	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Mayfair	Safety/security upgrade - fencing	C	12,352	12,352		
Mayfair	Exterior painting	C	126,826	126,826		
McCardle	Technology infrastructure upgrades	C	7,887	65,126	57,238	
McCardle	Marquee	C	23,021	23,021		
McCardle	Exterior painting	C	84,309	84,309		
McCardle	HVAC - multizone	C	38,739	38,739		
McLane	Site masterplan	C	69,687	69,687		
McLane	New classroom building	C	14,410,043	14,832,282		422,239 + application submitted
McLane	Accessibility improvements	C	98,341	98,341		
McLane	Electrical upgrades	C	43,865	43,865		
McLane	Gym floor renovation	C	10,994	10,994		
McLane	HVAC - boys and girls exercise room, gym	C	769,157	769,157		
McLane	Restroom upgrades	C	28,790	28,790		
McLane	Technology infrastructure upgrades	C	7,887	65,126	57,238	
McLane	Energy conservation lighting retrofit	C	49,419	49,419		
McLane	HVAC - chiller and pump replacement	C	431,455	431,455		
McLane	Utility system upgrades	C	676,002	676,002		

MEASURE Q PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
McLane	Safety/security upgrade - automatic gate	C	17,674	17,674		
McLane	Electrical upgrades	C	819,662	819,662		
McLane	HVAC - replace domestic/heat, boiler in gym	C	58,932	58,932		
McLane	Safety upgrade - basketball backboard cables	C	14,106	14,106		
McLane	Painting - office	C	5,800	5,800		
McLane	Update identification of buildings and classrooms	D	37,000	-		
Millbrook Education Facility	Paving rehabilitation	C	72,547	72,547		
Millbrook Education Facility	Safety/security upgrade - signal systems	C	23,681	23,681		
Millbrook Education Facility	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Muir	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Muir	Exterior painting	C	87,197	87,197		
Multiple sites	Energy conservation project analysis	C	97,928	97,928		
Multiple sites	Landscape/irrigation upgrades	C	95,757	95,757		
Norseman	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Norseman	HVAC - boiler replacement	C	52,800	52,800		
Olmos	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Patiño Sch. of Entrepreneurship	New classroom building	C	7,231,599	15,838,096		8,606,497
Phoenix Elementary	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Phoenix Elementary	Safety/security upgrade - signal systems	C	23,797	23,797		
Phoenix Elementary	Exterior painting	C	34,300	34,300		
Phoenix Secondary	Safety/security upgrade - fencing	C	6,566	6,566		
Phoenix Secondary	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Powers/Ginsburg	Play area upgrades	C	117,905	117,905		
Powers/Ginsburg	Reroof	C	273,997	273,997		
Powers/Ginsburg	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Powers/Ginsburg	Marquee	C	20,913	20,913		
Powers/Ginsburg	Playcourt rehabilitation	C	15,542	15,542		
Prevention/Intervention	Energy conservation lighting retrofit	C	9,950	9,950		
Pyle	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Pyle	Energy conservation lighting retrofit	C	2,313	2,313		
Pyle	HVAC - chiller and pump replacement	C	127,611	127,611		
Rata	Classroom enhancements	C	9,923	9,923		
Rata	Flooring - kitchen and restrooms	C	6,672	6,672		
Rata	Playground equipment	C	54,102	54,102		
Rata	Marquee	C	28,286	28,286		
Rata	Modernization planning	I	250,000	313,383		
Rata	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Robinson	Paving rehabilitation	C	9,899	9,899		
Robinson	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Robinson	Energy conservation lighting retrofit	C	13,305	13,305		
Robinson	New classroom building	C	2,856,431	2,856,431		application submitted
Robinson	Security alarm upgrades	C	126,634	126,634		
Roeding	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Roeding	Playground equipment	C	71,950	71,950		
Roeding	Reroof multipurpose room	C	84,288	84,288		
Roosevelt	Site masterplan	C	75,967	75,967		
Roosevelt	New classroom building	C	3,632,852	8,051,506		4,418,654
Roosevelt	Locker room remodel and accessibility improvements	C	1,980,189	1,980,189		
Roosevelt	HVAC - gym and weight room	C	824,149	824,149		
Roosevelt	Accessibility improvements	C	10,477	10,477		

MEASURE Q PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
Roosevelt	Quad improvements	C	3,642,540	3,642,540		
Roosevelt	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Roosevelt	Energy conservation lighting retrofit	C	22,563	22,563		
Roosevelt	HVAC - East Hall chiller and pump replacement	C	246,011	246,011		
Roosevelt	New concrete tennis courts	I	1,697,817	1,706,276		
Roosevelt	Energy management system improvements	C	29,610	29,610		
Roosevelt	Painting - office	C	7,050	7,050		
Rowell	New classroom building	C	4,257,829	5,791,226		1,533,397
Rowell	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Rowell	Exterior painting	C	88,309	88,309		
Rowell	HVAC - multizone	C	28,005	28,005		
Scandinavian	HVAC - chiller replacement	C	56,659	56,659		
Scandinavian	Gym floor renovation	C	19,566	19,566		
Scandinavian	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Scandinavian	Energy conservation lighting retrofit	C	70,023	70,023		
Scandinavian	Site improvements	C	8,708	8,708		
Scandinavian	Classroom enhancements	C	80,862	80,862		
Scandinavian	Reroof buildings Q and S	D	101,000	1,768		
Scandinavian	Gym bleachers and accessibility improvements	D	125,000	89,538		
Sequoia	Modernization	C	5,309,339	10,840,822		5,531,483
Sequoia	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Sequoia	Energy conservation lighting retrofit	C	11,682	11,682		
Sequoia	Shade structure	C	106,608	106,608		
Slater	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Slater	New classroom and kinder buildings, and site improvements	I	17,365,000	15,408,012		potential funding
Southeast property acquisition	Land acquisition/site investigations	C	3,698,993	3,698,993		
Storey	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Storey	Safety/security upgrade - signal systems	C	469	469		
Storey	Playground equipment	C	151,625	151,625		
Sunnyside	Field rehabilitation	C	179,067	179,067		
Sunnyside	Energy management system improvements	C	3,320,344	3,320,344		
Sunnyside	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Sunnyside	Energy conservation lighting retrofit	C	5,381	5,381		
Sunnyside	Cafeteria enhancements	C	8,047	8,047		
Sunnyside	Gym floor renovation	C	33,617	33,617		
Sunnyside	Site assessment	C	5,254	5,254		
Sunnyside	Tennis courts renovation	C	75,439	75,439		
Sunnyside	Recoat roof	C	703	703		
Sunnyside	Gym floor renovation	C	39,532	39,532		
Sunset	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Sunset	HVAC - chiller and pump replacement	C	180,380	180,380		
Tehipite	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Tehipite	Site improvements	C	8,382	8,382		
Tehipite	Repair roof	C	41,179	41,179		
Tehipite	Gym floor renovation	C	40,458	40,458		
Tehipite	Office for student support staff	C	15,476	15,476		
Tenaya	Lockers - gym	C	161,381	161,381		
Tenaya	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Tenaya	HVAC - chiller replacement	C	312,488	312,488		
Tenaya	Site improvements	C	8,360	8,360		

MEASURE Q PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
Tenaya	HVAC - boiler replacement	C	69,450	69,450		
Tenaya	Marquee	C	45,489	45,489		
Tenaya	Classroom enhancements	C	7,000	7,000		
Tenaya	Gym floor renovation	C	33,435	33,435		
Tenaya	Library relocation	C	30,980	30,980		
Tenaya	Reroof locker room	C	54,167	54,167		
Terronez	Safety/security upgrade - fencing	C	24,342	24,342		
Terronez	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Terronez	Energy conservation lighting retrofit	C	8,127	8,127		
Terronez	Site improvements	C	8,360	8,360		
Terronez	Gym floor renovation	C	40,873	40,873		
Terronez	HVAC - gym/weight room	C	405,292	405,292		
Thomas	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Thomas	Energy conservation lighting retrofit	C	5,407	5,407		
Thomas	Marquee	C	17,896	17,896		
Tioga	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Tioga	Energy conservation lighting retrofit	C	14,229	14,229		
Tioga	Gym floor renovation	C	20,158	20,158		
Turner	Automatic irrigation system	C	473,710	473,710		
Turner	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Turner	HVAC - boiler replacement	C	75,214	75,214		
Turner	New classroom building, admin. building and site work	C	7,094,215	7,094,215		application submitted
Turner	Paving rehabilitation	C	166,049	166,049		
Turner	Exterior painting	C	90,604	90,604		
Viking	Flooring	C	15,101	15,101		
Viking	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Viking	Energy conservation lighting retrofit	C	17,814	17,814		
Viking	Playground equipment	C	75,163	75,163		
Viking	Exterior painting	C	77,797	77,797		
Vinland	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Vinland	Energy conservation lighting retrofit	C	18,362	18,362		
Vinland	HVAC - chiller and pump replacement	C	139,427	139,427		
Warehouse	Energy conservation lighting retrofit	C	1,002	1,002		
Wawona	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Wawona	Energy conservation lighting retrofit	C	27,026	27,026		
Wawona	Site improvements	C	8,360	8,360		
Wawona	Reroof gym mechanical well	C	46,078	46,078		
Wawona	Gym floor renovation	C	47,021	47,021		
Wawona	Facility infrastructure - accessibility	I	118,500	99,713		
Webster	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Webster	Exterior painting	C	70,929	70,929		
Williams	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Wilson	New classroom building	C	1,143,624	2,788,966		1,645,342
Wilson	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Wilson	Energy conservation lighting retrofit	C	3,026	3,026		
Wilson	Playground equipment	C	100,950	100,950		
Wilson	Playground equipment	C	115,989	115,989		
Winchell	New classroom building	C	2,452,066	5,409,241		2,957,175
Winchell	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Wishon	Technology infrastructure upgrades	C	7,887	65,126	57,238	

MEASURE Q PROJECT/EXPENDITURE REPORT
Presented to Citizens' Bond Oversight Committee
as of August 2018

Status
D = In Design
I = In Construction
C = Complete



School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	Federal Funding	State Funding*
Wishon	Playground equipment	C	66,867	66,867		
Wishon	HVAC - heat pump	C	6,820	6,820		
Wolters	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Wolters	Energy conservation lighting retrofit	C	9,182	9,182		
Wolters	Safety/security upgrade - signal systems	C	35,797	35,797		
Yokomi	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Yokomi	Marquee	C	18,289	18,289		
Yosemite	Safety/security upgrade - block wall	C	115,702	115,702		
Yosemite	HVAC - boiler replacement	C	48,325	48,325		
Yosemite	Energy management system improvements	C	454,143	454,143		
Yosemite	Technology infrastructure upgrades	C	7,887	65,126	57,238	
Yosemite	Energy conservation lighting retrofit	C	36,090	36,090		
Yosemite	Site improvements	C	8,719	8,719		
Yosemite	HVAC - classrooms	C	50,042	50,042		
Yosemite	Flooring	C	160,573	160,573		
Yosemite	Gym floor renovation	D	55,000	775		
			277,817,615	317,099,237	4,979,747	56,039,450

CHANGE IN STATUS FROM LAST REPORT (April 2018)

Design

no changes

In Construction

no changes

Completed

Bethune	Playground equipment
Calwa	Marquee
Columbia	Playground equipment
Edison	Marquee
Fremont	Marquee
Jefferson	Playground equipment
Jefferson	Marquee
Kirk	Playground equipment
Lane	Playground equipment
Storey	Playground equipment
Thomas	Marquee
Wilson	Playground equipment
Yokomi	Marquee