

Stiles Point Elementary Additions

PROJECT TEAM

Construction Management:

Brownstone Construction Group

Project Manager:

Beth Novak

Site Manager:

TBD

Architect:

McMillan Pazdan Smith

General Contractor:

TBD



PROJECT UPDATE 10/01/2024

The scope of the project includes building a 27,600sf addition for 300-students, ages 4K-5K, at Stiles Point Elementary to support the early learning program (to include play space). There will also be 4,600sf expansion to the existing multi-purpose/cafeteria and a 1,800sf expansion to the existing media center. The total construction area is approximately 34,000sf. The existing mobile classrooms are planned to be removed after the additions.

McMillan Pazdan Smith has completed the Schematic Design phase of the project. They are working with CCSD staff and stakeholders to develop floor plan layouts and elevations. Design is scheduled to be complete in March 2025.

PROJECT DATA

Scope: A single-story addition for 300 students, ages 4K-5K, and expansion of Multi-purpose Room/Cafeteria and Media Center.

Project Budget: \$20,600,000

Schedule:

Design Completion: March 2025
Construction Start: November 2025
Building Occupancy: August 2027
Project Completion: October 2027

Square Footage: 34,000 SF

