

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2024



## Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$55,187,060
Transfers/Adjustments:	(\$772,730)	Paid to Date:	\$54,669,694
Revised Budget:	\$55,303,043	Available Budget:	\$115,983

### 2019 Bond Referendum Renovation


Project ID: 51925392-1

Current Phase: Complete

Phase %: 100%      Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

- Athletics
- CATE expansion
- Design Consultants
- Design Services ( BCHS)
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

**Project Details:** Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

**Monthly Progress:** Project is complete.