

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2024



## District Educational Services Center 2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

|                          |               |                      |             |
|--------------------------|---------------|----------------------|-------------|
| Original Appropriations: | \$14,034,646  | Encumbered and Paid: | \$7,590,779 |
| Transfers/Adjustments:   | (\$2,791,646) | Paid to Date:        | \$7,590,779 |
| Revised Budget:          | \$8,676,284   | Available Budget:    | \$710,313   |

### 2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Bid and Award

Phase %: 60%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (BES)

Design Services (BES)

Safety/Security

**Project Details:** Scope of work includes various safety/security enhancements to administrative office facilities.

**Monthly Progress:** Design is complete. Pricing in progress. Pending scope evaluation by District.