

Fairfield Ludlowe High School

785 Unquowa Road
Fairfield, CT 06824



Fairfield Public Schools Recommissioning (RCx) and Testing, Adjusting, & Balancing (TAB) Study van Zelm Project # 2020102.00 (01-FLHS) June 2, 2023

Rev. 1-25-24

VAN ZELM HEYWOOD & SHADFORD, INC.

1200 CONVERSE STREET
LONGMEADOW, MA 01106
P: 617.218.9976

10 TALCOTT NOTCH
FARMINGTON, CT 06032
P: 860.284.5064
www.vanzelm.com

862 BRAWLEY SCHOOL ROAD, SUITE 207
MOORESVILLE, NC 28117
P: 704-799-7275

TABLE OF CONTENTS

EXECUTIVE SUMMARY (May 2023 Update).....	1
EVALUATION.....	2
2015 International Mechanical Code (IMC) Compliance	2
Outside Air Flow and Air Change Rate Findings.....	3
Outside Air Flow Improvement Recommendations	4
Control Sequence Update Recommendations.....	5
Equipment Upgrade or Replacement Recommendations	6
General Rooftop Unit Upgrade or Replacement Recommendations	8
CONCLUSIONS	9
APPENDICES	
APPENDIX 1 – Issues List	
APPENDIX 2 – Ventilation Data Calculations	
APPENDIX 3 – Roof Map	
APPENDIX 4 – TAB Airflow Survey Data	
APPENDIX 5 – RCx Unit and Room Take-Off Data	

Fairfield Ludlowe High School

FAIRFIELD PUBLIC SCHOOLS RECOMMISSIONING (RCx) AND TESTING, ADJUSTING, & BALANCING (TAB) STUDY

EXECUTIVE SUMMARY

Fairfield Ludlowe High School was deemed to be school priority number one (1) by Fairfield Public Schools, a higher priority due to the HVAC operating conditions and reported ongoing control issues. The following report will indicate the compliance or non-compliance of this school with the current International Mechanical Code (2015 IMC) regarding Ventilation for Acceptable Indoor Air Quality.

The school ventilation systems comprise of approximately 16 Rooftop HVAC Units, 7 Air Handling Units, 8 Heating and Ventilation Units, 3 Make-up Units with 4 Lab Hoods, 3 DOAS Units, 55 Unit Ventilators, and 41 VAV Terminal Boxes. From a high-level perspective, our field visit study performed in March of 2022 had determined the HVAC systems are in fair condition with many units in need of some services tasks, repairs and or upgrades/replacement. In almost all cases coils were found to be fouled, control dampers and actuators in need of service, repair, or adjustment. It had been observed during our field visit that unit filters were recently replaced and clean, however other mechanical operational issues remain. Even though filters were changed in late spring of this year, it was clear with most units that over the years filters were not changed at regular as needed intervals.

Aside from above mentioned HVAC units, the building ventilation system has in place over 65 Exhaust Fans for various purposes including, but not limited to, toilet exhaust, kitchen exhaust, mechanical / electrical space ventilation, etc. The Building Automation (BAS) control system was in the process of being upgraded from Johnson Controls Metasys Legacy control system to a fully native Automated Logic WebCTRL BAS system. This ongoing upgrade will include major comfort and energy savings control strategies, along with CO₂-based Demand Control Ventilation (DCV) strategies to allow occupied spaces to meet, or exceed 2105 IMC and ASHRAE 62.1 ventilation requirements.

We performed our on-site RCx inspection starting originally on August 12, 2020, through August 14, 2020, and then provided a detailed follow-up late May through July 2022. Our TAB field review was not executed as the BAS controls renovation project included a rebalancing effort for all HVAC and ventilation systems to design levels. The goal of this study is primarily focused towards addressing the operational conditions and outside air and outside air change rates of the occupied spaces. Although there are code exhaust air requirements for spaces like storage rooms, electrical rooms, mechanical rooms, etc., these spaces are often not directly ventilated with outside air, nor are they required to be since they typically have occupancy totals of zero (actual or expected). These spaces typically do not affect building occupants since they are typically provided with some form of exhaust which drives these spaces negative to the surrounding area. At worst, improper levels of exhaust would drive a negative building further negative, but it does not introduce air from these locations to classroom or office spaces. Should the district pursue additional work for the building including recommissioning, balancing, and controls upgrades, these spaces would be addressed as a component of that process.

Overall, the performance of the building regarding ventilation post BAS upgrade and building rebalancing would be expected to be excellent. Although there are additional guidelines and recommendations put forward by organizations dedicated to the research and implementation of healthy buildings that have

plenty of overlap with IMC 2015, these were not the driving factors for this assessment. The remainder of this report will address these concerns directly and provide a path forward for Fairfield Public Schools.

EVALUATION

For the purposes of this study, the Fairfield Public Schools district shared goals to determine the building ventilation capability and performance for Fairfield Ludlowe High School. Based on our findings, we have some insight as to ventilation codes and suggestions as indicated below.

2015 International Mechanical Code (IMC) Compliance

Our review of the proposed BAS control renovation project, it would be expected that occupied spaces at this school will likely fully comply with the applicable building codes and guidelines regarding indoor air quality and outdoor ventilation!

The ideal supply of outside air to interior occupied spaces should be based upon the 2018 Connecticut Building Code, which is based on the most currently adopted 2015 International Mechanical Code. This code prescribes the flow rate of outside air that must be supplied mechanically to occupied areas based on occupancy classifications. Depending on the type of use of a space, outdoor air flow rates in cubic feet per minute (CFM) per person are defined when the number of occupants within a space is known. When total occupants per space are unknown, the code defines occupant density for each classification type in number of occupants per space floor area. The final flow rate in CFM for every occupied space can thus be calculated. Please note that, although this is a school, some spaces like an office will not be indicated as being part of an “education” occupancy classification because the IMC does not distinguish between an office in an office building, a school, or anywhere else. This applies to nearly every space that is not considered a space for traditional classroom activities including, but not limited to, nurse and healthcare offices, gymnasium, assembly halls, etc.

It shall be noted that this school will utilize automatic space Carbon Dioxide (CO₂) Demand Controlled Ventilation (DCV) to increase or decrease outdoor ventilation air into areas based upon CO₂ levels within the spaces. There is a definitive correlation between CO₂ levels and cubic feet per minute (CFM) of ventilation air per person that could be controlled by the Building Automation System (BAS) to meet ASHRAE 62.1 (2016) indoor ventilation requirements for schools. The formula to calculate CFM/Person utilizes: Standard Outdoor CO₂ level in ppm, Measured Indoor CO₂ level in ppm, and CO₂ Generation Rates (cfm) for Different Metabolic Rates by Age i.e., CO₂ generation by an individual for a classroom would be lower than within an art room. Active DCV control is an acceptable alternate method to determine if ventilation requirements are met and will be used to supersede rooms that otherwise may fail otherwise using traditional spot data collection measures and ASHRAE approved matrixes!

The amount of outside air supplied to occupied spaces is important for occupant comfort and health because contaminants generated by people and materials in the space must be removed or they will build up to undesirable or unhealthy levels. It should be noted that diluting interior air with outside air reduces the concentration of various airborne contaminants, including viral particles that carry the COVID-19 virus and other viral and bacterial contaminants.

Outside Air Flow and Air Change Rate Findings

Without CO₂-based DCV, individual space area/volume measurements and ventilation air being delivered would then be used to determine if spaces conform to the requirements within IMC 2015 and the results

are calculated based on individual space classification and category, however in this case such calculations will not be required.

A common calculation used for measuring the amount of air flushed through the spaces every hour is the Air Change Rate (ACH), and for this analysis specifically we are concerned with the Outside Air Change Rate (OACH). At its core, this is a ratio of the volume of air that can theoretically completely fill the volume of each space and how many times it can do that every hour. For example, a 1000 ft² room with 10 ft ceilings will have a volume of 10,000 ft³. If 250 CFM is delivered to this space, that results in 15,000 ft³ of air. Every hour, the space will be flushed with that much air, resulting in an ACH of 1.5. This number on its own will not determine if a space satisfies code requirements and it does not mean that every molecule of the air in that space has been replaced after the hour, but it helps to give an idea into the type of performance that could be expected and there are guidelines for many spaces regarding the OACH. While general spaces like classrooms and offices are among the space categories that do not have outside air ACH requirements, these rates help to give some insight into overall performance. Current recommendations prescribe a total ACH of at least 3 throughout the building, without falling below the minimum outside air CFM. With the building rebalancing effort underway, the TAB contractor will determine and set ACH rates.

Outside Air Flow Improvement Recommendations

Immediate action should be taken to improve upon HVAC Units and Controls operation and sequences of operations. This alone will help ensure required outside ventilation air will be delivered to spaces that currently have little or none and will necessarily improve building performance as a result. The HVAC systems should holistically be rebalanced to current design requirements and the BAS control system should generally be reviewed for improvements. It is our understanding that the current BAS upgrade project will address this recommendation.

Aside from the above, since the emergence of the COVID-19 virus in December 2019, the specific requirements and precautions taken regarding outside air have become more stringent. For example, ASHRAE has been continuously investigating the transmission of COVID-19 through HVAC systems and has made recommendations on how to adapt existing HVAC systems to minimize transmission of COVID-19. Changes to building systems to address the virus also positively improve the performance of the ventilation systems with handling the filtration of other particulate that directly impacts building air quality. On April 14, 2020, ASHRAE released a document “ASHRAE Position Document on Infectious Aerosols”. ASHRAE also gave a presentation on June 16, 2020, regarding Recommendations and Activities for re-opening schools for the fall 2020 academic semester. These recommendations remain relevant as COVID and other contaminants that impact indoor air quality continue to remain a concern. Although this report is primarily concerned with meeting 2015 IMC for compliance, ASHRAE’s insight into addressing the code is invaluable. Their recommendations for reducing the transmission of infectious aerosols through HVAC systems as they apply to schools are as follows:

- Increase outdoor ventilation rates (Dilution) for all zones with deficit minimum outside air by adjusting the outside air damper minimum position of the associated air handling equipment. Generally, more is better, but any changes should follow ASHRAE Standard 62.1 as a minimum and should not overpower the capability of the heating or cooling equipment to maintain temperature and humidity requirements in the occupied spaces.
- Filter changes should become more frequent. Current policy indicates a twice-annual filter change at all schools. The filters had been scheduled to be changed at the time of inspection.

- Increase total air change rates to between 3 and 6 ACH where possible while still satisfying minimum OA ventilation.
- Flush or purge the building before and after occupancy for at least two (2) hours, if possible.
- Consider installation of UV-C or bi-polar ionization to recirculating air systems where installation of these systems does not interfere with the unit construction or operation.
- Supplement poorly or un-ventilated areas with portable HEPA filtration units in classrooms until such time as proper ventilation can be delivered to the space.
- Increase restroom exhaust where possible while maintaining a positive building pressurization to the exterior. This should not be done while the outside air dampers are in need of repair.
- Perform ductwork inspection and cleaning if needed for existing systems.

Control Sequence Update Recommendations

In review of the BAS renovation controls submittals, sequences of operations will be provided to optimize occupant comfort, energy efficiency and greatly improved ventilation and air distribution throughout.

Equipment Upgrade or Replacement Recommendations

Generally, the HVAC equipment is aged with some areas without air conditioning and individual space ventilation control. This could be addressed with the implementation of additional Direct Outdoor Air (DOA) energy recovery units and space Variable Refrigerant Flow (VRF) systems.

Additionally, supplemental air cleaning technology, such as ultraviolet-C (UV-C) light or bi-polar ionization, is available could be considered if additional disinfection measures are desired. UV-C is short wavelength ultraviolet light that has been found to effectively kill COVID-19 particles. UV-C systems are already used in other HVAC systems where they are installed in air streams to kill bacteria and other harmful living organisms. These systems can be installed relatively easily in already constructed system ductwork or air handlers without major modifications. Bi-polar ionization systems are also installed in ductwork or air handlers and use an electric charge to create a concentration of positively and negatively charged particles in an airstream. These particles cause pathogens to stick to each other and become larger, thus increasing the probability of them being captured by air filters. The charged particles created also leave the ductwork and remain charged when they enter occupied spaces. If the particles encounter pathogens in the occupied space, the charge removes hydrogen from the pathogen so that it is no longer able to sustain itself. For this reason, bi-polar ionization is preferred to UV-C air cleaning because bi-polar ionization could decontaminate pathogens outside of the ductwork whereas UV-C only decontaminates pathogens that enter the ducts.

The Fairfield Warde High School's extensive application of Rooftop mounted HVAC units allow for some amount of recirculation air, it could be suggested following are recommendations would be beneficial with improving indoor air quality throughout the school if implemented:

- For Rooftop Units that have dual series filter racks where the first has room for 2" filters and the second has room for 4" or greater filters, the 2" filters should be MERV 8 for pre-filtering, but the larger filters should remain MERV 13+.

- Based upon our observations HVAC unit filter changes on high occupancy or dusty areas should be performed more frequently. The party responsible for changing the filters should note which unit filters become dirty quicker and should further increase the frequency of changes to those units.
- Consider adding Bi-polar ionization or another means of air disinfection wherever possible.
- The following bullet items may be performed in-house or through outside service providers that could improve indoor air quality and energy consumption. Some typical issues include, but are not limited to:
 - Cleaning all unit coils: Some are in worse shape than others. Cleaning the coils will improve airflow patterns through the coil, increasing coil effectiveness and preventing deterioration due to rust or corrosion.
 - Damper cleaning and lubrication: All unit dampers should be cleaned and lubricated and tested throughout their movement range from the BAS. As dampers age, lubrication is reduced, and dirt builds up will impact free movement. This can result in control actuators failures or broken damper hardware, which would need to be replaced.
 - General Unit Cleanliness: All units should be cleaned to remove any dirt or debris that has accumulated. Some units were observed with loose paper, cardboard, and other materials within the units that can become a breeding ground for bacteria and molds should those materials absorb moisture. Sections of units that have developed rust or corrosion should be kept dry and cleaned with appropriate chemicals for removing the build-up before repainting or repairs tasks.
 - Fan Belt Tension: All fan belts should be reviewed for proper fitting. Some motors might need to be repositioned in the unit to fix the tension or adjust for alignment. Consider installing belt tensioners where it is possible to extend intervals between belt changes without compromising unit efficiency as the belt wears out.

General Rooftop Unit Upgrade or Replacement Recommendations

In review of the more typical Ludlowe High School Rooftop Units (RTUs) serving classroom areas, we have identified not only that several RTUs have exceeded their expected life in need of replacement.

CONCLUSIONS

Fairfield Public Schools has taken measures in the past to address identified deficiencies regarding the recommended proper filtration upgrades for indoor air quality (IAQ) improvements with the ongoing controls and TAB efforts. This study found that the Fairfield Ludlowe High School has good potential for being a well-ventilated building and will have no issue maintaining minimum ventilation requirements per 2015. Given the anticipated results of after the controls renovation project is completed, we would only suggest that every three to five years consideration to perform a building Recommissioning of HVAC systems and BAS controls.

T:\2020\2020102.00\z_CX_Department\Schools Working Folder\01 Fairfield Ludlowe HS\07 Report\01- FLHS RCx & TAB Report Narrative Draft 1-25-24.docx

APPENDICES

APPENDIX 1 – Issues List

Not applicable with BAS Renovation project

APPENDIX 2 – Ventilation Data Calculations

Project Name	Fairfield Public Schools RCx				<div>Fairfield Ludlowe High School</div> <div><div>VANZELM</div><div>ENGINEERS</div></div>																		
Project Number	2020102.00																						
Scope	Ventilation Calculation by Building																						
Date	January 24, 2024																						
Zone Identification									IMC 2015 Ventilation Calculations							LEED EQ c2 (30% more than 62.1-2007) Zone OA Flow, Voz	Make-Up Air	Min. Ventilation Airflow	ACTUAL VENTILATION AIR FLOW	Excess Ventilation Air	IMC CFM/PERSON PASS/FAIL	Ventilation ACH	CO2 DCV Pass Option
Floor	Room#	Room Name	Occupancy Classification	Category	Infiltration 1 = Y 0 = N	Zone Area, Az, per space (sq.ft)	Ceiling Height (ft)	Volume, per space (cu.ft)	Zone Population, Pz, per space Adult	People OA Rate in Breathing Zone, Rp (cfm/person)	Area OA Rate in Breathing Zone, Ra (cfm/sf)	Default Occupant Density (#/1000sf)	Breathing Zone OA Vbz=RpPz + RaAz (cfm)	Table 6-2 Zone Air Distribution Effectiveness Ez	Zone OA Flor, Voz (cfm)	(cfm)	(cfm)	(cfm)	(cfm)	(cfm)	(AC/hr)		
0	001	Group Exercise	Education	Classroom (ages 9+)	0	1525	9.6	14640		10.0	0.12	35	717	1	717	940		717		-717	Fails	0.000	Meets
0	002	Art Classroom	Education	Art Classroom	0	1216	9.6	11674		10.0	0.18	20	462	1	462	610		462		-462	Fails	0.000	Meets
0	002A	Storage	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets		
0	003	Storage	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets		
0	004	Art Classroom	Education	Art Classroom	0	1216	9.6	11674		10.0	0.18	20	462	1	462	610		462		-462	Fails	0.000	Meets
0	005	Dark Room	Education	Classroom (ages 9+)	0	430	9.6	4128		10.0	0.12	35	202	1	202	270		202		-202	Fails	0.000	Meets
0	006	Art Classroom	Education	Art Classroom	0	1132	12	13584		10.0	0.18	20	430	1	430	560		430		-430	Fails	0.000	Meets
0	006A	Storage	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets		
0	007	Art Classroom	Education	Art Classroom	0	1050	16	16800		10.0	0.18	20	399	1	399	520		399		-399	Fails	0.000	Meets
0	007A	Storage	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets		
0	007B	Kiln	Education	Wood/metal shops	0			0		10.0	0.18	20	0	1	0	0		0		0	Meets		
0	008	Art Storage	Storage	Art Classroom	0	260	12.75	3315		10.0	0.18	20	99	1	99	130		99		-99	Fails	0.000	
0	010	Auto Shop	Education	Classroom (ages 9+)	0	2241	14.33	32114		10.0	0.12	35	1053	1	1053	1370		1053		-1053	Fails	0.000	Meets
0	010A	Storage	Storage	Warehouses	0	369	14.33	5288		0.0	0.06	0	22	1	22	30		22		-22	Fails	0.000	
0	011	Elec Mech	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets		
0	012	Mech	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets		
0	13	Boys	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets		
0	14	Girls	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets		
0	015	Graphics Lab	Education	Computer lab	0	2311	11.33	26184		10.0	0.12	25	855	1	855	1120		855		-855	Fails	0.000	Meets
0	015A	Elec	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets		
0	016	Girls Team Room	Education	Classroom (ages 9+)	0	1500	12	18000		10.0	0.12	35	705	1	705	920		705		-705	Fails	0.000	Meets
0	017	Girls Team Room	Education	Classroom (ages 9+)	0	358	12.33	4414		10.0	0.12	35	168	1	168	220		168		-168	Fails	0.000	Meets
0	018	Girls Locker Room	Education	Locker/dressing room	0	1727	12.33	21294		0.0	0.00	0	0	1	0	0		0		0	Meets	0.000	
0	019	Office	Offices	Office spaces	0	287	8	2296		5.0	0.06	5	24	1	24	40		24		-24	Fails	0.000	Meets
0	020	Team Room	Education	Classroom (ages 9+)	0	320	12.33	3946		10.0	0.12	35	150	1	150	200		150		-150	Fails	0.000	Meets
0	021	Office	Offices	Office spaces	1			0		5.0	0.06	5	0	1	0	0		0		0	Meets		
0	022	Boys Locker Room	Education	Locker/dressing room	1	1620	12.33	19975		0.0	0.00	0	0	1	0	0		0		0	Meets	0.000	
0	022B	Office	Offices	Office spaces	0			0		5.0	0.06	5	0	1	0	0		0		0	Meets		
0	023	Storage	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets		
0	024	Wood Shop	Education	Wood/metal shops	1	1867	12.33	23020	16	10.0	0.18	20	496	1	496	650		496		-496	Fails	0.000	Meets
0	024A	Finish Room	Education	Wood/metal shops	0	142	12.33	1751		10.0	0.18	20	54	1	54	80		54		-54	Fails	0.000	Meets
0	024B	Office	Offices	Office spaces	0	155		0		5.0	0.06	5	13	1	13	20		13		-13	Fails		Meets
0	024C	Wood Storage	Storage	Warehouses	0	445	12.33	5487		0.0	0.06	0	27	1	27	40		27		-27	Fails	0.000	
0	025	Boys Team Room	Education	Classroom (ages 9+)	0	326	12.33	4020	15	10.0	0.12	35	189	1	189	250		189		-189	Fails	0.000	
0	026	Boys Team Room	Education	Classroom (ages 9+)	0	328	12.33	4044		10.0	0.12	35	154	1	154	210		154		-154	Fails	0.000	

Project Name		Fairfield Public Schools RCx			Fairfield Ludlowe High School																		<div><div>VANZELM</div><div>ENGINEERS</div></div>				
Project Number		2020102.00																									
Scope		Ventilation Calculation by Building																									
Date		January 24, 2024																									
Zone Identification									IMC 2015 Ventilation Calculations																		
Floor	Room#	Room Name	Occupancy Classification	Category	Infiltration 1 = Y 0 = N	Zone Area, Az, per space	Ceiling Height	Volume, per space	Zone Population, Pz, per space	People OA Rate in Breathing Zone, Rp	Area OA Rate in Breathing Zone, Ra	Default Occupant Density	Breathing Zone OA Vbz=RpPz + RaAz	Table 6-2 Zone Air Distribution Effectiveness	Zone OA Flor, Voz	LEED EQ c2 (30% more than 62.1-2007) Zone OA Flow, Voz	Make-Up Air	Min. Ventilation Airflow	ACTUAL VENTILATION AIR FLOW	Excess Ventilation Air	IMC CFM/PERSON PASS/FAIL	Ventilation ACH	CO2 DCV Pass Option				
						(sq.ft)	(ft)	(cu.ft)	Adult	(cfm/person)	(cfm/sf)	(#/1000sf)	(cfm)	Ez	(cfm)	(cfm)	(cfm)	(cfm)	(cfm)	(cfm)	(cfm)	(AC/hr)					
0	027	Trainer	Education	Classroom (ages 9+)	0	242	8.4	2033		10.0	0.12	35	114	1	114	150		114		-114	Fails	0.000	Meets				
0	027A	Office	Offices	Office spaces	0	54	8.4	454		5.0	0.06	5	5	1	5	10		5		-5	Fails	0.000	Meets				
0	027B	Office	Offices	Office spaces	0	62	8.4	521		5.0	0.06	5	5	1	5	10		5		-5	Fails	0.000	Meets				
0	029	Team Room	Education	Classroom (ages 9+)	0	468	12	5616		10.0	0.12	35	220	1	220	290		220		-220	Fails	0.000					
0	029A	Toilet	Public Spaces	Toilet rooms - public	0	145	12	1740		0.0	0.00	0	0	1	0	0		0		0	Meets	0.000					
0	030	Computer Repair	Education	Classroom (ages 9+)	0	1837	12	22044		10.0	0.12	35	863	1	863	1130		863		-863	Fails	0.000	Meets				
0	030B	Fuel Pump	Storage	Warehouses	0	163	12	1956		0.0	0.06	0	10	1	10	20		10		-10	Fails	0.000					
0	030B	Storage	Storage	Warehouses	0	109	12	1308		0.0	0.06	0	7	1	7	10		7		-7	Fails	0.000					
0	030C	Tele/Data	Workrooms	Computer (w/o printing)	0			0		5.0	0.06	4	0	1	0	0		0		0	Meets						
0	031	School IT Repair Dept	Education	Computer lab	0	931	12	11172		10.0	0.12	25	344	1	344	450		344		-344	Fails	0.000	Meets				
0	032	Computer Lab	Education	Computer lab	0	926	12	11112	4	10.0	0.12	25	151	1	151	200		151		-151	Fails	0.000	Meets				
0	033	Mechanical	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets						
0	034	Storage	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets						
1	101	Gymnasium	Education	Multiuse assembly	0	11723	26	304798		7.5	0.06	100	9496	1	9496	12350		9496		-9496	Fails	0.000	Meets				
1	102	Gym Storage	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets						
1	103	Gym Storage	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets						
1	104	Girls	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets						
1	105	Boys	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets						
1	106	Auxiliary Gymnasium	Education	Multiuse assembly	0	8035	26	208910		7.5	0.06	100	6508	1	6508	8470		6508		-6508	Fails	0.000	Meets				
1	107	Band Reshersal	Education	Music/theater/dance	0	1564	10.25	16031	40	10.0	0.06	35	494	1	494	650		494		-494	Fails	0.000	Meets				
1	107A	Storage	Storage	Warehouses	0	91	8.6	783		0.0	0.06	0	5	1	5	10		5		-5	Fails	0.000					
1	107B	Storage	Storage	Warehouses	0	317	8.5	2695		0.0	0.06	0	19	1	19	30		19		-19	Fails	0.000					
1	108	Practice	Education	Classroom (ages 9+)	0	115	8.5	978	2	10.0	0.12	35	34	1	34	50		34		-34	Fails	0.000					
1	109	Resource Center	Education	Classroom (ages 9+)	0	342	8.5	2907	3	10.0	0.12	35	71	1	71	100		71		-71	Fails	0.000	Meets				
1	110	Practice	Education	Classroom (ages 9+)	0	108	9.5	1026	2	10.0	0.12	35	33	1	33	50		33		-33	Fails	0.000					
1	111	Practice	Education	Classroom (ages 9+)	0	182	8.75	1593		10.0	0.12	35	86	1	86	120		86		-86	Fails	0.000					
1	112	Keyboard	Education	Classroom (ages 9+)	0	488	8	3904	8	10.0	0.12	35	139	1	139	190		139		-139	Fails	0.000	Meets				
1	112A	Not Labeled	Offices	Office spaces	0	95	8	760	2	5.0	0.06	5	16	1	16	30		16		-16	Fails	0.000					
1	113	Pump Room/Gen. Stora	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets						
1	113	Not Labeled	Offices	Office spaces	0			0		5.0	0.06	5	0	1	0	0		0		0	Meets						
1	114	Office	Offices	Office spaces	0	239	8	1912		5.0	0.06	5	20	1	20	30		20		-20	Fails	0.000	Meets				
1	115	Choral Room	Education	Music/theater/dance	0	1488	11	16368		10.0	0.06	35	610	1	610	800		610		-610	Fails	0.000	Meets				
1	116	Storage	Storage	Warehouses	0	597	11.4	6806		0.0	0.06	0	36	1	36	50		36		-36	Fails	0.000					
1	117	Girls	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets						
1	118	Boys	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets						
1	121	Orchestra Room	Education	Music/theater/dance	0	2326	10.33	24028		10.0	0.06	35	954	1	954	1240		954		-954	Fails	0.000	Meets				
1	122	Fitness Center	Education	Sports locker rooms	0	2439	9.5	23171		0.0	0.00	0	0	1	0	0		0		0	Meets	0.000					
1	123	Office	Offices	Office spaces	0	163	8.1	1320		5.0	0.06	5	14	1	14	20		14		-14	Fails	0.000	Meets				
1	124	Reception	Offices	Reception Areas	0	213	8.1	1725		5.0	0.06	30	45	1	45	60		45		-45	Fails	0.000	Meets				
1	125	Classroom	Education	Classroom (ages 9+)	0	624	8.75	5460	25	10.0	0.12	35	325	1	325	430		325		-325	Fails	0.000	Meets				
1	126	Nursery	Education	Day Care (through age 4)	0	859	8.75	7516		10.0	0.18	25	369	1	369	490		369		-369	Fails	0.000	Meets				
1	126A	Toilet	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets						
1	127	OT/PT	Hospitals, nursing and conv	Patient rooms	0	713	8.5	6061	6	25.0	0.00	10	150	1	150	200		150		-150	Fails	0.000	Meets				
1	127A	Toilet	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets						
1	127B	Small Group	Education	Multiuse assembly	0	131		0		7.5	0.06	100	106	1	106	140		106		-106	Fails		Meets				
1	128	Work Room	Workrooms	Copy, printing rooms	0	385	12	4620		5.0	0.06	4	31	1	31	50		31		-31	Fails	0.000					
1	128A	Mech	Storage	Warehouses	0	311	12	3732		0.0	0.06	0	19	1	19	30		19		-19	Fails	0.000					
1	129	Classroom	Education	Classroom (ages 9+)	0	710	8.3	5893	23	10.0	0.12	35	315	1	315	410		315		-315	Fails	0.000	Meets				
1	130	Faculty Room	Offices	Office spaces	0	910	8.12	7389	6	5.0	0.06	5	85	1	85	110		85		-85	Fails	0.000	Meets				
1	130A	Activity Room	Education	Multiuse assembly	0	359	8.1	2908		7.5	0.06	100	291	1	291	380		291		-291	Fails	0.000	Meets				
1	131	Elev Mech	Storage	Warehouses	0			0		0.0	0.06	0	0	1	0	0		0		0	Meets						
1	131	Boys	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets						
1	132	Girls	Public Spaces	Toilet rooms - public	0			0		0.0	0.00	0	0	1	0	0		0		0	Meets						
1	138	Cafeteria	Food and beverage service	Cafeteria, fast food	0	4952	11	54472	352	7.5	0.18	100	3531	1	3531	4600		3531									



Project NameFairfield Public Schools RCx				Fairfield Ludlowe High School																		<div><div>VANZELM</div><div>ENGINEERS</div></div>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
Project Numk2020102.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
ScopeVentilation Calculation by Building																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
DateJanuary 24, 2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Zone Identification									IMC 2015 Ventilation Calculations																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		


Project NameFairfield Public Schools RCx				<div>Fairfield Ludlowe High School</div> <div><div>VANZELM</div><div>ENGINEERS</div></div>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
Project Number2020102.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
ScopeVentilation Calculation by Building																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
DateJanuary 24, 2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Zone Identification									IMC 2015 Ventilation Calculations																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

Project NameFairfield Public Schools RCx				Fairfield Ludlowe High School																		<div><div>VANZELM</div><div>ENGINEERS</div></div>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
Project Number2020102.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
ScopeVentilation Calculation by Building																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
DateJanuary 24, 2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
Zone Identification									IMC 2015 Ventilation Calculations																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

Project NameFairfield Public Schools RCx				Fairfield Ludlowe High School																		<div><div>VANZELM</div><div>ENGINEERS</div></div>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
Project Numk2020102.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
ScopeVentilation Calculation by Building																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
DateJanuary 24, 2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
Zone Identification									IMC 2015 Ventilation Calculations																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

Project Name		Fairfield Public Schools RCx							Fairfield Ludlowe High School															<div><div>VANZELM</div><div>ENGINEERS</div></div>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Project Numk		2020102.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Scope		Ventilation Calculation by Building																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Date		January 24, 2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Zone Identification									IMC 2015 Ventilation Calculations																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												

APPENDIX 3 – Roof Map



RTU-1R1

RTU-7

RTU-13

AC-4

RTU-9

RTU-10

RTU-4

RTU-5

HV-7

RTU-6

RTU-8

RTU-3

DOA-1
(inside)

AHU-20 & 24 2nd
Floor, AHU-25 &
26 3rd Floor

HV-6

RTU-14

RTU-11

RTU-12

RTU-1

HV-5
(inside)

AHU-16
(inside)

AHU-17
(inside)

AHU-18
(inside)

HV-2

HV-1
(inside
003 Art)

HV-4

RTU-2

HV-3

MUA-3

MUA-1

MUA-2

Google

APPENDIX 4 – TAB Airflow Survey Data



WING'S TESTING & BALANCING CO., INC.

Fairfield Public Schools

Ludlowe High School

* * * *

VanZelm, Heywood & Shadford, Inc.
Attn: Bill Donald
10 Talcott Notch Road
Farmington, CT 06032

October 16, 2023



October 16, 2023

VanZelm, Heywood & Shadford, Inc.
Attn: Bill Donald
10 Talcott Notch Road
Farmington, CT 06032

Re: Ludlowe High School

Dear Bill,

Initial testing and balancing for the above-referenced project has been completed. A full and final balance was unable to be completed due to numerous mechanical and control issues. The following pages are a summary of individual systems' performance.

RTUs

- RTU-1: System was unable to be balanced as the fan VFD's have failed.
- RTU-1-R1: All VAVs have been calibrated and balanced as noted. Supply fan currently handles 88% of the total connected load. Supply fan was unable to exceed 51Hz.
- RTU-2: All VAVs have been calibrated and balanced as noted. Supply fan currently handles 89% of the total connected load.
- RTU-3: All VAVs have been calibrated and balanced as noted. Scaling for VAV 3 needs to be corrected. Supply fan was unable to achieve SP setpoint as fans/VFDs did not function properly (One fan running backwards and short cycling air). Testing could not be completed.
- RTU-4: System is CV and currently performing within +/-5% of design.
- AC-4: All VAVs have been calibrated and set for constant volume as fan has no SP control. The system was sped up and currently handles 81% of the total connected load.
- RTU-5: All Vavs have been calibrated and balanced except VAV 08. VAV 08 was unable to be calibrated and requires troubleshooting. The fan is currently performing to within +/-10% of design.
- RTU-6 + 7: Both systems are performing to within +/-10% of design with VAVs calibrated and balanced as noted.
- RTU-8: All VAVs have been calibrated and balanced as noted. The fan currently handles 83% of the total connected load. The supply fans were unable to exceed 50Hz before tripping.

- RTU-9: The supply fan was only handling 73% of design. The fan/motor bearings made excessive noise. The return fan did not run. No adjustments were made.
- RTU-10: The system did not run and was not tested.
- RTU-11,12,13: Systems are all constant volume and performing to within +/-10% of design with distribution balanced as noted. A damper linkage on RTU-12 was broken, and the damper for RTU-13 has no controls. Neither were able to be set.
- RTU-14: The system is constant volume and performing at 82% of design with distribution balanced as noted. The system was not sped up as only a 2% speed increase was available based on amperage.

HV Units

- HV-1: The system is direct drive and currently performing at 84% of design. ECM fan motors were unable to be adjusted at this time and require further troubleshooting. Associated EF required preventive maintenance.
- HV-2: Supply is currently handling 92% of design with distribution balanced as noted. Fan speeds were unable to be increased beyond 75%. Exhaust is currently handling 93% of design with distribution balanced as noted.
- HV-3: Supply is currently handling 97% of design with Min OA at 76% of the total. Only the orchestra space is served by return air as the lower-level shops are equipped with exhaust only.
- HV-4: The system is a recirculating unit that was operating under 100% OA condition when tested. The system sequence of operations and min OA requirements are unknown. The fan is currently handling design airflow.
- HV-5-5N/5S: Mixing dampers and actuators were never repaired due to a lack of access. Systems were not tested.
- HV-6: The unit is 100% OA and currently performing at 98% of design.
- HV-7: The system was performing at 130% of design. The unit was slowed down but not retested and balanced as ductwork required repair (Open-ended flex above ceiling).

AHUs

- AHU-16: The system is performing above design and is unable to be adjusted. Fan needs to have shaft bearings replaced.
- AHU-17: The system is performing at 105% of design. Min OA was unable to be set as the associated EF was not running and OA was being drawn in through the exhaust ductwork.

AHUs (cont.)

- AHU-18: The system was tested and found to be operating well above design. Testing and balancing was put on hold, as the area served was being expanded.
- AHU-20: System would not operate and was unable to be tested.
- AHU-25 + 26: Systems are currently performing within 10% of design but is noisy due to ductwork configuration. No adjustments were made.

UV'S

- UV-1: Unit is performing above design.
- UV-2 + 3: Units tested below design.
- UV-4: Unit did not run. Requires troubleshooting.

Wall Mounted UV +FC'S

- All UVs and FCs tested were set to high. All tested below design.
- Filters were observed to be dirty.
- Mixing damper operation was unable to be verified.

DOA'S

- DOA-1: Serves the Cafeteria area. The system was set up for the current total connected load. The additional load of the kitchen area was never added. Cafeteria distribution was unable to be proportionately balanced due to ductwork issues.
- DOA-2 +3: These are small energy recovery units that were designed to temper OA to the cassette units in the Teachers Workroom and Lounge. The units were unable to be balanced due to design issues. The distribution design for the DOA's far exceeds the capacity of the cassette units. This is evident by the low flow/high SP of the VPT's. We recommend reducing to normal diffusers and balancing.

Exhaust Systems

- No current/concise list of systems and what they serve was ever provided.
- We started by testing the kitchen hood exhaust systems serving the Kitchen Lab 142, restaurant, and main Cafeteria kitchen.
 - KX-1 serving Lab 142 tested at 90% of design. The sequence of operations for the space with respect to HV-7 should be reviewed.
 - KX-2 serving the restaurant tested above design. We do not recommend adjusting. The dishwasher exhaust did not run at the time of testing. Controls need troubleshooting.

Page 4 of 4

October 16, 2023

- KEF-1 that serves the cafeteria exhaust hood was tested. Fan tested low but was unable to be adjusted.
- We proceeded to test toilet exhaust systems, lab exhaust systems, and then general exhaust systems that we were able to identify.
 - Distribution was balanced as noted in the attached data sheets.
 - Numerous systems were unable to be identified, found deficient, require maintenance and repair, or were not running.
 - Extensive troubleshooting is required to complete.
- Fume hoods in Rooms 211 and 213 tested above design. The hood in Room 214 did not operate.

MUA Systems

- MUA 1 + 2 both tested above design.
- MUA-3 serving Room 214 did not run.

The following pages are a record of the tested conditions. If you have any questions, or if we can be of further service, please do not hesitate to call.

Wing's Testing & Balancing Co., Inc.

ICB Certified Contractor for:

TABB—Commissioning—Fire/Life Safety L1&L2—Sound & Vibration



John Flanagan

Certified TABB Supervisor TB950107S

CT SM-2 License #771

MA Sheetmetal Journeyperson License #6913

TABB Sound & Vibration Supervisor SV060109S

Indoor Air Quality Technician IAQ950107T

HVAC Fire Life Safety Level 1 Tech FLS1950107T

Fume Hood Performance Testing Tech FHP950107T




SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/11/23			
AREA SERVED: 2nd & 3rd Floor Science Rooms				TECH: DD			
FAN DATA							
FAN NUMBER	AH-20 (1)		AH-24 (2)		AH-25 (3)		
LOCATION	Prep Room Ceiling		Prep Room Ceiling		Prep Room Ceiling		
AREA SERVED	Lab 237		Lab 235		Lab 333		
MANUFACTURER	Trane		Trane		Trane		
MODEL OR SIZE	MCCA003GAT0ABA		MCCA003GAT0ABA		MCCA003GAT0ABA		
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	1700	0	1700	1515	1700	1833	
RETURN AIR	1450	0	1450	1053	1520	1253	
OUTSIDE AIR	250	0	250	462 (4)	180	580 (4)	
DISCH. STATIC	---	---	---	-.02 (5)	---	-.01" (5)	
SUCTION STATIC	---	---	---	-.56"	---	-.57"	
TOTAL STATIC	N/D	---	N/D	---	N/D	---	
FAN RPM	N/D	---	N/D	---	N/D	---	
PULLEY O.D.	4 7/16" x 1 3/16"		4 7/16" x 1 3/16"		4 7/16" x 1 3/16"		
ESP	N/D		N/D		N/D		
VFD SPEED	---		---		---		
O.A.D.MIN POS	---		---		---		
MOTOR DATA							
MANUFACTURER		Magnetek		Magnetek		Magnetek	
MODEL OR FR.		P145T		P145T		P145T	
HORSEPOWER		1.5	1.5	1.5	1.5	1.5	1.5
MOTOR RPM		1745	1745	1745	1745	1745	1752
VOLTAGE / PH.		200/3	N/A	200/3	200/3	200/3	200/3
AMPS	LEG 1	4.5	N/A		3.1	4.5	3.4
	LEG 2	---	N/A	---	3.2	---	3.6
	LEG 3	---	N/A	---	3.0	---	3.6
SHEAVE O.D.		1 VP 3 3/4" x 7/8"		1 VP 3 3/4" x 7/8"		3 3/4" x 7/8"	
BELTS - QUANTITY / SIZE		1/4L430		1/4L430		1/4L430	
SHEAVE POSITION		80% Closed		70% Closed		100% Closed	
C to C		15 3/4"		16 3/4"		16"	
REMARKS							
(1) Will not turn on. (2) Dampers do not stroke correctly, OA damper 10%, return 50%. (3) O.A. damper does not close 100% when commanded. Could not reduce further. (4) Calculated (5) Discharge SP is unreliable N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SUPPLY FAN REPORT						
PROJECT: Fairfield Ludlowe High School				DATE: 7/11/23		
AREA SERVED: 3rd Floor Science Room				TECH: DD		
FAN DATA						
FAN NUMBER	AH-26					
LOCATION	Prep Room Ceiling					
AREA SERVED	LAB 331					
MANUFACTURER	Trane					
MODEL OR SIZE	MCCA003GAT0ABA					
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	1700	1374				
RETURN AIR	1520	1198				
OUTSIDE AIR	180	176				
DISCH. STATIC	---	-.06" (3)	---		---	
SUCTION STATIC	---	.96	---		---	
TOTAL STATIC	N/D	---				
FAN RPM	N/D	1530				
PULLEY O.D.	4 1/16" x 1 3/16"					
ESP	N/D					
VFD SPEED	---					
O.A.D.MIN POS	---					
MOTOR DATA						
MANUFACTURER		Magnetek				
MODEL OR FR.		(1)				
HORSEPOWER		(1)				
MOTOR RPM		(1)	1744			
VOLTAGE / PH.		(1)	200/3			
AMPS	LEG 1		3.5			
	LEG 2	---	3.4	---	---	
	LEG 3	---	3.5	---	---	
SHEAVE O.D.		3 3/4" x 7/8"				
BELTS - QUANTITY / SIZE		1/4L430				
SHEAVE POSITION		100% Closed				
C to C		15 1/2"				
REMARKS						
(1) No motor nameplate. (2) Calculated (3) Discharge SP is unreliable N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement						

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School								DATE: 7/11/23		
SYSTEM / AREA: Unit Ventilator / 2nd Floor Science Rooms								TECH: DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
AH-20 Supply										
Lab 237	1	36" x 10"	1.875	907	1700	---	0	---	0	(1)
AH-20 Return										
Lab 237	R1	20" x 20"	FH	---	N/D	---	0	---	0	
Min O.A.					250					
AH-24 Supply										
Lab 235	1	36" x 10"	FH	---	1700	---	1545	---	1515	
AH-24 Return										
Lab 235	R1	20" x 20"	FH	---	N/D	---	1014	---	1053	
Min O.A.					250		531		462	
AH-25 Supply										
Spec Ed 333	1	36" x 10"	FH	---	1700	---	1829	---	1833	
AH-25 Return										
Spec Ed 333	R1	20" x 20"	FH	---	1520	---	862	---	1253	
Min O.A.					180		967		580	
AH-26 Supply										
Marine Bio 331	1	36" x 10"	1.875	907	1700	850	1594	733	1374	
Prep 330	2	---	---	---	125	---	---	---	---	(2)
AH-26 Return										
Marine Bio 331	R1	16" x 10"	1.11	---	N/D	956	1061	1079	1198	
Min O.A.					250		533		176	
REMARKS										
(1) Unit did not turn on										
(2) Not installed										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 8/25/23**SYSTEM/AREA SERV:** AH-20, 24, 25 + 26**TECH:** DD**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4 (1)	5	6	7	NOTES
AH-24	-.19"	-.36"	-.56"	-.02"				
AH-25	-.15"	.28"	-.57"	.01				
AH-26	-.63"	-.79"	-.96"	-.06"				
AH-20	---	---	---	---				

REMARKS

(1) SP reading is unreliable


SYSTEM STATIC PRESSURE PROFILE

PROJECT: Ludlowe High School - Fairfield, CT

DATE: 8/24/23

SYSTEM/AREA SERV: AHU-16

TECH: JF



STATIC PRESSURE READINGS "wc

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
AHU-16								

REMARKS

SUPPLY FAN REPORT						
PROJECT: Fairfield Ludlowe High School				DATE: 8/24/223		
AREA SERVED:				TECH: JF, DD		
FAN DATA						
FAN NUMBER	AHU-17 (1)					
LOCATION	L.L. MER 043					
AREA SERVED	Band Rm 107					
MANUFACTURER	Trane					
MODEL OR SIZE	MCAA008GAT					
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	3825	4027				
RETURN AIR	3325	3030				
OUTSIDE AIR	500	997 (2)				
DISCH. STATIC	---					
SUCTION STATIC	---					
TOTAL STATIC	N/D					
FAN RPM	N/D	967				
PULLEY O.D.	7" x 1"					
ESP						
VFD SPEED						
O.A.D.MIN POS						
MOTOR DATA						
MANUFACTURER	Magnetek					
MODEL OR FR.	S182T					
HORSEPOWER	3	3				
MOTOR RPM	1745	1745				
VOLTAGE / PH.	200/3	208/3				
AMPS	LEG 1	9	6.4			
	LEG 2	---	6.3			
	LEG 3	---	6.6			
SHEAVE O.D.	1 VP 4 3/4" x 1 1/8"					
BELTS - QUANTITY / SIZE	1/AX53					
SHEAVE POSITION	100% Open					
C to C	18 3/4"					
REMARKS						
(1) Air leakage at coil access. (2) O.A. is being introduced into system thru exhaust ductwork as associated EF is not running. Unable to						
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement						


SYSTEM STATIC PRESSURE PROFILE

PROJECT: Ludlowe High School - Fairfield, CT

DATE: 8/24/23

SYSTEM/AREA SERV: AHU-17

TECH: JF




STATIC PRESSURE READINGS "wc

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
AHU-17	-.50"	-.69"	-.98"	+.17"				

REMARKS

WING'S




TESTING & BALANCING CO., INC.


94 No. Branford Rd., Branford, CT 06405

203-481-4988 Fax 203-488-5634


LUDLOWE HIGH SCHOOL
BAND ROOM
EXG. RTD-17
AHU-



SUPPLY FAN REPORT						
PROJECT: Fairfield Ludlowe High School				DATE: 8/24/223		
AREA SERVED: 1st Floor				TECH: JF, DD		
FAN DATA						
FAN NUMBER	AHU-18					
LOCATION	L.L. MER 043					
AREA SERVED	Choral Rm 115					
MANUFACTURER	Trane					
MODEL OR SIZE	MCCA01201AG					
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	4150 (2)	7151				
RETURN AIR						
OUTSIDE AIR						
DISCH. STATIC	---					
SUCTION STATIC	---					
TOTAL STATIC	N/D					
FAN RPM	N/D	1176				
PULLEY O.D.	10 1/8" x 1 3/8"					
ESP	---					
VFD SPEED	---					
O.A.D.MIN POS	---					
MOTOR DATA						
MANUFACTURER	Magnetek					
MODEL OR FR.	S213T					
HORSEPOWER	7.5	7.5				
MOTOR RPM	1745	1745				
VOLTAGE / PH.	200/3	208/3				
AMPS	LEG 1	22.3				
	LEG 2	---				
	LEG 3	---				
SHEAVE O.D.	1 VP 7 7/8" x 1 3/8"					
BELTS - QUANTITY / SIZE	1/BX46					
SHEAVE POSITION	100% Closed					
C to C	12 1/4"					
REMARKS						
(1) Area served is currently being expanded. Unable to complete. (2) From original design (1995). Space and distribution have changed.						
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement						

SYSTEM STATIC PRESSURE PROFILE								
PROJECT: Ludlowe High School - Fairfield, CT					DATE: 8/24/23			
SYSTEM/AREA SERV: AHU-18					TECH: JF			
<div></div>								
STATIC PRESSURE READINGS "wc								
POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
AHU-18								
REMARKS								

WING'S




TESTING & BALANCING CO., INC.

94 No. Branford Rd., Branford, CT 06405


203-481-4988 Fax 203-488-5634

*Fairfield Ludlowe H.S.
Ex. AHU-18*



SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/28/23			
AREA SERVED: Various				TECH: JF, DD			
FAN DATA							
FAN NUMBER	DOA-1		DOA-2 (4)		DOA-3 (4)		
LOCATION	1st Floor MER		1st Floor		1st Floor		
AREA SERVED	Cafeteria		Teacher's Workroom		Teacher's Lounge		
MANUFACTURER	Daiken		Daiken		Daiken		
MODEL OR SIZE	(1)		LAH00002AVH		LAH00002AVH		
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	5750	5800	675	285	600	272	
RETURN AIR	---	---	---	---	---	---	
OUTSIDE AIR	5800	5800	675	285	600	272	
DISCH. STATIC	---	+.07"	---		----		
SUCTION STATIC	---	-.94"	---		---		
TOTAL STATIC		1.01"					
FAN RPM	N/D	1115					
PULLEY O.D.	5 7/8" x 2 3/16"		2 9/16" x 3/4"		2 9/16" x 3/4"		
ESP							
VFD SPEED	30 Hz		25 Hz				
O.A.D.MIN POS	100%		100%		100%		
MOTOR DATA							
MANUFACTURER	Baldor		Baldor		Baldor		
MODEL OR FR.	254T		143T		143T		
HORSEPOWER	15	15	1	1	1	1	
MOTOR RPM	1765	887 (2)	1760		1760		
VOLTAGE / PH.	230/3	159/3	460/3	3.1	460/3	6.6	
AMPS	LEG 1	35.4	6.2 (2)	1.5	.9	1.5	.9
	LEG 2	---	---	---	---	---	---
	LEG 3	---	---	---	---	---	---
SHEAVE O.D.	6 7/8" x 1 5/8"		4 1/4" X 7/8"		4 1/4" X 7/8"		
BELTS - QUANTITY / SIZE	1/BX46		1/AZ9		1/4L300R		
SHEAVE POSITION	Fixed		Fixed		Fixed		
C to C	15"		10 1/4"		10 1/4"		
	(1)						
REMARKS							
(1) No visible model # (2) From VFD (3) Dirty Filters (4) Unable to balance N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 7/10/23**SYSTEM/AREA SERV:** DOA-1 / Cafeteria**TECH:** JF, DD**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
DOA-1	-.264"	-.922"	-.937"	.07"				

REMARKS

AIR DEVICE REPORT


PROJECT: Fairfield Ludlowe High School								DATE: 6/15/23		
SYSTEM / AREA: DOA-1 / Cafeteria								TECH: DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
DOA-1 Supply										
Cafeteria	1	24" x 12"	FH	---	325	---	383	---	672	(2,3)
Cafeteria	2	24" x 12"	FH	---	325	---	650	---	341	(2,3)
Cafeteria	3	24" x 12"	FH	---	325	---	773	---	327	(2,3)
Cafeteria	4	24" x 12"	FH	---	325	---	659	---	376	(2,3)
Cafeteria	5	24" x 12"	FH	---	325	---	601	---	373	(2,3)
Cafeteria	6	24" x 12"	FH	---	325	---	800	---	827	(2,3)
Cafeteria	7	24" x 12"	FH	---	325	---	383	---	353	(2,3)
Cafeteria	8	24" x 12"	FH	---	325	---	856	---	375	(2,3)
Cafeteria	9	24" x 12"	FH	---	325	---	782	---	312	(2,3)
Cafeteria	10	24" x 12"	FH	---	325	---	384	---	343	(2,3)
Cafeteria	11	24" x 12"	FH	---	325	---	373	---	325	(2,3)
Cafeteria	12	24" x 12"	FH	---	325	---	395	---	348	(2,3)
Cafeteria	13	24" x 12"	FH	---	325	---	247	---	369	(2,3)
Storage 138 Teach Dine	14	2412	FH	---	75	---	20	---	46	
Storage 138	15	2412	FH	---	50	---	0	---	26	
Kitchen	15A	---	---	---	5000	---	---	---	---	(1)
					4350		7306		5413	
BR #1										
Cafeteria 138W	16	8" x 8"	.34	588	200	110	37	195	66	
Cafeteria 138W	17	8" x 8"	.34	588	200	110	37	180	61	
Cafeteria 138W	18	8" x 8"	.34	588	200	65	22	155	53	
Cafeteria 138E	19	8" x 8"	.34	588	200	60	20	150	51	
Cafeteria 138E	20	8" x 8"	.34	588	200	65	22	150	51	
Cafeteria 138E	21	8" x 8"	.34	588	200	70	24		54	
Cafeteria 138E	22	8" x 8"	.34	588	<u>200</u>	60	<u>20</u>	160	<u>51</u>	
					1400		182	150	387	
Total					5780		7488		5800	(1)
					8545					
REMARKS										
(1) Fan intended to serve kitchen but supply ductwork and transfer ductwork never installed.										
(2) No VD adusted w OBD.										
(3) OBD not funtional, could not reduce.										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/28/23			
AREA SERVED: Science Labs				TECH: DD			
FAN DATA							
FAN NUMBER	MUA-1		MUA-2		MUA-3 (2)		
LOCATION	Roof		Roof		Roof		
AREA SERVED	Rm 211		Rm 212, 213		Rm 214		
MANUFACTURER	Aaon		Aaon		Aaon		
MODEL OR SIZE	RK-02-2-00-640		RK-02-2-00-640		RK-02-2-00-640		
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	645	750	860	897	745		
RETURN AIR	---	---	---	---	---		
OUTSIDE AIR	645	750	860	897	745		
DISCH. STATIC	---	+.24"	---	+.25"	---		
SUCTION STATIC	---	-.13"	---	-.21"	---		
TOTAL STATIC	N/D	.37"	N/D	.46"			
FAN RPM	N/D	1075	N/D	1075			
PULLEY O.D.	D/D		D/D		D/D		
ESP							
VFD SPEED	60 Hz		60 Hz				
O.A.D.MIN POS	100%		100%		100%		
MOTOR DATA							
MANUFACTURER		Marathon		Marathon		Marathon	
MODEL OR FR.		(1)		(1)		(1)	
HORSEPOWER		(1)	(1)	(1)	(1)	(1)	(1)
MOTOR RPM		1075	1075	1075	1075	1075	1075
VOLTAGE / PH.		208/3		208/3		208/3	
AMPS	LEG 1	4.2	1.9	4.2	1.9	4.2	
	LEG 2	---	1.4	---	1.4	---	
	LEG 3	---	2.1	---	2.2	---	
SHEAVE O.D.		D/D		D/D		D/D	
BELTS - QUANTITY / SIZE		---		---		---	
SHEAVE POSITION		---		---		---	
C to C		---		---		---	
REMARKS							
(1) No info on faceplate.							
(2)							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School								DATE: 6/26/23		
SYSTEM / AREA: MUA-1,2,3-LX 1,4 / Science Rooms								TECH: NC,DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
MUA-1										
Room 211	1	2408	FH	---	215	---	244	---	244	
Room 211	2	2408	FH	---	215	---	251	---	251	
Room 211	3	2408	FH	---	<u>215</u>	---	<u>255</u>	---	<u>255</u>	
					645		750		750	
MUA-2										
Room 212	1	2408	FH	---	215	---	117	---	205	(2)
Room 213	2	2408	FH	---	215	---	257	---	235	(1)
Room 213	3	2408	FH	---	215	---	222	---	232	
Room 213	4	2408	FH	---	<u>215</u>	---	<u>259</u>	---	<u>225</u>	
					860		855		897	
MUA-3										
Room 214B	1	2408	FH	---	100					(3)
Room 214	2	2408	FH	---	215					
Room 214	3	2408	FH	---	215					
Room 214	4	2408	FH	---	<u>215</u>					
					745					
LX-1										
Room 214B	E1	10" x 10"	FH	---	200	---	0			
LX-4										
Room 212	E1	10" x 10"	FH	---	225	---	0			
	E2	10" x 10"	FH	---	225	---	0			
GX										
Room 211	E1	10" x 10"	FH	---	225	---	0			
Room 211	E2	10" x 10"	FH	---	225	---	0			
Room 213	E1	10" x 10"	FH	---	225	---	0			
Room 213	E2	10" x 10"	FH	---	225	---	0			
Room 214	E1	10" x 10"	FH	---	225	---	0			
Room 214	E2	10" x 10"	FH	---	225	---	0			
REMARKS										
(1) No volume damper (2) VD 100% open (3) Unit did not operate. Associated hood also did not operate.										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 7/28/23**SYSTEM/AREA SERV:** MUA-1, 2, 3 / Science 211, 212, 214, 214**TECH:** DD**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
MUA-1	-.09"	-.13"	.24"					
MUA-2	-.19"	-.21"	.25"					
MUA-3								

REMARKS

EXHAUST FAN REPORT

PROJECT:		Fairfield Ludlowe High School		DATE: 8/10/23
AREA SERVED:		Various Exhaust Systems		TECH: JF,DD
FAN DATA				
FAN NUMBER		KX-1	KX-2	KEF-1
LOCATION		Roof	Roof	Roof
AREA SERVED		Kitchen Lab Hoods	Rest. Kitchen	Main Kitchen Hoods
MANUFACTURER		Cook	Cook	Greenheck
MODEL OR SIZE		365VCRX	365VCRX	Cube300HP6
TOTAL CFM	DESIGN	3900 (2)	5000 (1)	7500
	ACTUAL	3444	4577	6440
FAN RPM	DESIGN	644 (2)	704 (1)	N/D
	ACTUAL	713	704	844
TOTAL STATIC	DESIGN	N/D	N/D	N/D
	ACTUAL	---	---	---
PULLEY OD		10 7/16" x 1 3/16"	11 1/4" x 1 3/16"	9 3/8" x 1"
CENTER TO CENTER				
MOTOR DATA				
MANUFACTURER		Baldor	Reliable Electric	Baldor
MODEL NUMBER		FR146T	FR182T	182T
HORSEPOWER	DESIGN	2	3	3
	ACTUAL	2	3	3
MOTOR RPM	DESIGN	1725	1725	1765
	ACTUAL	1725	1725	1765
VOLTAGE	DESIGN	460/3	460/3	208/3
	ACTUAL	460/3	460/3	200/3
AMPERAGE	DESIGN	2.7	4.1	9.7
	ACT. LEG 1	2.6	2.9	9.2
	ACT. LEG 2	2.6	3.0	9.0
	ACT. LEG 3	2.4	3.0	9.2
SHEAVE OD		1 VP 4 3/4" x 7/8"	2 VP 5.6" x 1 1/8"	1 VP 4 3/4" x 1 1/8"
BELTS - QUANTITY/ SIZE		1/AX39 (1)	2/AP42	1/A43
SHEAVE POSITION		80% Open	90% Open	100% Closed
VFD FREQUENCY		---		
REMARKS				
(1) From fan tag				
(2) From fan tag, TCL				

EXHAUST FAN REPORT

PROJECT:		Fairfield Ludlow High School	DATE: 8/17/23
AREA SERVED:		Various Exhaust Systems	TECH: JF, DD
FAN DATA			
FAN NUMBER		EF-2	
LOCATION		Roof	
AREA SERVED		2nd & 3rd Fl TLT	
MANUFACTURER		Cook	
MODEL OR SIZE		135ACF	
TOTAL CFM	DESIGN	1400 (4)	
	ACTUAL	1069	
FAN RPM	DESIGN	1420 (2)	
	ACTUAL	1537	
TOTAL STATIC	DESIGN	N/D	
	ACTUAL	---	
PULLEY OD		3 7/16" x 3/4"	
CENTER TO CENTER			
MOTOR DATA			
MANUFACTURER		Marathon	
MODEL NUMBER		FR484	
HORSEPOWER	DESIGN	1/2	
	ACTUAL	1/2	
MOTOR RPM	DESIGN	1725	
	ACTUAL	1725	
VOLTAGE	DESIGN	115/1	
	ACTUAL	115/1	
AMPERAGE	DESIGN	7.5	
	ACT. LEG 1	(3)	
	ACT. LEG 2	---	
	ACT. LEG 3	---	
SHEAVE OD		1 VP 3 1/8" x 1/2"	
BELTS - QUANTITY/ SIZE		1/4L220	
SHEAVE POSITION		100% Closed	
VFD FREQUENCY			
REMARKS			
(2) From fan tag, TCL			
(3) Unable to obtain Amp @ disconnect, switch could not be removed.			
(4) T.C.L. = 1825			

EXHAUST FAN REPORT				
PROJECT:		Fairfield Ludlowe High School		DATE: 8/10/23
AREA SERVED:		Various Exhaust Systems		TECH: JF,DD
FAN DATA				
FAN NUMBER		EF-1	EF-1 (2)	EF-5
LOCATION		Roof	Roof	Roof
AREA SERVED		Rest. Dishwasher	3rd Flr 381	Unknown
MANUFACTURER		Cook	Greenheck	Cook
MODEL OR SIZE		165VCRX	CUBF-121-3-X	210 ACF
TOTAL CFM	DESIGN	70 (1)	1000	3600 (2)
	ACTUAL	---	980	
FAN RPM	DESIGN	1383 (1)	N/D	850 (2)
	ACTUAL	1154	1160	
TOTAL STATIC	DESIGN	N/D	N/D	.75 (2)
	ACTUAL	---	---	---
PULLEY OD		4 1/8" x 3/4"	4 1/2" x 3/4"	6 7/16" x 3/4"
CENTER TO CENTER			5 3/8"	5 1/2"
MOTOR DATA				
MANUFACTURER		Marathon	(1)	US Motors
MODEL NUMBER		FR48Z	(1)	FR143T
HORSEPOWER	DESIGN	1/3	N/D	N/D
	ACTUAL	1/3	(1)	(1)
MOTOR RPM	DESIGN	1725	(1)	1755
	ACTUAL	1725	1725	1755
VOLTAGE	DESIGN	115/1		460/3
	ACTUAL	115/1	115/1	460/3
AMPERAGE	DESIGN	6.1	N/A	1.5
	ACT. LEG 1	4.8	5.0	---
	ACT. LEG 2	---	---	---
	ACT. LEG 3	---	---	---
SHEAVE OD		1 VP 2 1/4" x 1/2"	1 VP 3 1/8" x 5/8"	1 VP 3 3/4" x 7/8"
BELTS - QUANTITY/ SIZE		1/4L220	1/4L23OR	1/AX25
SHEAVE POSITION		80% Closed	90% Closed	50% Closed.
VFD FREQUENCY				
REMARKS				
(1) Name plate not accessible				
(2) From fan tag				

EXHAUST FAN REPORT

PROJECT:		Fairfield Ludlowe High School		DATE: 8/10/23
AREA SERVED:		Various Exhaust Systems		TECH: JF, DD
FAN DATA				
FAN NUMBER		EF-10 (1)	EF-11	EF-13
LOCATION		Art Mechanical Room	Roof	MER 043
AREA SERVED		Art Rooms	1st Flr Gym Restroom	1st Floor Music
MANUFACTURER		(1)	Greenheck	Greenheck
MODEL OR SIZE		(1)	G-098-VG-4-X	SWB-15-5-CW-TH
TOTAL CFM	DESIGN		480	2500
	ACTUAL	7919	487	
FAN RPM	DESIGN		N/D	
	ACTUAL		1725	
TOTAL STATIC	DESIGN		N/D	
	ACTUAL		---	
PULLEY OD		Not Accessible	D/D	4 1/6" x 1"
CENTER TO CENTER		Not Accessible	---	11"
MOTOR DATA				
MANUFACTURER		Baldor	Greenheck	Marathon
MODEL NUMBER		145T	42216B4173	56
HORSEPOWER	DESIGN	2	1/4	1/2
	ACTUAL	2	1/4	1/2
MOTOR RPM	DESIGN	1725	1725	1725
	ACTUAL	1725	1725	1725
VOLTAGE	DESIGN		115/1	208-230/460
	ACTUAL		115/1	
AMPERAGE	DESIGN		3.9	2.1-2.2/1.1
	ACT. LEG 1		---	
	ACT. LEG 2		---	
	ACT. LEG 3		---	
SHEAVE OD		26R/VP 4" x 1 3/4"	D/D	I VP3 1/8" x 5/8"
BELTS - QUANTITY/ SIZE		2/AX70	---	1/AP30
SHEAVE POSITION		50% open	---	0% Closed
VFD FREQUENCY		---	---	
REMARKS				
(1) Testing not complete as fan requires PM				

EXHAUST FAN REPORT				
PROJECT:		Fairfield Ludlowe High School		DATE: 8/10/23
AREA SERVED:		Various Exhaust Systems		TECH: JF, DD
FAN DATA				
FAN NUMBER		EF-14	EF-15	EF 2-4
LOCATION		MER 043	MER 043	Roof
AREA SERVED		1st Floor Band	1st Floor Chorus	2nd & 3rd Fl RR
MANUFACTURER		Greenheck	Greenheck	Greenheck
MODEL OR SIZE		SWB-18-7-CW-TH	SWB-22-10-CW-TH	GB-160-3
TOTAL CFM	DESIGN	2500	5000	300
	ACTUAL			0
FAN RPM	DESIGN			N/D
	ACTUAL			
TOTAL STATIC	DESIGN			N/D
	ACTUAL			---
PULLEY OD		4 15/16" x 1 1/4"	7 1/16" x 1 3/16"	5 1/4" x 3/4"
CENTER TO CENTER		14 1/2"	20"	6 1/8"
MOTOR DATA				
MANUFACTURER		Marathon	Marathon	Marathon (1)
MODEL NUMBER		56	56	FR56
HORSEPOWER	DESIGN	3/4	1	1/3
	ACTUAL	3/4	1	1/3
MOTOR RPM	DESIGN	1725	1725	1725
	ACTUAL	1725	1725	1725
VOLTAGE	DESIGN	208-230/460	208-230/460	115/1
	ACTUAL			115/1
AMPERAGE	DESIGN	2.7-2.8/1.6	3.4/4.7	5.5
	ACT. LEG 1			---
	ACT. LEG 2			---
	ACT. LEG 3			---
SHEAVE OD		1 VP 3 1/8" x 5/8"	1 VP 3 3/4" x 5/8"	1 VP 2 7/8" x 1/2"
BELTS - QUANTITY/ SIZE		1/AX40	1/AX53	1/3L250
SHEAVE POSITION		100% Closed	0% Closed	100% Closed
VFD FREQUENCY				---
REMARKS				
(1) Not running				

EXHAUST FAN REPORT				
PROJECT:		Fairfield Ludlowe High School		DATE: 8/10/23
AREA SERVED:		Various Exhaust Systems		TECH: JF, DD
FAN DATA				
FAN NUMBER		EF 2-5	EF 2-8	EF 2-11
LOCATION		Roof	Roof	Roof
AREA SERVED		3rd Flr 301,302,303	2nd & 3rd Flr TLTs	2nd + 3rd Flr TLT
MANUFACTURER		Greenheck	Greenheck	Greenheck
MODEL OR SIZE		GB-180-5	GB-160-5	GB-200-5
TOTAL CFM	DESIGN	2800 (1)	2245	2575
	ACTUAL	2342	1393	2204
FAN RPM	DESIGN	N/D	N/D	N/D
	ACTUAL	929	1166	787
TOTAL STATIC	DESIGN	N/D	N/D	N/D
	ACTUAL	---	---	---
PULLEY OD		6 3/4" x 3/4"	5 7/8" x 3/4"	6 7/8" x 3/4"
CENTER TO CENTER		7 1/8"	6 1/4"	5 1/2"
MOTOR DATA				
MANUFACTURER		Marathon (2)	Marathon	Marathon
MODEL NUMBER		FR56	FR56	FR56
HORSEPOWER	DESIGN	1/2	1/2	N/D
	ACTUAL	1/2	1/2	1/2
MOTOR RPM	DESIGN	1725	1725	1725
	ACTUAL	1729	1725	1725
VOLTAGE	DESIGN	208/3	208/3	208/3
	ACTUAL	208/3	208/3	208/3
AMPERAGE	DESIGN	2.1	2.1	2.1
	ACT. LEG 1	2.0	2.0	2.1
	ACT. LEG 2	2.0	2.0	2.0
	ACT. LEG 3	1.9	1.9	2.0
SHEAVE OD		1 VP 4 1/8" x 5/8"	1 VP 4 1/8" x 5/8"	1 VP 3 3/4" x 5/8"
BELTS - QUANTITY/ SIZE		1/4L310	1/AX26	1/AX26
SHEAVE POSITION		60% Closed	80% Closed	50% Open
VFD FREQUENCY				---
REMARKS				

EXHAUST FAN REPORT

PROJECT:		Fairfield Ludlowe High School		DATE: 8/10/23
AREA SERVED:		1st, 2nd, 3rd floor Restrooms		TECH: JF, DD
FAN DATA				
FAN NUMBER		EF2-25	EF 3-8	
LOCATION		Roof	Roof	
AREA SERVED		2nd Floor Restroom	1st, 2nd & 3rd Flr TLTs	
MANUFACTURER		Greenheck	Greenheck	
MODEL OR SIZE		GB-140-3X-OD	GB-240-LMDX-QD	
TOTAL CFM	DESIGN	1175	3450	
	ACTUAL	0	3110	
FAN RPM	DESIGN	N/D	N/D	
	ACTUAL		706	
TOTAL STATIC	DESIGN	N/D	N/D	
	ACTUAL	---	---	
PULLEY OD		4 3/16" x 3/4"	8 5/16" x 1"	
CENTER TO CENTER		5 3/8"	7 5/8"	
MOTOR DATA				
MANUFACTURER		Marathon (1)	Marathon	
MODEL NUMBER		FR56	FR56	
HORSEPOWER	DESIGN	1/3	3/4	
	ACTUAL	1/3	3/4	
MOTOR RPM	DESIGN	1725	1725	
	ACTUAL	1725	1725	
VOLTAGE	DESIGN	115/1	115/1	
	ACTUAL	115/1	115/1	
AMPERAGE	DESIGN	6.1	10	
	ACT. LEG 1	---	7.0	
	ACT. LEG 2	---	---	
	ACT. LEG 3	---	---	
SHEAVE OD		1 VP 2 7/8" x 1/2"	3 1/8" x 5/8"	
BELTS - QUANTITY/ SIZE		1/3L220R	1/4L34DR	
SHEAVE POSITION		100% Closed	100% Closed	
VFD FREQUENCY		---		
REMARKS				
(1) Not running				

EXHAUST FAN REPORT

PROJECT:		Fairfield Ludlowe High School		DATE: 8/18/23
AREA SERVED:		Various Exhaust Systems		TECH: JF
FAN DATA				
FAN NUMBER		GX (1)	GX-8	GX-9 (1)
LOCATION		Roof	Roof	Roof
AREA SERVED		2nd Floor Rm 211	Unknown	265 & 265A
MANUFACTURER		Greenheck	Cook	Cook
MODEL OR SIZE		CUE-080-D-X	100ACF1002B50	100ACE100C3B
TOTAL CFM	DESIGN	N/D	300 (1)	550
	ACTUAL		---	0
FAN RPM	DESIGN	N/D	1599 (1)	1557
	ACTUAL		1510	---
TOTAL STATIC	DESIGN	N/D	N/D	.62
	ACTUAL	---	---	3 1/4" x 3/4"
PULLEY OD		D/D	3 3/8" x 3/4"	4 3/4"
CENTER TO CENTER		---		
MOTOR DATA				
MANUFACTURER		Fasco	US Motors	Century (1)
MODEL NUMBER		D1061	SA55GWF-5024	48
HORSEPOWER	DESIGN	1/20	1/6	1/4
	ACTUAL	1/20	1/6	1/4
MOTOR RPM	DESIGN	1550	1725	1725
	ACTUAL	1550	1725	1725
VOLTAGE	DESIGN	115/1	115/1	115/1
	ACTUAL	---	115/1	115/1
AMPERAGE	DESIGN	2.0	3.4	5.4
	ACT. LEG 1	---	3.3	---
	ACT. LEG 2	---	---	---
	ACT. LEG 3	---	---	---
SHEAVE OD		D/D	1 VP 3 1/8" x 1/2"	1 VP 3 1/4" x 1/2"
BELTS - QUANTITY/ SIZE		---	1/4L180	1/4L190
SHEAVE POSITION		---	50% Closed	20% Closed
VFD FREQUENCY		---		
REMARKS				
(1) Not running				

AIR DEVICE REPORT										
PROJECT: Fairfield Ludlowe High School								DATE: 8/18/23		
SYSTEM / AREA: KX-1 / Kitcheb Lab 142								TECH: JF		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
KX-1 Lab 142										
HD 1A										
Extractor	1	15.5" x 15.5"	1.67	150	250	125	209	164	274	
Extractor	2	15.5" x 15.5"	1.67	150	250	134	224	148	247	
Extractor	3	15.5" x 15.5"	1.67	150	<u>250</u>	116	<u>194</u>	116	194	
					750		627		715	
HD 1B										
Extractor	1	15.5" x 15.5"	1.67	150	250	128	214	151	252	
Extractor	2	15.5" x 15.5"	1.67	150	250	131	219	149	249	
Extractor	3	15.5" x 15.5"	1.67	150	<u>250</u>	121	<u>202</u>	140	<u>234</u>	
					750		635		735	
Hood Total					1500		1262		1450	
HD 2A										
Extractor	1	15.5" x 15.5"	1.67	180	300	134	224	134	224	
Extractor	2	15.5" x 15.5"	1.67	180	300	132	220	137	229	
Extractor	3	15.5" x 15.5"	1.67	180	<u>300</u>	148	<u>247</u>	151	<u>252</u>	
Hood Total					900		691		705	
HD 3A										
Extractor	1	15.5" x 15.5"	1.67	150	250	102	170	102	170	
Extractor	2	15.5" x 15.5"	1.67	150	250	103	172	107	179	
Extractor	3	15.5" x 15.5"	1.67	150	<u>250</u>	103	<u>172</u>	235	<u>392</u>	
					750		514		741	
HD 3B										
Extractor	1	15.5" x 15.5"	1.67	150	250	102	170	103	172	
Extractor	2	15.5" x 15.5"	1.67	150	250	113	189	116	194	
Extractor	3	15.5" x 15.5"	1.67	150	<u>250</u>	98	<u>164</u>	189	<u>182</u>	
					750		523		548	
Hood Total					1500		1037		1289	
KX-1 Total					3900		2990		3449	
REMARKS										
<p>N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement</p>										

AIR DEVICE REPORT										
PROJECT: Fairfield Ludlowe High School								DATE: 8/17/23		
SYSTEM / AREA:								TECH: JF		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
EF-1										
142A Dishwasher		28.5" x 28.5"	5.64	124	700	0	0			(3)
EF-1										
Class 381	E1	14" x 14"	FH	---	500	---	461		489	
Class 381	E2	14" x 14"	FH	---	<u>500</u>	---	<u>532</u>		<u>491</u>	
EF-1 Total					1000		993		980	
EF-2 3rd Flr										
Boys 354	E1	12" x 12"	FH	---	200	---	69	---	122	
Boys 354	E2	12" x 12"	FH	---	200	---	422	---	109	
Girls 353	E3	12" x 12"	FH	---	200	---	103	---	124	
Girls 353	E4	12" x 12"	FH	---	<u>200</u>	---	<u>169</u>	---	<u>110</u>	
					800		763		465	
EF-2 2nd Flr										
Girls 258	E5	10" x 10"	FH	---	200	---	71	---	100	
Girls 258	E6	8" x 8"	FH	---	200	---	41	---	111	
Women 259	E7	10" x 10"	FH	---	75	---	42	---	48	
Boys 261	E8	22" x 10"	FH	---	200	---	118	---	130	
Boys 261	E9	22" x 10"	FH	---	200	---	64	---	105	
Men 260	E10	10" x 10"	FH	---	75	---	32	---	56	
Custodian 267	E11	10" x 10"	FH		<u>75</u>	---	<u>104</u>	---	<u>52</u>	
					1025		1472		604	
EF-2 Total					1825				1069	
EF-10										
Art Class 006		41.5" x 22"	6.34	---	N/D	1249	7919			(1,2)
EF-11										
Boys 105	E1	8" x 8"	FH	---	120	---	117	---	128	
Boys 105	E2	8" x 8"	FH	---	120	---	128	---	123	
Girls 106	E3	8" x 8"	FH	---	120	---	109	---	116	(4)
Girls 106	E4	8" x 8"	FH	---	<u>120</u>	---	<u>111</u>	---	<u>120</u>	
EF-11 Total					480		465		487	
REMARKS										
(1) Fan needs P.M. (2) Measured w/Velgrid. (3) Local switch does not function. (4) VD fully open N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

AIR DEVICE REPORT										
PROJECT: Fairfield Ludlowe High School								DATE: 8/9/23		
SYSTEM / AREA: Various Exhaust Systems								TECH: DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
EF 2-4										
Mens 308	E1	12" x 12"	FH	---	75	---	0	---		
Womens 307	E2	6" x 6"	FH	---	75	---	0	---		
Mens 207	E3	6" x 6"	FH	---	75	---	0	---		
Womens 206G	E4	8" x 8"	FH	---	<u>75</u>	---	<u>0</u>	---		
EF 2-4 Total					300		0			
EF 2-5										
Comp 305	E1	12" x 12"	FH	---	200	---	246	---	173	
Comp 305	E2	12" x 12"	FH	---	200	---	325	---	170	
Storage 306	E3	12" x 12"	FH	---	600	---	---	---	---	(1)
Comp 303	E4	12" x 12"	FH	---	200	---	221	---	172	
Comp 303	E5	12" x 12"	FH	---	200	---	283	---	174	
Class 301	E6	12" x 12"	FH	---	500	---	248	---	415	
Class 301	E7	12" x 12"	FH	---	500	---	256	---	411	
Class 302	E8	12" x 12"	FH	---	500	---	236	---	417	
Class 302	E9	12" x 12"	FH	---	<u>500</u>	---	<u>234</u>	---	<u>410</u>	
EF 2-5 Total					2800		2049		2342	
EF 2-8 3rd Flr										
Storage 367	E1	12" x 8"	FH	---	75	---	376	---	136	(3)
Class 368	E2	12" x 12"	FH	---	220	---	256	---	217	
Class 369	E3	12" x 12"	FH	---	600	---	---	---	---	(1)
Class 370	E4	12" x 12"	FH	---	600	---	287	---	345	(2)
EF 2-8 2nd Flr										
Dressing Rm 292	E5	8" x 8"	FH	---	50	---	171	---	57	
Storage 293C	E6	8" x 8"	FH	---	150	---	117	---	160	
Green Rm 293	E7	12" x 12"	FH	---	375	---	186	---	295	(4)
Storage 293B	E8	8" x 8"	FH	---	75	---	81	---	77	
Dressing Rm 293A	E9	8" x 8"	FH	---	<u>100</u>	---	<u>71</u>	---	<u>106</u>	
EF 2-8 Total					2245		1545		1393	
REMARKS										
(1) Not installed										
(2) No branch dampers, just face dampers										
(3) Fully open face damper										
(4) VD fully open										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

AIR DEVICE REPORT										
PROJECT: Fairfield Ludlowe High School								DATE: 8/9/23		
SYSTEM / AREA:								TECH: JF		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
EF 2-11 3rd Flr										
Men 362	E1	6" x 6"	FH	---	275	---	264	---	231	
Men 362	E2	6" x 6"	FH	---	275	---	239	---	223	
Custodial	E3	6" x 6"	FH	---	75	---	62	---	97	(1)
Women 364	E4	12" x 12"	FH	---	275	---	207	---	233	
Women 364	E5	12" x 12"	FH	---	275	---	194	---	220	
Staff 366	E6	6" x 6"	FH	---	75	---	41	---	70	
EF 2-11 2nd Flr										
Principal TLT 282D	E7	6" x 6"	FH	---	75	---	101	---	106	(1,2)
Custodial 289	E8	6" x 6"	FH	---	75	---	63	---	87	(1)
Boys TLT 288	E9	12" x 12"	FH	---	275	---	202	---	218	
Boys TLT 288	E10	12" x 12"	FH	---	275	---	179	---	212	
Girls TLT 290	E11	12" x 12"	FH	---	275	---	158	---	224	
Girls TLT 290	E12	12" x 12"	FH	---	275	---	187	---	45	
Handicap 291	E13	6" x 6"	FH	---	<u>75</u>	--	<u>27</u>		68	(3)
EF 2-11 Total					2575		1924		2204	
EF 2-25										
Cust 217	E1	8" x 8"	FH	---	75	---	0	---		
Girls 216	E2	12" x 12"	FH	---	250	---	0	---		
Girls 216	E3	12" x 12"	FH	---	250	---	0	---		
Handicap 218	E4	8" x 8"	FH	---	100	---	0	---		
Boys 219	E5	12" x 12"	FH	---	250	---	0	---		
Boys 219	E6	12" x 12"	FH	---	<u>250</u>	---	<u>0</u>	---		
EF 2-25 Total					1175		0			
REMARKS										
(1) Damper inaccessible										
(2) Outlet not secured										
(3) VD fully open										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

DATE: 7/12/23

TECH: JF

REMARKS


- N/A** Not Available | **N/D** No Design | **D/D** Direct Drive | **N/R** No Requirement

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/12/23			
AREA SERVED: Lower Level				TECH: JF, DD			
FAN DATA							
FAN NUMBER	HV-1						
LOCATION	Roof						
AREA SERVED	L.L. Art						
MANUFACTURER	Aaon						
MODEL OR SIZE	V3-ERB-8-0-000-41						
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	7125	6014 (3)					
RETURN AIR	N/D	---					
OUTSIDE AIR	N/D	6014 (3)					
DISCH. STATIC	---	+.10	---				
SUCTION STATIC	---	-.90	---				
TOTAL STATIC	N/D	1.0					
FAN RPM	N/D	(2)					
PULLEY O.D.	D/D						
ESP	N/D						
VFD SPEED	---						
O.A.D.MIN POS	---						
MOTOR DATA							
MANUFACTURER		EBM Pabst (1)					
MODEL OR FR.		R3G450-AQ37-11					
HORSEPOWER		3.7	3.7				
MOTOR RPM		2040	(2)				
VOLTAGE / PH.		200/3	200/3				
AMPS	LEG 1	8.4	3.4				
	LEG 2	---	3.4	---			
	LEG 3	---	3.6	---			
SHEAVE O.D.		D/D					
BELTS - QUANTITY / SIZE		---					
SHEAVE POSITION		---					
C to C		---					
REMARKS							
(1) Two blowers (2) Unable to tach (3) Unit economizing. 100% OA							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School								DATE: 6/20/23		
SYSTEM / AREA: HV-1 / Lower Level Art								TECH: JF, DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
HV1- Supply Br #1										
Art Class 006	1	12" x 6"	.345	542	187	390	136	425	147	
Art Class 006	2	12" x 6"	.345	545	188	590	204	420	145	
Art Class 006	3	12" x 6"	.345		187	425	147	420	145	
Art Class 006	4	12" x 6"	.345		188	590	204	430	148	
Art Class 006	5	12" x 6"	.345		187	565	195	425	147	
Art Class 006	6	12" x 6"	.345		188	490	169	460	159	(5)
	7	12" x 6"	.345		187	555	191	400	138	
	8	12" x 6"	.345		<u>188</u>	805	<u>278</u>	380	<u>131</u>	
					1500		1524		1160	
Black Box 005A	9	2408	FH	---	75	---	123	---	84	(3,5)
Dark Room 005	10	2408	FH	---	<u>150</u>	---	<u>309</u>	---	<u>466</u>	(3,5)
					225		432		550	
Storage 007A	11	2406	FH	---	100	---	89	---	90	(4,5)
Corridor 2408	12	2408	FH	---	100	---	132	---	86	
Art Storage 008	13	2408	FH	---	150	---	98	---	105	
	14	2408	FH	---	<u>150</u>	---	<u>78</u>	---	<u>113</u>	
					500		397		394	
Art Class 007	15	14" x 6"	.41	456	187	350	144	500	205	(5)
Art Class 007	16	14" x 6"	.41	458	188	410	168	360	148	
Art Class 007	17	14" x 6"	.41	456	187	380	156	300	123	
Art Class 007	18	14" x 6"	.41	458	188	600	246	320	131	
Art Class 007	19	14" x 6"	.41	456	187	440	180	340	139	
Art Class 007	20	14" x 6"	.41	458	188	400	164	350	144	
Art Class 007	21	14" x 6"	.41	456	187	535	219	360	148	
Art Class 007	22	14" x 6"	.41	458	<u>188</u>	620	<u>254</u>	370	<u>152</u>	
					1500		1531		1190	
Kiln Room 007B	23	12" x 8"	.46	652	300	860	396	525	247	(1,2)
Kiln Room 007B	24	12" x 8"	.46	652	<u>300</u>	435	<u>200</u>	520	<u>239</u>	(1,2)
					600		596		481	
REMARKS										
(1) VD closed 100%.										
(2) OBD throttled.										
(3) No VD.										
(4) No access to VD.										
(5) Could not reduce further.										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 7/12/23**SYSTEM/AREA SERV:** HV-1 / EF-10**TECH:** JF**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
	-.50"	-.94"	+.37"	-.90"	+.10"			

REMARKS

SUPPLY FAN REPORT							
PROJECT: Fairfield Ludlowe High School				DATE: 7/12/23			
AREA SERVED: Lower Level / Locker Rooms				TECH: JF			
FAN DATA							
FAN NUMBER		HV-2, SF-1		HV-2, SF-2			
LOCATION		Roof		Roof			
AREA SERVED		Lower Level Locker Rooms		Lower Level Locker Rooms			
MANUFACTURER		Aaon		Aaon			
MODEL OR SIZE		RN-026-3-0-000		RN-026-3-0-000			
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM		9200	8469	---	---		
RETURN AIR		N/D	---	---	---		
OUTSIDE AIR		9200	8469	---	---		
DISCH. STATIC		N/D	+ .84"	N/D	+ .85"	---	
SUCTION STATIC		N/D	- 1.7"	N/D	- 1.7"	---	
TOTAL STATIC		N/D	2.54"	N/D	2.55"		
FAN RPM		N/D	1147	N/D	1106		
PULLEY O.D.		D/D		D/D			
ESP		---		---			
VFD SPEED		39.1 75% (4)		37.77 75% (4)			
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER		Baldor		Baldor			
MODEL OR FR.		213T		213T			
HORSEPOWER		7 1/2	7 1/2	7 1/2	7 1/2		
MOTOR RPM		1760	1147	1760	1106		
VOLTAGE / PH.		460/3	302/3 (3)	460/3	292/3 (3)		
AMPS	LEG 1	10.0	9.5 (3)	10.0	9.3 (3)		
	LEG 2	---	---	---	---		
	LEG 3	---	---	---	---		
SHEAVE O.D.		D/D		D/D			
BELTS - QUANTITY / SIZE		---	---	---	---		
SHEAVE POSITION		---	---	---	---		
C to C							
REMARKS							
(1) Design total for both fans.							
(2) Actual total for both fans.							
(3) From VD.							
(4) VFDs to be replaced, could not speed up further.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School	DATE: 7/12/23
AREA SERVED: Lower Level / Locker Rooms	TECH: JF

FAN DATA

FAN NUMBER	HV-2, EX-1		HV-2, Ex-2			
LOCATION	Roof		Roof			
AREA SERVED	Lower Level Locker Rooms		Lower Level Locker Rooms			
MANUFACTURER	Aaon		Aaon			
MODEL OR SIZE	RN-026-3-0-0000		RN-026-3-0-0000			
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	10,675 (1)	9907 (2)	---	---		
RETURN AIR	N/D	---	---	---		
EXHAUST AIR	10,675	9907	---	---		
DISCH. STATIC	N/D	+ .15"	N/D	+ .16"	---	
SUCTION STATIC	N/D	-2.19"	N/D	-2.19"	---	
TOTAL STATIC	N/D	2.34"	N/D	2.35"		
FAN RPM	N/D	991	N/D	989		
PULLEY O.D.	9 3/4" x 1 3/16"		9 3/4" x 1 3/16"			
ESP						
VFD SPEED	---	---	---	---		
O.A.D.MIN POS	---	---	---	---		

MOTOR DATA

MANUFACTURER	A.O. Smith		A.O. Smith			
MODEL OR FR.	S213T		S213T			
HORSEPOWER	7 1/2	7 1/2	7 1/2	7 1/2		
MOTOR RPM	1760	1760	1760	1760		
VOLTAGE / PH.	460/3	460/3	460/3	460/3		
AMPS	LEG 1	9.6	4.8	9.6	4.7	
	LEG 2	---	4.6	---	4.8	
	LEG 3	---	4.9	---	5.1	
SHEAVE O.D.	1 VP 6 5/8" x 1 3/8"		1 VP 6 5/8" x 1 3/8"			
BELTS - QUANTITY / SIZE	1/BX68		1/BX68			
SHEAVE POSITION	80% Open		80% Open			
C to C						

REMARKS

- (1) Design total for both fans.
(2) Actual total for both fans.

N/A Not Available | **N/D** No Design | **D/D** Direct Drive | **N/R** No Requirement

AIR DEVICE REPORT										
PROJECT: Fairfield Ludlowe High School								DATE: 6/26/23		
SYSTEM / AREA: HV-2 Supply / Lower Level Locker Room, P.E.								TECH: NC, DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
HV-2 Supply										
Girls Team Rm 016	1	10" x 6"	.31	484	150	280	87	445	138	
Br #1										
Girls Locker 018	2	10" x 6"	.31	726	225	775	240	770	239	
Girls Locker 018	3	10" x 6"	.31	726	225	720	223	670	208	
Girls Locker 018	4	10" x 6"	.31	726	225	815	253	780	242	
Girls Locker 018	5	10" x 6"	.31	726	225	725	225	700	217	
Girls Locker 018	6	10" x 6"	.31	726	225	900	279	745	231	
Girls Locker 018	7	10" x 6"	.31	726	<u>225</u>	765	<u>237</u>	715	<u>222</u>	
					1350		1457		1359	
Br #2										
Girls Team Rm 016	8	10" x 6"	FH	---	150	---	182	---	136	
Girls Locker 018	9	10" x 6"	.31	726	225	815	253	785	243	
Girls Locker 018	10	10" x 6"	.31	726	225	660	205	730	226	
Girls Locker 018	11	10" x 6"	.31	726	225	920	285	715	222	
Girls Locker 018	12	10" x 6"	.31	726	225	895	277	725	225	
Girls Locker 018	13	10" x 6"	.31	726	225	640	198	730	226	
Girls Locker 018	14	10" x 6"	.31	726	<u>225</u>	790	<u>245</u>	740	<u>229</u>	
					1500		1645		1507	(1)
Br #3										
Girls Team Rm 016	15	10" x 6"	FH	---	150	---	150	---	138	
Girls Team Rm 017	16	10" x 6"	FH	---	150	---	347	---	158	
Girls Team Rm 017	17	10" x 6"	FH	---	150	---	292	---	140	
Girls Team Rm 017	18	10" x 6"	FH	---	<u>150</u>	---	<u>190</u>	---	<u>165</u>	
					600		979	---	601	(1)
Br #4										
Girls P.E. Office 019	19	2408	FH	---	200	---	80	---	165	(4)
Girls P.E. Office 019	20	2408	FH	---	<u>200</u>	---	<u>66</u>	---	<u>198</u>	
					400		146		363	(1,2)
Br #5										
Boys P.E. Office 021	21	2408	FH	---	200	---	67	---	154	(4)
Team Rm 020	22	10" x 6"	.31	404	125	595	184	315	98	
Team Rm 020	34	10" x 6"	.31	404	125	635	197	315	98	
Team Rm 020	24	10" x 6"	.31	404	125	680	211	325	101	
Boys P.E. Office 021	25	2408	FH	---	200	---	97	---	153	(3)
Corridor	25A	2406	FH	---	<u>100</u>	---	<u>58</u>	---	<u>70</u>	(5)
					875		814		674	
REMARKS										
(1) No Branch dampers.										
(2) Poor tap for branch.										
(3) Face damper 100% open, no volume damper.										
(4) VD 100% open.										
(5) Added diffuser, not shown on prints, Design based on industry standard.										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

AIR DEVICE REPORT


PROJECT: Fairfield Ludlowe High School								DATE: 6/26/23		
SYSTEM / AREA: HV-2 / Lower Level Locekr Romm, P.E.								TECH: NC, DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
Supply Cont.										
Br # 6	26	10" x 6"	.31	968	300	880	273	825	256	
B Locker 022	27	10" x 6"	.31	968	300	245	76	820	254	(2)
B Locker 022	28	10" x 6"	.31	968	300	885	274	790	245	
B Locker 022	29	10" x 6"	.31	968	300	835	259	815	253	
B Locker 022	30	10" x 6"	.31	968	300	950	295	775	240	
B Locker 022	31	10" x 6"	.31	968	300	775	240	790	245	
B Locker 022	32	10" x 6"	.31	968	300	915	284	805	250	
B Locker 022	33	10" x 6"	.31	968	<u>300</u>	855	<u>265</u>	815	<u>253</u>	
					2400		1966		1996	(1)
Br #7										
Boys Team Rm 025	34	10" x 6"	.31	726	225	775	240	720	223	
Boys Team Rm 025	35	10" x 6"	.31	726	225	720	223	710	220	
Storage 023	36	10" x 6"	.31	323	<u>100</u>	570	<u>177</u>	320	<u>99</u>	
				---	550		640		542	(1)
Br #8										
B Team 026	37	10" x 6"	.31	726	225	695	215	510	158	
B Team 026	38	10" x 6"	.31	726	225	765	237	505	157	
Trainer Rm 027	39	2408	FH	---	250	---	145	170	178	(2)
Trainer Closet 027A	40	2406	FH	---	<u>100</u>	---	<u>52</u>	75	<u>79</u>	(2)
					800		649		572	
Team Rm 029	41	10" x 6"	.31	726	225	420	130	535	166	
Team Rm 029	42	10" x 6"	.31	726	225	400	124	535	166	
Team Rm 029	43	10" x 6"	.31	726	<u>225</u>	475	<u>147</u>	540	<u>167</u>	
					675		401		499	
Corridor	44	2406	FH	---	100	---	47	---	79	(3)
Corridor	45	2406	FH	---	100	---	67	---	72	
Corridor	46	2406	FH	---	<u>100</u>	---	<u>63</u>	---	<u>67</u>	
					300		177		218	
Total					9200		8903		8469	
REMARKS										
(1) No branch damper.										
(2) Damper fully open.										
(3) Outlets not shown on prints. Design based on industry standards.										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

AIR DEVICE REPORT										
PROJECT: Fairfield Ludlowe High School								DATE: 6/26/23, 6/27/23		
SYSTEM / AREA: HV-2 Exhaust / Lower Level Locker Rooms								TECH: NC		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
HV-2 Exhaust										
Br #1										
Girls TR 017	E1	12" x 6"	.36	694	250	1755	632	640	230	
Girls TR 017	E2	12" x 6"	.36	694	250	1885	679	660	238	
Girls TR 016	E3	10" x 6"	.31	806	250	535	166	775	240	
Girls TR 016	E4	10" x 6"	.31	806	250	555	172	805	250	
Girls Locker 018	E5	10" x 6"	.31	806	250	715	222	810	251	
Girls Locker 018	E6	10" x 6"	.31	806	250	1490	462	775	240	
Girls Locker 018	E7	10" x 6"	.31	806	250	1465	454	785	243	
Girls Locker 018	E8	10" x 6"	.31	806	250	1280	397	790	245	
					2000		3184		2128	(5)
Br #2										
TLT	E9	22" x 10"	FH	---	125	---	211	---	106	(4)
TLT	E10	22" x 10"	FH	---	125	---	214	---	109	
TR 020	E11	10" x 6"	.31	968	300	870	270	870	270	
TR 020	E12	10" x 6"	.31	968	300	950	295	880	273	
TLT	E13	22" x 6"	FH	---	125	---	225	---	166	(2,3)
TLT	E14	---	---	---	125	---	N/I	---	---	(1)
Girls Locker 018	E15	10" x 6"	.31	806	250	905	281	735	228	
Girls Locker 018	E16	10" x 6"	.31	806	250	900	279	720	223	
Girls Locker 018	E17	10" x 6"	.31	806	250	745	231	710	220	
Girls Locker 018	E18	10" x 6"	.31	806	250	675	209	730	226	
T/S 029A	E19	10" x 6"	FH	---	200	---	111	---	177	(2)
T/S 029A	E20	10" x 6"	FH	---	200	---	132	---	201	(2)
T/S 029A	E21	10" x 6"	FH	---	200	---	101	---	172	(2)
T/S 029	E22	10" x 6"	FH	---	200	---	81	---	132	(2)
T/S 029A	E23	10" x 6"	FH	---	200	---	111	---	182	(2)
Boys Locker 022	E24	10" x 6"	.31	968	300	335	104	840	260	
Boys Locker 022	E25	10" x 6"	.31	968	300	945	293	820	254	
Boys Locker 022	E26	10" x 6"	.31	968	300	875	271	830	257	
T/S	E27	8" x 8"	FH	---	200	---	177	---	246	(3)
T/S	E28	8" x 8"	FH	---	200	---	170	---	258	(3)
T/S	E29	8" x 8"	FH	---	200	---	180	---	226	(3)
T/S	E30	8" x 8"	FH	---	200	---	N/I	---	---	(1)
					4800		3946		4186	
REMARKS										
\ (1) Not installed. (2) Dampers 100% open. (3) Left high to supplement missing register. (4) VD broken, could not reduce further. (5) Branch damper required to reduce further. N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School								DATE: 6/26/23, 6/27/23		
SYSTEM / AREA: HV-2 Exhaust / Lower Level Locker Rooms								TECH: NC		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
HV-2 Exhaust Cont.										
Br #3										
TLT	E31	22" x 10"	FH	---	125	---	111	---	102	
TLT	E32	22" x 10"	FH	---	125	---	130	---	110	
Boys TR 025	E33	12" x 6"	.36	694	250	1045	376	610	220	
Boys TR 025	E34	12" x 6"	.36	694	250	700	252	600	216	
Boys Locker 022	E35	10" x 6"	.31	968	300	1335	414	830	299	
Boys Locker 022	E36		.31	968	300	1060	329	850	306	
Boys Locker 022	E37		.31	968	300	825	256	825	297	
Boys TR 026	E38	12" x 6"	.36	694	250	545	196	600	216	
Boys TR 026	E39	12" x 6"	.36	694	250	990	356	610	220	
Trainer 027	E40	12" x 12"	FH	---	250	---	355	---	225	
TLT 029A	E42	8" x 8"	FH	---	200	---	85	---	165	(2,4)
TLT 029A	E43	---	---	---	---	---	---	---	---	(3)
TR 029	E44	10" x 6"	.31	726	225	355	110	850	264	(2)
TR 029A	E45	10" x 6"	.31	726	225	300	93	630	195	(2)
TR 029	E46	10" x 6"	.31	726	<u>225</u>	140	<u>43</u>	520	<u>161</u>	(2)
					3275		3309		2996	
Main Branch										
Girls TLT 014	E47	22" x 6"	FH	---	125	---	128	---	128	(1)
Girls TLT 014	E48	22" x 6"	FH	---	125	---	150	---	116	(1)
BoysTLT 013	E49	22" x 6"	FH	---	125	---	149	---	125	(1)
BoysTLT 013	E50	22" x 6"	FH	---	125	---	153	---	130	(1)
J.C.	E51	22" x 6"	FH	---	<u>100</u>	---	<u>82</u>	---	<u>98</u>	(1)
					600		662		597	
Total					10,675		11,101		9,907	
REMARKS										
(1) Added diffuser not on drawings.										
(2) Dampers 100% open.										
(3) Not installed.										
(4) Diffuser is undersized.										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

TECH: JF



--


SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/12/23			
AREA SERVED: Lower Level				TECH: JF, DD			
FAN DATA							
FAN NUMBER		HV-3 (2)					
LOCATION		Roof					
AREA SERVED		L.L. Shops / 1st Flr Orchestra					
MANUFACTURER		Aaon					
MODEL OR SIZE		RM-015-3-0-AB02-GJH					
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM		10,350	10,775				
RETURN AIR		2300	2377				
OUTSIDE AIR		8050	7698 (3)				
DISCH. STATIC		N/D	+ .98"	---			
SUCTION STATIC		N/D	-1.96"	---			
TOTAL STATIC		N/D	2.94"				
FAN RPM		N/D	1760				
PULLEY O.D.		D/D					
ESP							
VFD SPEED		60 Hz					
O.A.D.MIN POS		100%					
MOTOR DATA							
MANUFACTURER		Baldor (1)					
MODEL OR FR.		213T					
HORSEPOWER		7 1/2	7 1/2				
MOTOR RPM		1760	1760				
VOLTAGE / PH.		460/3	460/3				
AMPS	LEG 1	10.0	10.3 10.3				
	LEG 2	---	9.9 10.0	---			
	LEG 3	---	10.4 10.7	---			
SHEAVE O.D.		D/D					
BELTS - QUANTITY / SIZE		---					
SHEAVE POSITION		---					
C to C		---					
REMARKS							
(1) Two blowers (2) Unit has excess leakage in control comp. penetrations should be sealed. (3) Calculated							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School								DATE: 6/22/23		
SYSTEM / AREA: HV-3 / 1st Floor - Orchestra, Wood, Transp.								TECH: JF		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
HV-3 Supply										
Orchestra	1	20" x 6"	.71	600	450	675	479	615	437	
Orchestra	2	20" x 6"	.71	600	450	530	376	485	344	
Orchestra	3	20" x 6"	.71	600	450	705	501	645	458	
Orchestra	4	20" x 6"	.71	600	450	615	437	560	398	
Orchestra	5	20" x 6"	.71	600	450	745	529	680	483	
Orchestra	6	20" x 6"	.71	600	450	760	540	695	493	
					2700		2862		2613	
Finish Rm 0240A	7	10" x 6"	.31	806	250	360	112	750	233	
Wood Shop 024	8	16" x 10"	.67	746	500	300	201	770	516	
Wood Shop 024	9	16" x 10"	.67	746	500	345	231	700	469	
Wood Shop 024	10	16" x 10"	.67	746	500	275	184	500	335	
Wood Shop 024	11	16" x 10"	.67	746	500	315	211	665	446	
Wood Shop 024	12	16" x 10"	.67	746	500	300	201	630	422	
Wood Shop 024	13	16" x 10"	.67	746	500	160	107	740	496	
Wood Shop 024	14	16" x 10"	.67	746	500	300	201	710	476	
Wood Shop 024	15	16" x 10"	.67	746	500	195	131	790	529	
Wood Storage 0240C	16	10" x 6"	.31	645	200	350	109	630	195	
					4450		1688		4117	
Trans Tech 010	17	28" x 8"	1.21	485	640	575	696	605	732	
Trans Tech 010	18	28" x 8"	1.21	485	640	370	448	390	472	
Trans Tech 010	19	28" x 8"	1.21	485	640	475	575	500	605	
Trans Tech 010	20	28" x 8"	1.21	485	640	675	817	710	859	
Trans Tech 010	21	28" x 8"	1.21	485	640	440	532	460	557	
Corridor	22	2406	FH	---	N/D	---	115	---	120	
					3200		3183		3345	
Total					10,350		7733		10,075	(1)
Return										
Orchestra		36" x 20"	3.6	639	2300	661	2377			
Min O.A.					8050					
REMARKS										
(1) Fan @75%, OA damper open 100%										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

SYSTEM STATIC PRESSURE PROFILE								
PROJECT: Ludlowe High School - Fairfield, CT						DATE: 7/12/23		
SYSTEM/AREA SERV: HV-3/Lower Level Wood, Auto, Music						TECH: JF		
<div></div>								
STATIC PRESSURE READINGS "wc								
POS. (+) / NEG.(-)	1	2	3	4	5	6	7	NOTES
	-1.22"	-1.96"	+1.79"	-.98"				
REMARKS								
(1) SF 1&2 at 75%								

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 7/26/23**SYSTEM/AREA SERV:** HV-4**TECH:** JF, DD**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
HV-4	-.51"	-1.5"	-1.56"	+.52"				

REMARKS

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE:			
AREA SERVED:				TECH:			
FAN DATA							
FAN NUMBER				HV-5N		HV-5S	
LOCATION							
AREA SERVED				AUX GYM		AUX GYM	
MANUFACTURER							
MODEL OR SIZE							
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM			15,075		15,075		
RETURN AIR			12,075		12,075		
OUTSIDE AIR			3000		3000		
DISCH. STATIC	---		---		---		
SUCTION STATIC	---		---		---		
TOTAL STATIC							
FAN RPM			2328		2328		
PULLEY O.D.							
ESP							
VFD SPEED							
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER							
MODEL OR FR.							
HORSEPOWER							
MOTOR RPM							
VOLTAGE / PH.					208/3	208/3	
AMPS	LEG 1						
	LEG 2	---		---		---	
	LEG 3	---		---		---	
SHEAVE O.D.							
BELTS - QUANTITY / SIZE							
SHEAVE POSITION							
C to C							
REMARKS							


N/A Not Available | N/D No Design | D/D Direct Drive | N/R No Requirement

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/12/23			
AREA SERVED: 1st Floor				TECH: JF, DD			
FAN DATA							
FAN NUMBER	HV-6						
LOCATION	Roof						
AREA SERVED	1st Flr 140, 142						
MANUFACTURER	Aaon						
MODEL OR SIZE	RM-008-3-0-A402						
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	4500	4393					
RETURN AIR	---	---					
OUTSIDE AIR	4500	4393					
DISCH. STATIC	---	1.1"			---		
SUCTION STATIC	---	-.92"			---		
TOTAL STATIC	N/D	2.02"					
FAN RPM	N/D	(1)					
PULLEY O.D.	5 15/16" x 1 1/6"						
ESP	---						
VFD SPEED	60 Hz						
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER		Baldor					
MODEL OR FR.		213T					
HORSEPOWER		7.5	7.5				
MOTOR RPM		1760	1760				
VOLTAGE / PH.		460/3	480/3				
AMPS	LEG 1	10	6.1 (2)				
	LEG 2	----	----			---	
	LEG 3	---	---			---	
SHEAVE O.D.		1 VP 6 5/8" x 1 3/8"					
BELTS - QUANTITY / SIZE		1/BX68					
SHEAVE POSITION		25% Closed					
C to C		26"					
REMARKS							
(1) Not accessible							
(2) From VFD							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SYSTEM STATIC PRESSURE PROFILE

PROJECT: Ludlowe High School - Fairfield, CT	DATE: 7/12/23
SYSTEM/AREA SERV: HV-6	TECH: JF, DD



STATIC PRESSURE READINGS "wc								
POS. (+) / NEG.(-)	1	2	3	4	5	6	7	NOTES
HV-6 100% O.A.	-.44"	-.59"	-.92"	+1.1"				
REMARKS								

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/12/23			
AREA SERVED: 1st Floor				TECH: JF, DD			
FAN DATA							
FAN NUMBER	HV-7						
LOCATION	Roof						
AREA SERVED	1st Flr 145						
MANUFACTURER	Aaon						
MODEL OR SIZE	RM-008-3-0-0000						
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	4000	5236 (3)					
RETURN AIR	---	---					
OUTSIDE AIR	4000	5236					
DISCH. STATIC	---				---		
SUCTION STATIC	---				---		
TOTAL STATIC							
FAN RPM		N/A					
PULLEY O.D.	N/A						
ESP							
VFD SPEED	---						
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER		A.O. Smith					
MODEL OR FR.		518T					
HORSEPOWER		5	5				
MOTOR RPM		1760					
VOLTAGE / PH.		460/3	460/3				
AMPS	LEG 1	6.8	5.2				
	LEG 2	---	5.1			---	
	LEG 3	---	4.6			---	
SHEAVE O.D.		1 VP 4.4" x 1 1/8"					
BELTS - QUANTITY / SIZE		1/BX62					
SHEAVE POSITION		100% Open					
C to C							
REMARKS							
(1) Not accessible (2) From VFD (3) Discharge ductwork flex connection has a large tear.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/28/23			
AREA SERVED: 2nd Floor Nurse				TECH: DD			
FAN DATA							
FAN NUMBER	RTU-1		RTU-1 Exh				
LOCATION	Roof		Roof				
AREA SERVED	LL / 1st Floor		LL / 1st Floor				
MANUFACTURER	Aaon		Aaon				
MODEL OR SIZE	RN-026-3-0-AB02-CHM		RN-026-3-0-AB02-CHM				
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	13340						
RETURN AIR							
OUTSIDE AIR							
DISCH. STATIC	---		---				
SUCTION STATIC	---		---				
TOTAL STATIC							
FAN RPM							
PULLEY O.D.	D.D.		7 3/4" x 1 3/16"				
ESP							
VFD SPEED							
O.A.D.MIN POS	20%						
SP SPT	1.5						
MOTOR DATA							
MANUFACTURER	Baldor (1)		Baldor (1,2)				
MODEL OR FR.	213T		213T				
HORSEPOWER	7 1/2	7 1/2	3	3			
MOTOR RPM	1760		1160				
VOLTAGE / PH.	460/3		460/3				
AMPS	LEG 1	10		4.4			
	LEG 2	---		---			
	LEG 3	---		---			
SHEAVE O.D.	D.D.		6" x 1 3/8"				
BELTS - QUANTITY / SIZE	---		1/BX64				
SHEAVE POSITION	---		100% Open				
C to C	---		23 1/2"				
REMARKS							
(1) Two blowers.							
(2) Not running.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							



WING'S TESTING & BALANCING CO., INC.

RTU-1 R1	Design	CFM	Damper
VAV-16 (381)	1925	890	
VAV-10 (281/282)	2700	2301	100%
VAV-9 (284/283)	2600	1959	100%
VAV-15 (181)	<u>1925</u>	<u>1896</u>	
	8159	8046	
RA	6210	6371	
MIN OA		1675	

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School	DATE: 8/1/23
AREA SERVED: 2nd & 1st Floor	TECH: DD

FAN DATA

FAN NUMBER	RTU-1-R1		RTU-1-R1 Exh			
LOCATION	Roof		Roof			
AREA SERVED	2nd & 1st Floor		2nd & 1st Floor			
MANUFACTURER	Aaon		Aaon			
MODEL OR SIZE	RN-025-3-0-EB09-389		RN-025-3-0-EB09-389			
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	9150	8046	N/D	6083		
RETURN AIR	6650	5568 (1)	N/D	5568		
OUTSIDE AIR	2500	2478	ND	515		
DISCH. STATIC	---	+1.7"	---	---		
SUCTION STATIC	---	-2.7"	---	1.5"		
TOTAL STATIC		4.4"		--- (3)		
FAN RPM	N/D	1500 (1)	N/D	590		
PULLEY O.D.	D/D		6 3/4" x 1"			
ESP						
VFD SPEED	51 Hz		20.4			
O.A.D.MIN POS	20%					
SP SPT	1.8					

MOTOR DATA

MANUFACTURER	Baldor		Baldor			
MODEL OR FR.	254T		213T			
HORSEPOWER	15	15	7.5	7.5		
MOTOR RPM	1765	1500 (1)	1770	590		
VOLTAGE / PH.	460/3	415/3 (1)	460/3	163/3		
AMPS	LEG 1	17.7	15.9 (1)	9.7	4.9	
	LEG 2	---	---	---	---	
	LEG 3	---	---	---	---	
SHEAVE O.D.	D/D		1 VP 7 5/8" x 1 3/8"			
BELTS - QUANTITY / SIZE	---		1/4L640			
SHEAVE POSITION	---		50% Closed			
C to C	---					

REMARKS

(1) From VFD
(2) Calculated

(3) Unable to calculate

N/A Not Available | **N/D** No Design | **D/D** Direct Drive | **N/R** No Requirement

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/3/23		
AREA SERVED: RTU-1-R1 / 1st ,2nd, 3rd Floor Science									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	16	14" Ø									
Prep 381A	1	2412	FH	---	425	519	---	453			
Classroom 381	2	2408	FH	---	250	306	---	249			
Classroom 381	3	2408	FH	---	250	313	---	270			
Classroom 381	4	2408	FH	---	250	300	---	258			
Classroom 381	5	2408	FH	---	250	280	---	231			
Classroom 381	6	2408	FH	---	250	328	---	264			
Classroom 381	7	2408	FH	---	<u>250</u>	<u>333</u>	---	<u>279</u>			
				770	1925	2379	772	2004	25.2	70.1	
VAV	10	16" Ø									
Classroom 281	1	2412	FH	---	325	468	---	293			
Classroom 281	2	2412	FH	---	325	438	---	334			
Classroom 281	3	2412	FH	---	325	477	---	336			
Classroom 281	4	2412	FH	---	325	489	---	314			
Classroom 282	5	2412	FH	---	350	599	---	362			
Classroom 282	6	2412	FH	---	350	594	---	374			
Classroom 282	7	2412	FH	---	350	500	---	324			
Classroom 282	8	2412	FH	---	<u>350</u>	<u>626</u>	---	<u>368</u>			
				1080	2700	4191	1108	2705	34.1	78.0	
VAV	09	16" Ø									
Classroom 284	1	2412	FH	---	325	337	---	304			
Classroom 284	2	2412	FH	---	325	247	---	330			
Classroom 284	3	2412	FH	---	325	393	---	359			
Classroom 284	4	2412	FH	---	325	381	---	346			
Classroom 283	5	2412	FH	---	325	382	---	357			
Classroom 283	6	2412	FH	---	325	411	---	372			
Classroom 283	7	2412	FH	---	325	409	---	363			
Classroom 283	8	2412	FH	---	<u>325</u>	<u>482</u>	---	<u>332</u>			
				1040	2600	3042	1084	2763	30.0	77.01	
REMARKS											
<p>N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement</p>											

SYSTEM STATIC PRESSURE PROFILE								
PROJECT: Ludlowe High School - Fairfield, CT					DATE: 8/1/23			
SYSTEM/AREA SERV: RTU-1-R1					TECH: DD			
STATIC PRESSURE READINGS "wc								
POS. (+) / NEG.(-)	1	2	3	4	5	6	7	NOTES
RTU-1-R1	-.07"	-.23"	-1.5"	-1.6"	-2.7"	+1.7"		
REMARKS								



WING'S

TESTING & BALANCING CO., INC.

RTU-2	Design	CFM	Damper
VAV-05 (Fitness 121)	2700	2600	100%
VAV-19 (Group Exercise)	<u>1740</u>	<u>1590</u>	100%
	4440	4190	
VAV-121 (Fitness)	2700	2450	100%
VAV-19 (Group Exercise)	<u>1740</u>	<u>1518</u>	100%
	4440	3968	

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School	DATE: 8/9/23, 8/11/23, 8/21/23
AREA SERVED: 1st Floor + Lower Level	TECH: JF, DD

FAN DATA

FAN NUMBER	RTU-2		RTU-2 Exh			
LOCATION	Roof		Roof			
AREA SERVED	Rms 001, 121		Rms 001, 121			
MANUFACTURER	Aaon		Aaon			
MODEL OR SIZE	RN-015-3-0-ABO2-C7H		RN-015-3-0-ABO2-C7H			
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	4440	3968				
RETURN AIR	3940	3432				
OUTSIDE AIR	500	536				
DISCH. STATIC	---	1.25"	---	---		
SUCTION STATIC	---	-1.72"	---	---		
TOTAL STATIC	N/D	2.97"				
FAN RPM	N/D	1936				
PULLEY O.D.	4 7/8" x 1"		9 1/8" x 1"			
ESP						
VFD SPEED	60 Hz					
O.A.D.MIN POS	15%					
SP SPT	1.5					

MOTOR DATA

MANUFACTURER	Century (1)		Century (1)			
MODEL OR FR.	S184T		S182T			
HORSEPOWER	5	5	3	3		
MOTOR RPM	1760	1760	1765			
VOLTAGE / PH.	460/3	453/3 (2)	460/3			
AMPS	LEG 1	6.8	6.4 (2)	4.3		
	LEG 2	---	---	---	---	
	LEG 3	---	---	---	---	
SHEAVE O.D.	1 VP 5 3/8" x 1 1/8" (1)		N/A			
BELTS - QUANTITY / SIZE	1/BX63		1/BP41			
SHEAVE POSITION	70% Closed		N/A			
C to C	25 1/2"		N/A			

REMARKS

- (1) Unable to speed up further.
 (2) From VFD

N/A Not Available | **N/D** No Design | **D/D** Direct Drive | **N/R** No Requirement

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/8/23		
AREA SERVED: RTU-2 / 1st Floor 121, Lower Level 001									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
1st Floor											
VAV	05	16"Ø									
121 Fitness	1	2408	FH	---	270	120	---	278			
121 Fitness	2	2408	FH	---	270	104	---	244			
121 Fitness	3	2408	FH	---	270	109	---	265			
121 Fitness	4	2408	FH	---	270	113	---	259			
121 Fitness	5	2408	FH	---	270	118	---	265			
121 Fitness	6	2408	FH	---	270	109	---	228			
121 Fitness	7	2408	FH	---	270	115	---	286			
121 Fitness	8	2408	FH	---	270	115	---	246			
121 Fitness	9	2408	FH	---	270	130	---	248			
121 Fitness	10	2408	FH	---	270	128	---	291			
				1080	2700	1161	1053	2609	25.0	62.3	
Lower Level											
VAV	19	16"Ø									
Group Exercise 001	1	2408	FH	---	290	313	---	307			
Group Exercise 001	2	2408	FH	---	290	317	---	301			
Group Exercise 001	3	2408	FH	---	290	328	---	310			
Group Exercise 001	4	2408	FH	---	290	323	---	303			
Group Exercise 001	5	2408	FH	---	290	301	---	284			
Group Exercise 001	6	2408	FH	---	290	290	---	376			
				700	1740	1872	715	1781	17.9	48.12	
				Total	4440						
REMARKS											
<p>N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement</p>											



RTU-3	Design	CFM	Damper
VAV 06 (Rm 150)	1500	1067	1005
VAV-05 (Rm 149)	4050	2928	100%
VAV-04 (Rm 151)	1230	969	100%
VAV-03 (Rm 146)	3300	1500	100%
VAV-02 (Corr)	600	477	100%
VAV-01 (Rm 153)	<u>1435</u>	<u>1000</u>	100%
	12115	7941	
Setpoint	1.5		
Act	0.43		

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 8/8/23, 8/22/23			
AREA SERVED: 1st Floor Rm 146-151				TECH: JF			
FAN DATA							
FAN NUMBER	RTU-3 Supply			RTU-3 Exh			
LOCATION	Roof			Roof			
AREA SERVED	1st Floor Rm 146-151			1st Floor Rm 146-151			
MANUFACTURER	Aaon			Aaon			
MODEL OR SIZE	RN-040-3-0-AA02			RN-040-3-0-AA02			
	DESIGN	ACTUAL		DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	12,115	7941					
RETURN AIR	9415	(3)					
OUTSIDE AIR	2700						
DISCH. STATIC	---			---			
SUCTION STATIC	---			---			
TOTAL STATIC							
FAN RPM							
PULLEY O.D.	D/D			7 3/4" x 1 3/16"			
ESP							
VFD SPEED	45 Hz (4)						
O.A.D.MIN POS							
SP SETPOINT	1.5"						
MOTOR DATA							
MANUFACTURER		Baldor (1)		Baldor (1,2)			
MODEL OR FR.		213T		215T			
HORSEPOWER		7 1/2	7 1/2	5	5		
MOTOR RPM		1760		1760			
VOLTAGE / PH.		460/3		460/3			
AMPS	LEG 1	10.0	10.0 (1)	7.5			
	LEG 2	---		---			
	LEG 3	---		---			
SHEAVE O.D.		D/D		1 VP 6" x 1 3/8"			
BELTS - QUANTITY / SIZE		---		1/BX64			
SHEAVE POSITION		---		80% Open			
C to C		---					
REMARKS							
(1) Two blowers (2) Not running (3) Plenum return (4) Max speed N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/8/23		
AREA SERVED: RTU-3 / 1st Floor " Webster"									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	06										
Comp Lab 150	1	2408	FH	---	250	220	---	220			
Comp Lab 150	2	2408	FH	---	250	234	---	234			
Comp Lab 150	3	2408	FH	---	250	236	---	236			
Comp Lab 150	4	2408	FH	---	250	273	---	273			
Comp Lab 150	5	2408	FH	---	250	266	---	266			
Comp Lab 150	6	2408	FH	---	<u>250</u>	<u>262</u>	---	<u>262</u>			
				600	1500	1491	592	1491	20.04	62.17	
VAV	05	24" x 16"									
Classroom 148	1	2410	FH	---	325	294	---	343			
Classroom 148	2	2410	FH	---	325	313	---	338			
Classroom 148	3	2410	FH	---	325	301	---	329			
Classroom 148	4	2410	FH	---	325	313	---	338			
Classroom 148	5	2410	FH	---	325	303	---	327			
Classroom 148	6	2410	FH	---	325	337	---	364			
Classroom 149	7	2410	FH	---	350	309	---	334			
Classroom 149	8	2410	FH	---	350	350	---	350			
Classroom 149	9	2410	FH	---	350	323	---	349			
Classroom 149	10	2410	FH	---	350	315	---	340			
Classroom 149	11	2410	FH	---	350	327	---	353			
Classroom 149	12	2410	FH	---	<u>350</u>	<u>323</u>	---	<u>349</u>			
				1620	4050	3807	1576	4114	17.3	50.77	
VAV	04	12" Ø									
Physics 151	1	2408	FH	---	205	229	---	211			
Physics 151	2	2408	FH	---	205	231	---	203			
Physics 151	3	2408	FH	---	205	210	---	196			
Physics 151	4	2408	FH	---	205	246	---	236			
Physics 151	5	2408	FH	---	205	246	---	224			
Physics 151	6	2408	FH	---	<u>205</u>	<u>206</u>	---	<u>188</u>			
				490	1230	1367	510	1258	22.4	59.8	
VAV	02										
Corridor	1	2408	FH	---	200	238	---	206			
Corridor	2	2408	FH	---	200	253	---	219			
Corridor	3	2408	FH	---	<u>200</u>	<u>212</u>	---	<u>183</u>			
				240	600	703	239	608	22.4	70.97	
REMARKS											
<p>N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement</p>											

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/8/23		
AREA SERVED: RTU-3 / 1st Floor " Webster"									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	03	24" x 16"									
Classroom 146	1	2408	FH	---	275	274	---	274			
Classroom 146	2	2408	FH	---	275	263	---	263			
Classroom 146	3	2408	FH	---	275	267	---	267			
Classroom 146	4	2408	FH	---	275	290	---	290			
Classroom 146	5	2408	FH	---	275	268	---	268			
Classroom 146	6	2408	FH	---	275	249	---	249			
Classroom 147	7	2408	FH	---	275	260	---	260			
Classroom 147	8	2408	FH	---	275	247	---	247			
Classroom 147	9	2408	FH	---	275	246	---	246			
Classroom 147	10	2408	FH	---	275	259	---	259			
Classroom 147	11	2408	FH	---	275	270	---	270			
Classroom 147	12	2408	FH	---	275	268	---	268			
				1320	3300	3162	1496	3162	9.0	33.46	(1)
VAV	01	12"									
Physics 153	1	2408	FH	---	205	231	---	219			
Physics 153	2	2408	FH	---	205	236	---	224			
Physics 153	3	2408	FH	---	205	262	---	247			
Physics 153	4	2408	FH	---	205	225	---	206			
Physics 153	5	2408	FH	---	205	194	---	180			
Physics 153	6	2408	FH	---	205	207	---	196			
Prep 152	7	2408	FH	---	205	193	---	190			
				575	1435	1548	601	1460	30.0	72.72	
				Total	12,115						
Returns											
Classroom 147	R1	22" x 22"	FH	---	N/D						
Classroom 146	R2	22" x 22"	FH	---	N/D						
Physics 153	R3	22" x 22"	FH	---	N/D						
Comp Lab 150	R4	22" x 22"	FH	---	N/D						
Comp Lab 150	R5	22" x 22"	FH	---	N/D						
Physics 151	R6	22" x 22"	FH	---	N/D						
Classroom 149	R7	22" x 22"	FH	---	N/D						
Classroom 148	R8	22" x 22"	FH	---	N/D						
REMARKS											
(1) Damper is not scaled correctly, damper is closed 50%.											
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement											

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 8/21/23			
AREA SERVED: 2nd Floor				TECH: JF, DD			
FAN DATA							
FAN NUMBER	RTU-4		RTU-4 Exh				
LOCATION	Roof		Roof				
AREA SERVED	2nd Floor Blackbox		2nd Floor Blackbox				
MANUFACTURER	Aaon		Aaon				
MODEL OR SIZE	RN-007-3-0-ARU		RN-007-3-0-ARU				
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	2400	2524	2400	1870			
RETURN AIR	2025	2156 (1)	2400	1870			
OUTSIDE AIR	375	368	375	0			
DISCH. STATIC	---	+.43"	---				
SUCTION STATIC	---	-.98"	---				
TOTAL STATIC	N/D	1.41"					
FAN RPM	N/D	(2)					
PULLEY O.D.	4 1/4" x 1"		9 1/8" x 1"				
ESP	N/D						
VFD SPEED	60 Hz						
O.A.D.MIN POS	30%						
MOTOR DATA							
MANUFACTURER		Century		Century (1)			
MODEL OR FR.		S182T		S182T			
HORSEPOWER		3.0	3.0	3.0	3.0		
MOTOR RPM		1765	1765	1765			
VOLTAGE / PH.		460/3	460/3	460/3			
AMPS	LEG 1	4.3	2.5	4.3			
	LEG 2	---	2.6	---			
	LEG 3	---	2.7	---			
SHEAVE O.D.		1 VP 5 3/8" x 1 1/8"		N/A			
BELTS - QUANTITY / SIZE		1/AX48		1/AX38			
SHEAVE POSITION		80% Closed		N/A			
C to C		18"		N/A			
REMARKS							
(1) Calculated.							
(1) Unable to tach.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE REPORT										
PROJECT: Fairfield Ludlowe High School								DATE: 6/15/23		
SYSTEM / AREA: RTU-4 / 2nd Floor - Black Box Theatre								TECH: DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
RTU-4 Supply										
Black Box 201	1	16" x 10"	.8	333	266	417	334	366	293	
Black Box 201	2	16" x 10"	.8	334	267	303	242	334	267	
Black Box 201	3	16" x 10"	.8	333	266	458	366	350	280	
Black Box 201	4	16" x 10"	.8	334	267	425	340	330	264	
Black Box 201	5	16" x 10"	.8	333	266	267	214	356	285	
Black Box 201	6	16" x 10"	.8	334	267	439	351	342	274	
Black Box 201	7	16" x 10"	.8	333	266	490	392	340	272	
Black Box 201	8	16" x 10"	.8	334	267	395	316	366	293	
Black Box 201	9	16" x 10"	.8	333	266	364	<u>291</u>	370	<u>296</u>	
					2400		2656		2524	
RTU-4 Return										
Black Box 201	1	18" x 12"	1.08	741	800	530	572	550	594	(1)
Black Box 201	2	18" x 10"	FH	---	800	---	591	---	593	
Black Box 201	3	18" x 10"	FH	---	<u>800</u>	---	<u>704</u>	---	<u>713</u>	
					2400		1867		1870	
REMARKS										
(1) Dampers open 100%.										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										



WING'S TESTING & BALANCING CO., INC.

AC-4	Design	CFM	Damper
VAV-06 (Rm 275)	1240	946	100%
VAV-01 (Rm 276)	1920	1449	
VAV-05 (Rm 274)	<u>800</u>	<u>818</u>	100%
	3960	3213	


SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/11/23			
AREA SERVED: 2nd Floor				TECH: JF, DD			
FAN DATA							
FAN NUMBER	AC-4 Supply			AC-4 Power Exhaust			
LOCATION	Roof			Roof			
AREA SERVED	2nd Floor 274, 275, 276			2nd Floor 274, 275, 276			
MANUFACTURER	Trane			Trane			
MODEL OR SIZE	TSD150G3ROAOR			TSD150G3ROAOR			
	DESIGN	ACTUAL		DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	3960	3213					
RETURN AIR	3660	2883					
OUTSIDE AIR	300	330					
DISCH. STATIC	---	+ .55"		---	---		
SUCTION STATIC	---	- .62"		---	---		
TOTAL STATIC		1.17"					
FAN RPM		962					
PULLEY O.D.	8 3/4" x 1 1/16"						
ESP							
VFD SPEED	---						
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER	Marathon			(1)			
MODEL OR FR.	56 Hz						
HORSEPOWER	3	3					
MOTOR RPM	1725	1725					
VOLTAGE / PH.	208/3	208/3					
AMPS	LEG 1	9.4	8.6				
	LEG 2	---	8.6	---			
	LEG 3	---	9.2	---			
SHEAVE O.D.	1 VP 4 1/8" x 7/8"						
BELTS - QUANTITY / SIZE	1/BX62						
SHEAVE POSITION	100% Closed						
C to C	Tensioner Pulley						
REMARKS							
(1) Motor tag not accessible.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/1/23		
AREA SERVED: AC-4 / 2nd Floor									TECH: JF, DD		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	06	14"Ø									
Prod 275	1	10" x 4"	.17	1000	170	815 139	---	830 141			
Prod 275	2	10" x 4"	.17	1000	170	740 126	---	765 130			
Prod 275	3	10" x 4"	.17	1000	170	770 131	---	790 134			
Vestibule	4	2410	FH	---	N/L	77	---	83			
Prod 275	5	10" x 4"	.17	1000	170	500 85	---	525 89			
Prod 275	6	10" x 4"	.17	1000	170	550 94	---	570 97			
Prod 275	7	10" x 4"	.17	1000	170	375 64	---	400 68			
Control 275A	8	12" x 8"	.41	537	220	505 207	---	400 164			
				500	1240	923	906	906	21.0	36.4	(1,2,3,4)
VAV	01	12"Ø									
Dist Learning 276	1	2412	FH	---	480	318	---	321			
Dist Learning 276	2	2412	FH	---	480	320	---	323			
Dist Learning 276	3	2412	FH	---	480	333	---	336			
Dist Learning 276	4	2412	FH	---	480	322	---	324			
				768	1920	1293	1304	1304	33.00	56.88	(1,2,3)
VAV		14"Ø									
Classroom 274	1	2410	FH	---	200	173	---	173			
Classroom 274	2	2410	FH	---	200	159	---	159			
Classroom 274	3	2410	FH	---	200	164	---	164			
Classroom 274	4	2410	FH	---	200	174	---	174			
				320	800	670	670	670	22.0	43.40	(1,2,3)
				Total	3960						
REMARKS											
(1) Fan has no SP sensor. (2) Tested with reduce flow at other boxes to increase SP for calibration. (3) Box is 100% open @ max. (4) See VPT sheet.											
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement											

SYSTEM STATIC PRESSURE PROFILE

PROJECT: Ludlowe High School - Fairfield, CT	DATE: 8/23/23
SYSTEM/AREA SERV: AC-4 (Trane)	TECH: JF



STATIC PRESSURE READINGS "wc								
POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
AC-4	-.23"	-.38"	-.62"	+.55"				


REMARKS

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 8/1/23			
AREA SERVED: 2nd Floor				TECH: DD			
FAN DATA							
FAN NUMBER	RTU-5		RTU-5 Exh				
LOCATION	Roof		Roof				
AREA SERVED	2nd Floor Class		2nd Floor Class				
MANUFACTURER	Aaon		Aaon				
MODEL OR SIZE	51749 RL-095-3-0-0B04		51749 RL-095-3-0-0B04				
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	33,490	30,860					
RETURN AIR	28,790	26,524 (2)					
OUTSIDE AIR	4700	4336					
DISCH. STATIC	---	2.6"	---				
SUCTION STATIC	---	-2.4"	---				
TOTAL STATIC	N/D	5.0"					
FAN RPM	N/D	1735					
PULLEY O.D.	D/D		D/D				
ESP							
VFD SPEED	59 Hz						
O.A.D.MIN POS	15%						
SP SPT	1.5						
MOTOR DATA							
MANUFACTURER		Century (1)		Baldor			
MODEL OR FR.		S256T		215T			
HORSEPOWER		20	20	5			
MOTOR RPM		1765	1735	1160			
VOLTAGE / PH.		460/3	432/3	460/3			
AMPS	LEG 1	24.5	28.0	7.5			
	LEG 2		---	---			
	LEG 3	---	---	---			
SHEAVE O.D.		D/D		D/D			
BELTS - QUANTITY / SIZE		---	---	---			
SHEAVE POSITION		---	---	---			
C to C							
REMARKS							
(1) Typical 3 blowers							
(2) Calculated							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/14/23		
AREA SERVED: RTU-5 / 2nd Floor Classrooms									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	08	24" x 16"									
Classroom 257	1	2408	FH	---	200	219	327				
Classroom 257	2	2408	FH	---	200	224	325				
Classroom 257	3	2408	FH	---	200	241	345				
Classroom 257	4	2408	FH	---	200	240	334				
Classroom 256	5	2408	FH	---	300	226	318				
Classroom 256	6	2408	FH	---	300	241	352				
Classroom 256	7	2408	FH	---	300	225	304				
Classroom 256	8	2408	FH	---	300	215	302				
Classroom 256	9	2408	FH	---	300	236	312				
Classroom 256	10	2408	FH	---	300	204	295				
Classroom 255	11	2408	FH	---	315	345	527				
Classroom 255	12	2408	FH	---	315	381	590				
Classroom 255	13	2408	FH	---	315	164	493				
Classroom 255	14	2408	FH	---	315	169	246				
Classroom 255	15	2408	FH	---	315	315	438				
Classroom 255	16	2408	FH	---	<u>315</u>	<u>153</u>	<u>241</u>				
				1796	4490	3797	5749		25.00	60.97	(1,2,3)
VAV	14	24" x 16"									
Classroom 249	1	2410	FH	---	315	275	---	275			
Classroom 249	2	2410	FH	---	315	277	---	277			
Classroom 249	3	2410	FH	---	315	266	---	266			
Classroom 249	4	2410	FH	---	315	306	---	306			
Classroom 249	5	2410	FH	---	315	270	---	270			
Classroom 249	6	2410	FH	---	315	261	---	261			
Classroom 250	7	2410	FH	---	315	255	---	255			
Classroom 250	8	2410	FH	---	315	287	---	287			
Classroom 250	9	2410	FH	---	315	270	---	270			
Classroom 250	10	2410	FH	---	315	291	---	291			
Classroom 250	11	2410	FH	---	315	331	---	331			
Classroom 250	12	2410	FH	---	315	291	---	291			
Classroom 251	13	2410	FH	---	315	266	---	266			
Classroom 251	14	2410	FH	---	315	309	---	309			
Classroom 251	15	2410	FH	---	315	290	---	290			
Classroom 251	16	2410	FH	---	315	320	---	320			
Classroom 251	17	2410	FH	---	315	280	---	280			
Classroom 251	18	2410	FH	---	<u>315</u>	<u>294</u>	---	<u>294</u>			
				2268	5670	5139	2202	5139	22.85	53.12	(1,2)
REMARKS											
(1) SP = 1.3" fan @ 100%											
(2) Box is 100% open											
(3) Unable to calibrate or balance due to fluctuations in airflow. Requires further troubleshooting.											
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement											

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/15/23		
AREA SERVED: RTU-5 / 2nd Floor Classrooms									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	13	14" Ø									
Classroom 262	1	2408	FH	---	130	294	---	125			
Classroom 262	2	2408	FH	---	130	274	---	113			
Classroom 262	3	2408	FH	---	130	340	---	138			
Classroom 262	4	2408	FH	---	130	325	---	134			
Classroom 262	5	2408	FH	---	130	344	---	148			
Classroom 262	6	2408	FH	---	130	342	---	140			
Storage 263	7	2408	FH	---	130	329	---	128			
Storage 263	8	2408	FH	---	<u>130</u>	<u>307</u>	---	<u>115</u>			
				415	1040	2555	394	1042	12.00	32.56	
VAV	15	24" x 16"									
Tele 247 A	1	2408	FH	---	N/D	151	---	49			
Reception 247	2	2408	FH	---	275	214	---	230			
Reception 247	3	2408	FH	---	275	200	---	219			
Tele/Data 248	4	2408	FH	---	260	176	---	189			
Tele/Data 248	5	2408	FH	---	260	229	---	258			
Storage 247 B	6	2408	FH	---	260	201	---	224			
Storage 247 B	7	2408	FH	---	260	228	---	256			
Dean 247 C	8	2408	FH	---	285	267	---	248			
Dean 247 C	9	2408	FH	---	285	212	---	236			
Housemaster 247 D	10	2408	FH	---	255	213	---	224			
Housemaster 247 D	11	2408	FH	---	255	210	---	221			
Housemaster 247 D	12	2408	FH	---	255	220	---	220			
Housemaster 247 D	13	2408	FH	---	<u>255</u>	<u>223</u>	---	<u>218</u>			
				1272	3180	2743	1265	2792	11.68	38.18	(1)
VAV	16	16" Ø									
Faculty Lounge 242	1	2410	FH	---	385	523	---	361			
Faculty Lounge 242	2	2410	FH	---	385	433	---	340			
Faculty Lounge 242	3	2410	FH	---	385	545	---	383			
Faculty Lounge 242	4	2410	FH	---	<u>385</u>	<u>578</u>	---	<u>407</u>			
				616	1540	2079	659	1491	16.92	41.47	
REMARKS											
(1) VAV is 100% open, SP = .4											
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement											

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 8/1/23**SYSTEM/AREA SERV:** RTU-5**TECH:** DD**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
RTU-5	-1.6"	-2.4"	+4.4"	+4.3"	+2.9"	+2.6"		

REMARKS



WING'S

TESTING & BALANCING CO., INC.

RTU-6	Design	CFM	Damper
VAV-18 (Rm 269)	1950	1991	100%
VAV-03 (Rm 266)	1440	1295	100%
VAV-02 (Rm 266A/B)	<u>1000</u>	<u>1038</u>	77%
	4390	4324	

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 8/11/23, 8/22/23			
AREA SERVED: 2nd Floor				TECH: JF			
FAN DATA							
FAN NUMBER	RTU-6 Supply			RTU-6 Return			
LOCATION	Roof			Roof			
AREA SERVED	2nd Floor			2nd Floor			
MANUFACTURER	Aaon			Aaon			
MODEL OR SIZE	RN-013-3-0-AA02			RN-013-3-0-AA02			
	DESIGN	ACTUAL		DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	4390 (1)	4324					
RETURN AIR	3790	3701 (3)					
OUTSIDE AIR	600	623					
DISCH. STATIC	---	1.2" (2)		---		---	
SUCTION STATIC	---	-1.16"		---		---	
TOTAL STATIC	N/D	2.36"					
FAN RPM	N/D	N/A					
PULLEY O.D.	4 7/8" x 1"			9 3/16" x 1 1/16"			
ESP							
VFD SPEED	60 Hz						
O.A.D. MIN POS	20%						
SP SPT	1.5						
MOTOR DATA							
MANUFACTURER		Century		Century			
MODEL OR FR.		S184T		S182T			
HORSEPOWER		5.0	5.0	3.0	3.0		
MOTOR RPM		1760	1760	1765			
VOLTAGE / PH.		460/3	460/3	460/3			
AMPS	LEG 1	6.8	5.7	4.9			
	LEG 2	---	---	---		---	
	LEG 3	---	---	---		---	
SHEAVE O.D.		1 VP 5 1/4" x 1 1/8"		1 VP N/A			
BELTS - QUANTITY / SIZE		1/BX63		1/BX41			
SHEAVE POSITION		50% Closed		N/A			
C to C		25"		N/A			
REMARKS							
(1) Total connected load							
(2) From SP sensor							
(3) Calculated							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 7/28/23		
AREA SERVED: RTU-6 / 2nd Floor									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	18	14" Ø									
Classroom 269	1	2408	FH	---	300	198	---	268			
Classroom 269	2	2408	FH	---	300	213	---	296			
Classroom 269	3	2408	FH	---	300	213	---	312			
Classroom 269	4	2408	FH	---	300	105	---	319			
Classroom 269	5	2408	FH	---	300	221	---	264			
Classroom 269	6	2408	FH	---	300	258	---	273			
Classroom 269	7	2408	FH	---	150	241	---	141			
				780	1950	1448	801	1874	24.5	72.84	(1)
VAV	03	14" Ø									
266	1	2408	FH	---	250	194	---	222			
266	2	2408	FH	---	250	183	---	198			
266	3	2408	FH	---	N/L	195	---	233			
266 C	4	2410	FH	---	N/L	86	---	97			
266 C	5	2410	FH	---	N/L	67	---	81			
266 C	6	2410	FH	---	N/L	78	---	84			
266 C	7	2410	FH	---	N/L	67	---	77			
266 D	8	2408	FH	---	N/L	194	---	218			
266 E	9	2408	FH	---	N/L	208	---	242			
				700	1440	1273	733	1452	34.0	74.9	(2)
VAV	02	14" Ø									
Office 266 A	1	2410	FH	---	250	348	---	281			
Office 266 A	2	2410	FH	---	250	318	---	253			
Office 266 A	3	---	---	---	---	---	---	---			(3)
Office 266 A	4	---	---	---	---	---	---	---			(3)
Office 266 A	5	2410	FH	---	250	350	---	278			
Office 266 B	6	2408	FH	---	250	302	---	263			
Office 266 B	7	---	---	---	---	---	---	---			(3)
Office 266 B	8	---	---	---	---	---	---	---			(3)
				400	1000	1318	406	1076	24.7	75.95	
				Total	4390						
REMARKS											
(1) VAV damper open 100%											
(2) Sp SPT = 1.5"											
(3) Not installed											
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement											



WING'S

TESTING & BALANCING CO., INC.


RTU-7	Design	CFM	Damper
VAV-12 (Rm 271 BCDE)	1750	1518	100%
VAV-11 (Rm 277W)	840	828	42%
VAV-09 (Rm 277E)	<u>840</u>	<u>848</u>	51%
	3430	3194	

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 8/1/23			
AREA SERVED: 2nd Floor				TECH: JF			
FAN DATA							
FAN NUMBER	RTU-7 Supply			RTU-7 Power Exhaust			
LOCATION	Roof			Roof			
AREA SERVED	2nd Floor 271, 277			2nd Floor 271, 277			
MANUFACTURER	Aaon			Aaon			
MODEL OR SIZE	RN-013-3-0-AA020			RN-013-3-0-AA020			
	DESIGN	ACTUAL		DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	3430	3194					
RETURN AIR	3030	2761					
OUTSIDE AIR	400	433					
DISCH. STATIC	---	+1.25"		---		---	
SUCTION STATIC	---	-.55"		---		---	
TOTAL STATIC	N/D	1.80"					
FAN RPM	N/D	1630					
PULLEY O.D.	4 7/8" x 1"			8 7/16" x 1"			
ESP							
VFD SPEED	55.6						
O.A.D.MIN POS	15%						
SP SPT	.75"						
MOTOR DATA							
MANUFACTURER		Century		Century			
MODEL OR FR.		5184T		P145T			
HORSEPOWER		5	5	2	2		
MOTOR RPM		1760	1630	1745			
VOLTAGE / PH.		560/3	428/3	200/3			
AMPS	LEG 1	6.8	4.9	6			
	LEG 2	---	---	---			
	LEG 3	---	---	---			
SHEAVE O.D.		1 VP 4 3/4" x 1 1/8"		1 VP 4 7/8" x 7/8"			
BELTS - QUANTITY / SIZE		1/BX62		1/BX38			
SHEAVE POSITION		80% Open		80% Open			
C to C							
REMARKS							

N/A Not Available | **N/D** No Design | **D/D** Direct Drive | **N/R** No Requirement

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/1/23		
AREA SERVED: RTU-7 / 2nd Floor									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV											(1)
Corridor	1				70						(2)
Corridor	2				70						(2)
Head End 278	3				N/L						(2)
Corridor	4				70						(2)
Corridor	5				70						(2)
VAV	12	14"Ø									
271 G	1	---	---	---	---	---	---	---			(2)
271 G	2	---	---	---	---	---	---	---			(2)
271 E	3	12' LD	FH	---	400	366	---	390			
271 D	4	12' LD	FH	---	400	374	---	398			
271 C	5	12' LD	FH	---	400	364	---	388			
271 B	6	9' LD	FH	---	550	449	---	478			
				700	1750	1553	744	1654	28.00	65.31	
VAV- West	11	14"Ø									
Lecture 277	1	2410	FH	---	210	260	---	197			
Lecture 277	2	2410	FH	---	210	257	---	195			
Lecture 277	3	2410	FH	---	210	291	---	220			
Lecture 277	4	2410	FH	---	210	325	---	246			
				420	840	1132	430	858	14.3	29.6	
VAV East	09	14"Ø									
Lecture 277	1	2410	FH	---	210	213	---	168			
Lecture 277	2	2410	FH	---	210	213	---	167			
Lecture 277	3	2410	FH	---	210	333	---	263			
Lecture 277	4	2410	FH	---	210	305	---	240			
				420	840	1064	407	838	13.5	26.0	
				Total	3980	3430					
Lecture 277	R1				N/D						(3)
Lecture 277	R2				N/D						(3)
Lecture 271B	R3				N/D						(3)
REMARKS											
(1) No VAV installed. (2) Ducted to RTU-13 serving Media Center. (3) Located above ceiling for plenum return.											
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement											

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 8/23/23**SYSTEM/AREA SERV:** RTU-7**TECH:** JF, DD**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
RTU-7	-.30"	-.35"	-.39"	-.55"	+1.25"			

REMARKS




WING'S

TESTING & BALANCING CO., INC.

RTU-8	Design	CFM	Damper
VAV-14 (Rm 347)	3030	2963	51%
VAV-15 (Rm 349)	2510	1849	100%
VAV-13 (Rm 350/352)	<u>4490</u>	<u>4264</u>	100%
VAV-09 (Rm 338 ABC)	1250	920	100%
VAV-03 (Rm 342C)	1300	1136	100%
VAV-05 (Rm 342B)	930	506	100%
VAV-06 (Rm 342A)	720	558	100%
VAV-07 (Rm 342D)	820	688	100%
VAV-08 (Rm 343,342 EF)	960	842	100%
VAV-10 (Rm 344)	2400	2140	100%
VAV-11 (Corr/Rm 355)	2520	1260	100%
VAV-31 (Rm 345)	<u>2350</u>	<u>2140</u>	100%
	23,280	19266	

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 8/11/23			
AREA SERVED: RTU-8 / 3rd Floor				TECH: DD			
FAN DATA							
FAN NUMBER	RTU-8 Supply		RTU-8 Power Exhaust				
LOCATION	Roof		Roof				
AREA SERVED	3rd Floor		3rd Floor				
MANUFACTURER	Aaon		Aaon				
MODEL OR SIZE	RN-070-3-0-AA04		RN-070-3-0-AA04				
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	23,280	19,266					
RETURN AIR	19,780	15,691					
OUTSIDE AIR	3500	3575					
DISCH. STATIC	---	3.43"	---				
SUCTION STATIC	---	-2.44"	---				
TOTAL STATIC	N/D	5.87"					
FAN RPM	N/D	1560					
PULLEY O.D.	D/D		9 3/4" x 1 3/16"				
ESP							
VFD SPEED	50 Hz		50 Hz				
O.A.D.MIN POS	15%						
SP SPT	1.5"						
MOTOR DATA							
MANUFACTURER		Century (1)		Century (1)			
MODEL OR FR.		S255T		S215T			
HORSEPOWER		20	20	10			
MOTOR RPM		1765	1560	1755			
VOLTAGE / PH.		460/3	384/3	460/3			
AMPS	LEG 1	24.5	22.4/22.7	12.6			
	LEG 2	---	---	---			
	LEG 3	---	---	---			
SHEAVE O.D.		D/D		1 VP 8 1/8" x 1 3/8"			
BELTS - QUANTITY / SIZE		---	---	1/BX68			
SHEAVE POSITION		---	---	80% Open			
C to C		---	---	23"			
REMARKS							
(1) Unit could not be sped up further. Trips on thermal overload.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 8/23/23**SYSTEM/AREA SERV:** RTU-8**TECH:** JF, DD**STATIC PRESSURE READINGS "wc**


POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
RTU-8	-0.27"	-1.41"	-1.89"	-2.44"	+3.43"			

REMARKS

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/3/23		
AREA SERVED: RTU-8 / 3rd Floor									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	14	24" x 16"									
Prep 348	1	2408	FH	---	170	325	---	172			
Classroom 347	2	2410	FH	---	360	570	---	379			
Classroom 347	3	2410	FH	---	360	552	---	354			
Classroom 347	4	2410	FH	---	360	603	---	388			
Classroom 347	5	2410	FH	---	360	561	---	361			
Classroom 347	6	2410	FH	---	360	546	---	392			
Classroom 347	7	2410	FH	---	360	611	---	379			
Classroom 347	8	10' LD	FH	---	350	555	---	364			
Classroom 347	9	10' LD	FH	---	<u>350</u>	<u>407</u>	---	<u>307</u>			
				1215	3030	4730	1281	3096	19.00	44.9	
VAV	15	16" Ø									
Classroom 349	1	2410	FH	---	360	233	---	361			
Classroom 349	2	2410	FH	---	360	221	---	335			
Classroom 349	3	2410	FH	---	360	246	---	345			
Classroom 349	4	2410	FH	---	360	208	---	311			
Classroom 349	5	2410	FH	---	360	239	---	351			
Classroom 349	6	2410	FH	---	360	235	---	341			
Classroom 349	7	10' LD	FH	---	<u>360</u>	<u>205</u>	---	<u>303</u>			
				1000	2510	1587	1035	2347	22.0	47.6	(1,2)
VAV	13	24" x 16"									
Classroom 350	1	2410	FH	---	360	305	---	346			
Classroom 350	2	2410	FH	---	360	317	---	360			
Classroom 350	3	2410	FH	---	360	307	---	349			
Classroom 350	4	2410	FH	---	360	354	---	402			
Classroom 350	5	2410	FH	---	360	315	---	358			
Classroom 350	6	2410	FH	---	360	346	---	393			
Prep 351	7	2408	FH	---	170	164	---	186			
Classroom 352	8	2410	FH	---	360	313	---	355			
Classroom 352	9	2410	FH	---	360	319	---	362			
Classroom 352	10	2410	FH	---	360	354	---	402			
Classroom 352	11	2410	FH	---	360	321	---	364			
Classroom 352	12	2410	FH	---	360	293	---	333			
Classroom 352	13	2410	FH	---	<u>360</u>	<u>305</u>	---	<u>346</u>			
				1800	4490	4013	1819	4556	17.00	42.12	
REMARKS											
(1) Sp SPT = 1.5"											
(2) VAV is 100% open.											
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement											

AIR DEVICE / BOX REPORT											
PROJECT: Fairfield Ludlowe High School									DATE: 8/2/23		
AREA SERVED: RTU-8 / 3rd Floor									TECH: JF		
LOCATION	NO.	SIZE	AK	DESIGN CFM		TEST CFM	FINAL		PRESS. DIFF.		NOTES
				MIN	MAX		MIN	MAX	MIN	MAX	
VAV	09	12"Ø									
Counsel 338	1	2408	FH	---	200	292	---	204			
Counsel 338	2	2408	FH	---	200	281	---	204			
Counsel 338 A	3	2412	FH	---	450	562	---	458			
Counsel 338 B	4	2408	FH	---	200	312	---	210			
Counsel 338 C	5	2408	FH	---	<u>200</u>	<u>266</u>	---	<u>210</u>			
				500	1250	1713	517	1286	13.0	32.6	
VAV	03	12"Ø									
Office 342 C	1	2410	FH	---	325	486	---	297			
Office 342 C	2	2410	FH	---	325	494	---	321			
Office 342 C	3	2410	FH	---	325	371	---	289			
Office 342 C	4	2410	FH	---	<u>325</u>	<u>473</u>	---	<u>333</u>			
				520	1300	1824	533	1241	22.22	66.11	
VAV	05	10"Ø									
342	1	2408	FH	---	250	304	---	240			
342	2	2408	FH	---	250	241	---	241			
342	3	2408	FH	---	250	219	---	236			
342 B	4	2408	FH	---	<u>180</u>	<u>194</u>	---	<u>192</u>			
				370	930	957	383	908	26.00	65.07	
VAV	06	8"Ø									
342 A	1	2408	FH	---	360	459	---	352			
342 A	2	2408	FH	---	<u>360</u>	<u>561</u>	---	<u>367</u>			
				290	720	1020	317	719	32.8	88.5	
VAV	07	10"Ø									
342 D	1	2412	FH	---	410	680	---	424			
342 D	2	2412	FH	---	<u>410</u>	<u>593</u>	---	<u>405</u>			
				330	820	1273	328	829	21.3	55.6	
VAV	08	10"Ø									
343	1	2410	FH	---	370	528	---	374			
343	2	2410	FH	---	370	545	---	336			
342 F	3	2406	FH	---	100	136	---	90			
342 E	4	2406	FH	---	<u>120</u>	<u>177</u>	---	<u>120</u>			
				385	960	1386	400	921	25.5	68.95	
REMARKS											
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement											

SUPPLY FAN REPORT						
PROJECT: Fairfield Ludlowe High School				DATE: 7/26/23		
AREA SERVED: Auditorium				TECH: JF, DD		
FAN DATA						
FAN NUMBER	RTU-9 Supply		RTU-9 Return			
LOCATION	Roof		Roof			
AREA SERVED	Auditorium		Auditorium			
MANUFACTURER	McQuay		McQuay			
MODEL OR SIZE	RPS-040-0L5		RPS-040-0L5			
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	14,000 (1)	10,229	11,200			
RETURN AIR	11,200	6212	11,200			
OUTSIDE AIR	2800	4017	0			
DISCH. STATIC	---	+.19"	---			
SUCTION STATIC	---	-.12"	---			
TOTAL STATIC		.31"				
FAN RPM		1155				
PULLEY O.D.	9 1/8" x 1 5/16"					
ESP						
VFD SPEED	60 Hz					
O.A.D.MIN POS	10%					
MOTOR DATA						
MANUFACTURER	Baldor (2)		Baldor			
MODEL OR FR.	213T		184T			
HORSEPOWER	7 1/2"	7 1/2"	5	5		
MOTOR RPM	1770	1773	1750			
VOLTAGE / PH.	460/3	446	460/3	460/3		
AMPS	LEG 1	9.4	7.4	6.5		
	LEG 2	---	---	---	---	
	LEG 3	---	---	---	---	
SHEAVE O.D.	6 1/4" x 1 3/8"		5" x 1 1/8"			
BELTS - QUANTITY / SIZE	1/BX62		1/A71			
SHEAVE POSITION	Fixed		Fixed			
C to C						
REMARKS						
(1) TCL = 17,000 from 95 design space is different (2) Fan and motor bearings make noise (3) Fan not running Note: No adjustment to total flow recommended, may affect space noise and airflow patterns.						
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement						

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 7/26/23**SYSTEM/AREA SERV:** RTU-9 / Auditorium**TECH:** JF, DD**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
RTU-9	-.12"	-.34"	-.45"	+.19"				


REMARKS

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/26/23			
AREA SERVED: Auditorium				TECH: JF			
FAN DATA							
FAN NUMBER	RTU-10 Supply (1)			RTU-10 Return (1)			
LOCATION	Roof			Roof			
AREA SERVED	Auditorium			Auditorium			
MANUFACTURER	McQuay			McQuay			
MODEL OR SIZE	BPS018CSS			BPS018CSS			
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	14,025						
RETURN AIR	11,225						
OUTSIDE AIR	2800						
DISCH. STATIC	---		---		---		
SUCTION STATIC	---		---		---		
TOTAL STATIC							
FAN RPM							
PULLEY O.D.	7 5/8" x 1 7/16"			10" x 1 7/16"			
ESP							
VFD SPEED							
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER	Baldor			Baldor			
MODEL OR FR.	184T			145T			
HORSEPOWER	5	5	2	2			
MOTOR RPM	1750		1725				
VOLTAGE / PH.	230/3		208/3				
AMPS	LEG 1	13.0	5.7				
	LEG 2	---	---		---		
	LEG 3	---	---		---		
SHEAVE O.D.	5 1/4" x 1 1/8"			3 1/4" x 7/8"			
BELTS - QUANTITY / SIZE	1/AP60			1/A67			
SHEAVE POSITION	Fixed			Fixed			
C to C	21 1/4"						
REMARKS							
(1) VFDs are no good.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/18/23			
AREA SERVED: 2nd Floor				TECH: JF, MS			
FAN DATA							
FAN NUMBER	RTU-11						
LOCATION	Roof						
AREA SERVED	Off, Security						
MANUFACTURER	Trane						
MODEL OR SIZE	TCDZ11C300AA						
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	6225	6154					
RETURN AIR	5625	5504 (1)					
OUTSIDE AIR	600	650					
DISCH. STATIC	---						
SUCTION STATIC	---	-1.2"					
TOTAL STATIC	N/D						
FAN RPM	N/D	952					
PULLEY O.D.	15 7/8" x 1 3/8"						
ESP							
VFD SPEED							
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER		Marathon					
MODEL OR FR.		56-HZ-95					
HORSEPOWER		5	5				
MOTOR RPM		3450	3450				
VOLTAGE / PH.		208/3	208/3				
AMPS	LEG 1	13.4	12.5				
	LEG 2	---	12.8				
	LEG 3	---	12.9				
SHEAVE O.D.		1 VP 5.01" x 7/8"					
BELTS - QUANTITY / SIZE		1/BX75					
SHEAVE POSITION		Closed					
C to C		50%					
		-.92", -1.2"					
REMARKS							
(1) Calculated.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 8/23/23**SYSTEM/AREA SERV:** RTU-11**TECH:** JF**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
RTU-11	-.37"	-.92"	-1.2"	+.21"				


REMARKS



TESTING & BALANCING CO., INC.

94 No. Branford Rd., Branford, CT 06405
203-481-4988 Fax 203-488-5634

11/27/06
Fairfield Ludlowe H.S.
RTU-1 (Existing)
RTU-11



Visit us on the Internet: www.wingstesting.com or e-mail us: wings@wingstesting.com
SM-1 License # 5775

RTU-1 SK


CT SM-1 LICENSE 5775




TESTING & BALANCING CO., INC.

94 No. Branford Rd., Branford, CT 06405
203-481-4988 Fax 203-488-5634

11/27/06
Fairfield Ludlowe H.S.
RTU-11 (Existing)
WEIGHT GUIDANCE AREA



SUPPLY FAN REPORT						
PROJECT: Fairfield Ludlowe High School				DATE: 7/18/23		
AREA SERVED: 3rd Floor				TECH: JF, MS		
FAN DATA						
FAN NUMBER	RTU-12					
LOCATION	Roof					
AREA SERVED	Comp Lab					
MANUFACTURER	Trane					
MODEL OR SIZE	TCD151C300AA					
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	4590	4650				
RETURN AIR	3790	4499 (1)				
OUTSIDE AIR	800	151 (2)				
DISCH. STATIC	N/D	+.88"				
SUCTION STATIC	N/D	-.72"				
TOTAL STATIC	N/D	1.60"				
FAN RPM	N/D	993				
PULLEY O.D.	8 5/8" x 1"					
ESP						
VFD SPEED						
O.A.D.MIN POS						
MOTOR DATA						
MANUFACTURER	Marathon					
MODEL OR FR.	sQA145YT1DR5559BH					
HORSEPOWER	3	3				
MOTOR RPM	1725	1725				
VOLTAGE / PH.	208/3	208/3				
AMPS	LEG 1	9.4	8.8			
	LEG 2	---	8.6			
	LEG 3	---	9.2			
SHEAVE O.D.	1 VP 5.0" x 7/8"					
BELTS - QUANTITY / SIZE	1/BX62					
SHEAVE POSITION	Closed					
C to C	100%					
REMARKS						
(1) Calculated						
(2) OA damper is broken, unable to set						
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement						


SYSTEM STATIC PRESSURE PROFILE								
PROJECT: Ludlowe High School - Fairfield, CT					DATE: 8/23/23			
SYSTEM/AREA SERV: RTU-12					TECH: JF			
<div></div>								
STATIC PRESSURE READINGS "wc								
POS. (+) / NEG.(-)	1	2	3	4	5	6	7	NOTES
RTU-12	-.41"	-.35"	-.72"	+.88"				(1)
REMARKS								
(1) OA damper closed (broken quadrant), unable to set								

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/11/23			
AREA SERVED: 2nd Floor				TECH: JF, MS, DD			
FAN DATA							
FAN NUMBER	RTU-13						
LOCATION	Roof						
AREA SERVED	Media Center						
MANUFACTURER	Trane						
MODEL OR SIZE	TCD330AEOC2A1						
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	9100	9124					
RETURN AIR	7100	8826 (2)					
OUTSIDE AIR	2000	298 (1)					
DISCH. STATIC	---	+ .99"			---		
SUCTION STATIC	---	-1.16"			---		
TOTAL STATIC	N/D	2.15"					
FAN RPM	N/D	723					
PULLEY O.D.	16" x 1 7/16"						
ESP	---						
VFD SPEED	---						
O.A.D.MIN POS	(1)						
MOTOR DATA							
MANUFACTURER		Baldor					
MODEL OR FR.		213T					
HORSEPOWER		7 1/2	7 1/2				
MOTOR RPM		1725	1725				
VOLTAGE / PH.		200/3	208/3				
AMPS	LEG 1	25.0	24.3				
	LEG 2	---	23.6			---	
	LEG 3	---	22.7			---	
SHEAVE O.D.		6.8" x 1 3/8"					
BELTS - QUANTITY / SIZE		1/BX103					
SHEAVE POSITION		80% Closed					
C to C		---					
REMARKS							
(1) ALC has no control of damper, no local control either. Damper closed 100%.							
(2) Calculated.							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School							DATE: 6/27/23, 7/25/23			
SYSTEM / AREA: RTU-13 Return / 1st Floor Media Center							TECH: JF, DD			
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
RTU-13 Supply										
RH										(2)
Media 271	1	2410	FH	---	220	---	202	---	158	
Media 271	2	9" x 9"	FH	---	220	---	89	---	159	
Media 271	3	12" x 12"	FH	---	220	---	155	---	163	
Media 271	4	2410	FH	---	<u>220</u>	---	<u>265</u>	---	<u>394</u>	(1)
					760		<u>711</u>		874	
RH										(2)
Corridor	5	12" x 12"	FH	---	190	---	188	---	135	
Corridor	6	12" x 12"	FH	---	190	---	193	---	140	
Corridor	7	12" x 12"	FH	---	190	---	220	---	151	
Corridor	8	12" x 12"	FH	---	190	---	204	---	151	
Corridor	9	12" x 12"	FH	---	190	---	191	---	152	
Corridor	10	12" x 12"	FH	---	<u>190</u>	---	<u>202</u>	---	<u>151</u>	
					1140		1198		880	
RH										(2)
Media Center 271	11	2410	FH	---	200	---	232	---	176	
Media Center 271	12	2410	FH	---	<u>200</u>	---	<u>230</u>	---	<u>152</u>	
					400		462		333	
RH										(2)
Media Center 271	13	12" x 12"	FH	---	360	---	343	---	389	
Media Center 271	14	12" x 12"	FH	---	360	---	352	---	396	
Media Center 271	15	12" x 12"	FH	---	360	---	299	---	377	
Media Center 271	16	12" x 12"	FH	---	360	---	295	---	378	
Media Center 271	17	12" x 12"	FH	---	360	---	290	---	376	
Media Center 271	18	12" x 12"	FH	---	360	---	276	---	370	
Media Center 271	19	12" x 12"	FH	---	360	---	276	---	368	
Media Center 271	20	12" x 12"	FH	---	360	---	287	---	389	
Media Center 271	21	12" x 12"	FH	---	360	---	291	---	381	
Media Center 271	22	12" x 12"	FH	---	360	---	320	---	372	
Media Center 271	23	12" x 12"	FH	---	360	---	288	---	361	
Media Center 271	24	12" x 12"	FH	---	360	---	298	---	392	
Media Center 271	25	12" x 12"	FH	---	360	---	290	---	385	
REMARKS										
(1) VD is brokern, could not reduce										
(2) No branch damper										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 8/23/23**SYSTEM/AREA SERV:** RTU-13**TECH:** JF**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
RTU-13	-.79"	-.93"	-1.16"	+.99"				(1)

REMARKS

(1) OA damper closed, no control

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School

DATE: 7/25/23

SYSTEM / AREA: RTU- 14 Return / 2nd Floor Administration

TECH: DD

[illegible]

REMARKS

(1) VD is 100% open.

(2) Damper missing.

(3) Outlet dirty.

N/A Not Available | **N/D** No Design | **D/D** Direct Drive | **N/R** No Requirement


SYSTEM STATIC PRESSURE PROFILE

PROJECT: Ludlowe High School - Fairfield, CT

DATE: 8/23/23

SYSTEM/AREA SERV: RTU-14 (Trane)

TECH: JF



STATIC PRESSURE READINGS "wc

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
RTU-14	-.89"	-.96"	-1.19"	+.78"				

REMARKS

SUPPLY FAN REPORT


PROJECT: Fairfield Ludlowe High School				DATE: 7/26/23			
AREA SERVED: Various				TECH: DD			
FAN DATA							
FAN NUMBER	UV-1		UV-2		UV-3		
LOCATION	Ceiling		Ceiling		Ceiling		
AREA SERVED	123 & 124		125 & 126		126 & 127		
MANUFACTURER	Trane		Trane		Trane		
MODEL OR SIZE	HUVCO751BKOK		HUVB15011FOK		HUVB10011FOK		
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	500	566	1200	780	1000	778	
RETURN AIR	N/D	496 (1)	N/D	452 (1)	N/D	621 (1)	
OUTSIDE AIR	N/D	70	N/D	328	N/D	157	
DISCH. STATIC	N/D	---	N/D	---	N/D	---	
SUCTION STATIC	N/D	---	N/D	---	N/D	---	
TOTAL STATIC	N/D	---	N/D	---	N/D	---	
FAN RPM	N/D	(2)	N/D	(2)	N/D	(2)	
PULLEY O.D.	D/D		D/D		D/D		
ESP	---		---		---		
VFD SPEED	---		---		---		
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER	GE		GE		GE		
MODEL OR FR.	5KCP39M6C159AS		5KP39MGB434AS		N/A		
HORSEPOWER	1/3	1/3	1/4		1/6	1/6	
MOTOR RPM	1260	Low Speed	1075	Low Speed	1075	High Speed	
VOLTAGE / PH.	115/1	115/1	115/1	115/1	115/1	115/1	
AMPS	LEG 1	4.8	3.1	2.6	2.6	2.2	1.9
	LEG 2	---	---	---	---	---	---
	LEG 3	---	---	---	---	---	---
SHEAVE O.D.	D/D		D/D		D/D		
BELTS - QUANTITY / SIZE	---	---	---	---	---	---	
SHEAVE POSITION	---	---	---	---	---	---	
C to C	---	---	---	---	---	---	
REMARKS							
(1) Calculated							
(2) Unable to tach							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

SUPPLY FAN REPORT

PROJECT: Fairfield Ludlowe High School				DATE: 7/27/23			
AREA SERVED: Various				TECH: DD			
FAN DATA							
FAN NUMBER		UV-4 (1)					
LOCATION		Ceiling					
AREA SERVED		129					
MANUFACTURER		Trane					
MODEL OR SIZE		HUVC20020ADK					
		DESIGN	ACTUAL				
TOTAL CFM		1500					
RETURN AIR		N/D					
OUTSIDE AIR		N/D					
DISCH. STATIC		N/D					
SUCTION STATIC		N/D					
TOTAL STATIC		N/D					
FAN RPM		N/D					
PULLEY O.D.		D/D					
ESP							
VFD SPEED							
O.A.D.MIN POS							
MOTOR DATA							
MANUFACTURER		Trane					
MODEL OR FR.		X70660682010					
HORSEPOWER		1	1				
MOTOR RPM		1725					
VOLTAGE / PH.		208					
AMPS	LEG 1	6.95					
	LEG 2	---					
	LEG 3	---					
SHEAVE O.D.		D/D					
BELTS - QUANTITY / SIZE		---					
SHEAVE POSITION		---					
C to C							
REMARKS							
(1) Unit did not run							
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement							

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School								DATE: 7/28/23		
SYSTEM / AREA: Various								TECH: DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
UV-1										
Secretary 124	1	2408	FH	---	<u>200</u>	---	253			
A.D. 123	2	2408	FH	---	<u>300</u>	---	<u>313</u>			
					500		566			
UV-2										
Nursery Class 125	1	2408	FH	---	150	---	91			
Nursery Class 125	2	2408	FH	---	150	---	87			
Nursery Class 125	3	2408	FH	---	150	---	104			
Nursery Class 125	4	2408	FH	---	150	---	93			
Nursery Class 126	5	2408	FH	---	150	---	87			
Nursery Class 126	6	2408	FH	---	150	---	96			
Nursery Class 126	7	2408	FH	---	150	---	105			
Nursery Class 126	8	2408	FH	---	<u>150</u>	---	<u>117</u>			
					1200		780			
UV-3										
Nursery 126	1	2408	FH	---	150	---	149			
Nursery 126	2	2408	FH	---	150	---	89			
Group 127B	3	2408	FH	---	150	---	95			
OT/PT 127	4	2408	FH	---	150	---	116			
OT/PT 127	5	2408	FH	---	150	---	117			
OT/PT 127	6	2408	FH	---	150	---	112			
OT/PT 127	7	2408	FH	---	<u>150</u>	---	<u>99</u>			
					1000		778			
UV-4										
ALC 129	1	2408	FH	---	250	---	0			
ALC 129	2	2408	FH	---	250	---	0			
ALC 129	3	2408	FH	---	250	---	0			
ALC 129	4	2408	FH	---	250	---	0			
ALC 129	5	2408	FH	---	300	---	0			
ALC 129	6	2408	FH	---	<u>200</u>	---	<u>0</u>			
					1500		0			
REMARKS										
<p>N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement</p>										

SYSTEM STATIC PRESSURE PROFILE**PROJECT:** Ludlowe High School - Fairfield, CT**DATE:** 7/27/23**SYSTEM/AREA SERV:** UV 1-4**TECH:** DD**STATIC PRESSURE READINGS "wc**

POS. (+) / NEG. (-)	1	2	3	4	5	6	7	NOTES
UV								

REMARKS

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School

DATE: 7/17/23

SYSTEM / AREA: UV, FC / 2nd Floor

TECH: DD

[illegible]

REMARKS

(1) High Speed

(2) Unit did not run

N/A Not Available | **N/D** No Design | **D/D** Direct Drive | **N/R** No Requirement

AIR DEVICE REPORT

PROJECT: Fairfield Ludlowe High School								DATE: 7/17/23		
SYSTEM / AREA: Existing ECUs, Uvs / 3rd Floor								TECH: DD		
LOCATION	NO.	SIZE	A K	DESIGN		TEST		FINAL		NOTES
				FPM	CFM	FPM	CFM	FPM	CFM	
Rm 301 FC-3		54" x 8"	FH	---	1300	---	728			(1)
Min OA					N/D					
Rm 302 FC-3		54" x 8"	FH	---	1300	---	701			(1)
Min OA					N/D					
Rm 306 UVA		54" x 8"	FH	---	1000	---	736			(1)
Min OA					200					
Rm 312 EFC-3		54" x 8"	FH	---	1300	---	704			(1)
Min OA					N/D					
Rm 312 WFC-3		54" x 8"	FH	---	1300	---	594			(1)
Min OA					N/D					
Rm 313 EFC-3		54" x 8"	FH	---	1300	---	709			(1)
Min OA					N/D					
Rm 313 WFC-3		54" x 8"	FH	---	1300	---	689			(1)
Min OA					N/D					
Rm 314 FC-3		54" x 8"	FH	---	1300	---	751			(1)
Min OA					N/D					
Rm 315 UVB		54" x 8"		---	1250	---	691			(1)
Min OA					250					
Rm 316 UVB		54" x 8"	FH	---	1250	---	715			(1)
Min OA					250					
Rm 317 UVB		54" x 8"	FH	---	1250	---	667			(1)
Min OA					250					
Rm 318 UVB		54" x 8"	FH	---	1250	---	701			(1)
Min OA					250					
Rm 319 UVB		54" x 8"	FH	---	1250	---	1169			(1)
Min OA					250					
Rm 320 UVB		54" x 8"	FH	---	1250	---	700			(1)
Min OA					250					
Rm 321 UVB		54" x 8"	FH	---	1250	---	739			(1)
Min OA					250					
Rm 322 UVB		54" x 8"	FH	---	1250	---	681			(1)
Min OA					250					
Rm 324 UVC		54" x 8"	FH	---	1500	---	684			(1)
Min OA					300					
REMARKS										
(1) High speed										
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement										

VELOCITY PRESSURE READINGS								
PROJECT: Fairfield Ludlowe High School					DATE: 8/21/23			
AREA SERVED: Various					TECH: JF, DD			
TRAVERSE LOCATIONS	DUCT SIZE "	AREA SQ.FT.	DESIGN		CENT. STAT. PRESS."	TEST		NOTES
			FPM	CFM		FPM	CFM	
RTU-1								
Min OA	90" x 33.5"	20.94	---	2900	w/Velgrid	---	---	(3)
RTU-2								
Min OA	39" x 19"	5.15	97	500	w/Velgrid	104	536	
RTU-6								
Min OA	39" x 19"	5.15	117	600	w/Velgrid	121	623	
RTU-4								
Min OA	35" x 12"	2.92	128	375	w/Velgrid	126	368	
RTU-14								
Min OA	59" x 17"	6.97	72	500	w/Velgrid	80	558	
RTU-13								
Min OA	67 1/4" x 35 1/2"	16.58	121	2000	w/Velgrid	18	298	(2,5)
RTU-12								
Min OA	47" x 14 1/2"	4.73	169	800	w/Velgrid	32	151	(1,4) Pot
RTU-1-R1								
Min OA	49" x 26"	8.85	282	2500	w/Velgrid	280	2478	
AC-4								
Min OA	48" x 15"	5.0	60	300	w/Velgrid	66	330	(4) Pot
RTU-11								
Min OA	58" x 17"	6.84	88	600	w/Velgrid	95	650	(4) Pot
REMARKS								
(1) Hinge for OA damper is broken. Unable to set.								
(2) Intake screen missing, 2 others damaged.								
(3) Unable to test								
(4) O.A. filter is no good								
(5) Damper is 100% closed. No control (Pot) visible. ALC has no control.								
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement								

[illegible]

VELOCITY PRESSURE READINGS								
PROJECT: Fairfield Ludlowe High School						DATE: 6/15/23		
AREA SERVED: Various						TECH: NC, DD		
TRAVERSE LOCATIONS	DUCT SIZE "	AREA SQ.FT.	DESIGN		CENT. STAT. PRESS."	TEST		NOTES
			FPM	CFM		FPM	CFM	
DOA-1 Br #1	14" Ø	1.07	1308	1400	+0.025"	244	388	
Total	50" x 24"	8.33	690	5750	-.108"	728	6064	(3)
HV-1								
BR #1	26" Ø	3.69	1172	4325	+.21"	1144	4221	(1)
BR #2	24" x 16"	2.67	1049	<u>2800</u>	+.29"	849	<u>2267</u>	
Total				7125			6488	
HV-2								
Supply Total	58" x 16"	6.44	1429	9200	+.158"	1307	8417	(2)
Exhaust Main	50" x 20"	6.94	1250	8675	-.97"	1132	7856	
Exhaust Branch 1	24" x 12"	2.0	1000	<u>2000</u>	-.97"	810	<u>1628</u>	
				10675			9484	
HV-3								
Orchestra	22" Ø	2.64	1023	2700	+.090"	1009	2664	
Woodshop	45" x 18"	5.625	791	4450	+.114"	756	4254	
Trans Tech	20" Ø	2.18	1468	<u>3200</u>	+.099"	1476	<u>3218</u>	
				10350			10,136	
HV-4 Supply								
Steam Coil	2 (103" x 42")	60.08	502	30,150	w/ Velgrid	505	30,340	
RTU-9								
Dx Coil	82" x 46 1/2"	26.5	52.83	14,000	w/ Velgrid	386	10,229	
O.A.								
Intake 1	7 (39 1/2" x 4")	7.68	182	1400	w/ Velgrid	263	2020	
Intake 2	7 (39 1/2" x 4")	7.68	182	<u>1400</u>	w/ Velgrid	260	<u>1997</u>	
				2800			4017	(4)
RTU-10								
Steam Coil	74" x 38 1/2"	19.8						
O.A.								
Intake 1								
Intake 2								
REMARKS								
(1) Unable to locate branch damper								
(2) 2 SF @ 75% max based on amp								
(3) Fan @ 30 Hz								
(4) Mixing dampers have issues. Not all banks open + close correctly.								
N/A Not Available N/D No Design D/D Direct Drive N/R No Requirement								

APPENDIX 5 – RCx Unit and Room Take-Off Data

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N

Fairfield Ludlowe High School

Lower Level								
001	Group Exercise	1525	9.6	14640				
002	Art Classroom	1216	9.6	11673.6				
002A	Storage			0				
003	Storage			0				
004	Art Classroom	1216	9.6	11673.6				
005	Dark Room	430	9.6	4128				
006	Art Classroom	1132	12	13584		Slope ceiling avg.		
006A	Storage			0				
007	Art Classroom	1050	16	16800		Slope ceiling avg.		
007A	Storage			0				
008	Art Storage			0				
07B	Kiln	260	12.75	3315		Exhaust		
010	Auto Shop	2241	14.33	32113.53				
010A	Storage	369	14.33	5287.77				
011	Elec Mech			0				
012	Mech			0				
13	Boys			0				
14	Girls			0				
015	Graphics Lab	2311	11.33	26183.63				
015A	Elec			0				
016	Girls Team Room	1500	12	18000				
017	Girls Team Room	358	12.33	4414.14				
018	Girls Locker Room	1727	12.33	21293.91				
019	Office	287	8	2296				

Project Name:	Fairfield Public Schools RCx	
Project Number:	<i>2020102.00</i>	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
020	Team Room	320	12.33	3945.6				
021	Office			0				
022	Boys Locker Room	1620	12.33	19974.6				
022B	Not Labeled			0				
023	Storage			0				
024	Wood Shop	1867	12.33	23020.11	16	Shop dust exhaust	Space Pressurized	
024A	Finish Room	142	12.33	1750.86				
024B	Office	155		0				
024C	Wood Storage	445	12.33	5486.85				

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
025	Boys Team Room	326	12.33	4019.58	15			
026	Boys Team Room	328	12.33	4044.24				
027	Trainer	242	8.4	2032.8				
027A	Office	54	8.4	453.6				
027B	Office	62	8.4	520.8				
029	Team Room	468	12	5616		Renew Air HX no heat		
029A	Toilet	145	12	1740				
030	Computer Repair	1837	12	22044				
030B	Fuel Pump	163	12	1956				
030B	Storage	109	12	1308				
030C	Tele/Data			0				
031	Computer Lab	931	12	11172				
032	Computer Lab	913	12.3	11229.9	4	Multiple Supplies, split system	Room gets very warm.. Fan used to blow out to hallway	
033	Mechanical			0				
034	Storage			0				
1st Floor				0				
101	Gymnasium	11723	26	304798				
102	Gym Storage			0				
103	Gym Storage			0				
104	Girls			0				
105	Boys			0				
106	Auxiliary Gymnasium	8035	26	208910				
107	Band Reshersal	1564	10.25	16031	40			
107A	Storage	91	8.6	782.6				
107B	Storage	317	8.5	2694.5				
108	Practice	115	8.5	977.5	2	1-Diffuser		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y / N
109	Resource Center	342	8.5	2907	3			
110	Practice	108	9.5	1026	2			
111	Practice	182	8.75	1592.5				
112	Keyboard	488	8	3904	8			
112A	Not Labeled	95	8	760	2			
113	Pump Room/Gen. Storage			0				
113	Not Labeled			0				
114	Office	239	8	1912				
115	Choral Room	1488	11	16368		Droopy tiles		
116	Storage-Fitness	597	11.4	6805.8		Sidewall grills Droopy tile		
117	Girls			0				
118	Boys			0				
121	Orchestra Room	2326	10.33	24027.58		Lots of supply, very litte return Positive to corridor		
122	Fitness Center	2439	9.5	23170.5		FTR 10 Supplies EXH, AHU Disconnects		
123	Office	163	8.1	1320.3		Window A/C		
124	Reception	213	8.1	1725.3				
125	Classroom	624	8.75	5460	25			
126	Nursery	859	8.75	7516.25				
126A	Toilet			0				
127	OT/PT	713	8.5	6060.5	6			
127A	Toilet			0				
127B	Small Group	131		0		1 supply, Room Cold, Exterior Door		
128	Work Room	385	12	4620		No windows, A/C no Air		
128A	Mech	311	12	3732				
129	Classroom	710	8.3	5893	23	FCU with 4-Supplies low FTR		
130	Faculty Room	910	8.12	7389.2	6	FTR 2 LG		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
130A	Activity Room	359	8.1	2907.9		FTR BB 1 LG		
131	Elev Mech			0				
131	Boys			0				
132	Girls			0				
138	Cafeteria	4952	11	54472	352	DOAS Daikin MAU in Hall Closet	Look for Max Occupancy	
138A	Storage	410	8	3280		Electrical anel HX in closet 2-Supplies		
138B	Storage	169	8	1352		FTR one supply Hot. 1 Ductless Split		
138C	Senior Commons	752	7.666	5764.832	40	2 VRF		
138D	Kitchen	3333	9.66	32196.78		Areas broken out		
138E	Wedge Left	2000	12	24000	50	2 VRF Consoles	Look for Max Occupancy	
138F	Office			0				
138G	Toilet			0				
138W	Wedge Right	1084	9.5	10298	115	2 VRF Consoles	Look for Max Occupancy	
139	Student Store	???		#VALUE!				
142	Falcons Nest Restaurant	1470	9.5	13965	30		Look for Max Occupancy	
142A	Commercial Kitchen	611	9.5	5804.5				
143	Storage			0				
144	Elev Mech			0				
145	Kitchen Lab	1255	9	11295	26	Kitchen hoods (4) not operative, little space exhaust, 6 Supplies	Food odors Hallway, no FTR. Rm cold	
145A	Storage	69	9	621		1 supply		
146	Classroom	590	9	5310	29	6 Supplies		
147	Classroom	615	9	5535	26	6 Supplies		
148	Classroom	634	9	5706	27	6 Supplies		
149	Classroom	611	9	5499	27	6 Supplies		
150	Computer Lab	1054	9	9486	29	6 Supplies	Space Pessurized	
151	Physics	1147	9	10323	26	6 Supplies		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
152	Prep	190	9	1710	2	1 Supply		
152A	Storage	89	9	801		1 Supply		
153	Science Classroom	1149	9	10341	25	6 Supplies		
154	Storage	234	9.5	2223				
155	Custodian	355	9.5	3372.5		1 desk no vents		
156	Boiler Room			0				
181	Science Classroom	1212	9	10908	27	6 Supplies		
181A	Prep	270	9	2430	2	1 Supply	Sump in Rm with Little Ventilation	
2nd Floor				0				
201	Black Box Theater	1548	11.5	17802	28	Dedicated System		
201A	Storage			0				
202	Classroom	690	9	6210	25	UV & FTR		
203	Classroom	868	9	7812	26	UV & FTR		
203A	Scene Shop	838	9	7542	4	Stage Door Upper Entrance in Room		
205	Classroom	1122	9	10098	26	2 Supplies and FTR		
206	Health Suite	388	9	3492	2	3 Supplies		
206A	Office	94	9	846	2	1 Supply		
206B	Isolation Room	93	9	837	2	1 Supply, No dedicated DOAS or Hepa filtration		
206C	Treatment	287	9	2583	2	1 Supply Air and 2 Cots		
206D	Office	125	9	1125	2	1 Supply		
206E	Med Room	115	9	1035	1	1 Supply		
206F	Cot Room	217	9	1953	5	1 Supply		
206G	Toilet	47	9	423				
209	Mechanical			0				
211	Science Classroom	1417	8.5	12044.5	26	3 Supplies, UV, FTR		
211A	Storage	74	8.5	629				

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
212	Prep	371	8.5	3153.5	1	Exhaust		
213	Science Classroom	1387	8.5	11789.5	26	3 Supplies, UV, FTR		
214	Science Classroom	1235	8.5	10497.5	26	3 Supplies, UV, FTR		
214A	Storage	40	8.5	340		JCI Controller for MAU 1, 2, 3, EF 1 & EF4 in Room		
214B	Prep	230	8.5	1955	2			
214C	Storage	40	8.5	340		Chemical Sump in Room with limited Exhaust		
215	Classroom	649	9.5	6165.5	28	UV, FTR		
216	Girl	255	9.5	2422.5				
217	Custodian	39	9.5	370.5	2			
218	Toilet	39	9.5	370.5	1	Exhaust		
219	Boys	255	9.5	2422.5				
220	Classroom	615	9.5	5842.5	25	1 UV.		
221	Faculty Lounge	688	9.5	6536	26	1 UV.		
222	Guidance	275	9	2475	2	2 Supllies		
222A	Office	102	9	918	2	1 Supply		
222B	Office	147	9	1323	2	1 Supply		
222C	Office	132	9	1188	2	1 Supply		
223	Classroom	614	9.5	5833	25	1 UV		
224	Classroom	638	9.5	6061	25	FTR, 2 Ret operable windows		
225	Classroom	694	9.5	6593	25	UV FTR		
226	Classroom	621	9.5	5899.5	25	UV FTR		
227	Classroom	633	9.5	6013.5	25	UV FTR		
228	Classroom	625	9.5	5937.5	25	UV FTR		
230	Special Education	1250	9.5	11875	25	2-UV		
230A	Office			0				
232	Classroom	621	9.5	5899.5	25	UV FTR		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
233	Classroom	772	9.5	7334	25	UV FTR		
234	Computer Lab	1285	10	12850	26	2-UV, FTR, 10 Supplies		
235	Science Classroom	1051	10	10510	25	FTR		
236	Prep	250	7.5	1875	2			
237	Science Classroom	1025	10	10250	25	FTR		
238	Girls			0				
239	Boys			0				
242	Faculty Lounge Class room	675	10	6750	25	Unit Vent, 4 supplies		
243	Classroom			0	25			
244	Classroom	644	8.5	5474	25	4 supplies		
245	Reception	265	8.5	2252.5	4	1 Supply?		
245A	Office	108	8.5	918	2	2-Supplies		
245B	Office	108	8.5	918	2	1-Supply		
245C	Office	91	8.5	773.5	2			
246	Conference	380	8.5	3230	12	2-Supplies		
247	House Office	219	9	1971	4	2-Supplies		
247A	Tele/Data			0				
247B	Work Room Mail Room	200	12	2400	2	2 supply		
247C	Dean	236	9	2124	4	2 supply 1 Return		
247D	Housemaster	352	9	3168	4			
247E	Server	60	9.75	585				
248	Tele/Data	149	8.5	1266.5				
249	Classroom	645	8.5	5482.5	26	5 Supplies		
250	Classroom	638	8.5	5423	26	5 Supplies		
251	Classroom	637	8.5	5414.5	26	6 Supplies		
252	Classroom	637	8.5	5414.5	26	6 Supplies		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
253	Classroom	637	8.5	5414.5	26	6 Supplies		
254	Classroom	637	8.5	5414.5	26	6 Supplies		
255	Classroom	663	9.3	6165.9	26	6 Supplies		
256	Classroom	655	9.3	6091.5	26	6 Supplies		
257	Classroom	784	9.3	7291.2	26	4Supplies		
258	Girls			0				
259	Women			0				
260	Men			0				
261	Boys	288	8.5	2448				
262	Classroom	598	8.5	5083				
263	storage	288	8.5	2448		2 supplies I return 1 exh.		
265	Storage	66	13	858		no diffusers		
265A	Acid Tank	89	13	1157		Effluent tank		
266	Pupil Services	363	9	3267	6	3 Supplies		
266A	Office	204	9	1836	6	2 Supplies, FTR		
266B	Office	166	9	1494	2	2 Supplies, FTR		
266C	Conference	190	9	1710	10	3 Supplies		
266D	Office	170	9	1530	5	1 Supply		
266E	Storage	111	9	999		FTR Rad		
267	Custodian	110	7.5	825				
269	Classroom	1067	9	9603	26			
271	Media Center	6241	10	62410		10 average ceiling hieght		
271B	Group Study	236	9	2124				
271C	Group Study	236	9	2124				
271D	Group Study	236	9	2124				
271E	Group Study	236	9	2124				

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
271F	Periodical Storage	345	9.5	3277.5				
271G	Office/Work Room	236	9	2124				
272	A/V Storage			0				
273	Multi Media Lab	830	9.5	7885	6	4 Supplies + 2 Mitsubishi Splits		
274	Classroom	608	9.5	5776	26			
275	TV Producation	964	12	11568	4			
275A	Control Room	114	12	1368	3			
276	Distance Learning	602	9.5	5719				
277	Lecture Hall	1472	11	16192	32	12 Supplies (Hallway 329 sf, 8.5' High)	Dawn missed 28 Book Rm 372 sf 9.5' H	
278	Book Room	372	9.5	3534	2			
280	Auditorium	8221	23	189083	500	Stage 24X71, Aud 79X76 Avg H 23		
280B	Elevator Lift	99	8.6	851.4		Storage and Lift		
280C	Storage	118	8.6	1014.8				
280E	Storage	606	7	4242		Sloped ceiling 8' - 4' down length		
281	Classroom	607	9.5	5766.5	28	4 Supplies. Note: Duct Chase in corner of Room		
282	Classroom	868	9.5	8246	27			
283	Classroom	684	9	6156				
284	Classroom	700	8.5	5950	25	4 supplies 2 exh		
282	Main Office	1004	9.25	9287	8	6 Supplies, FTR		
282A	Office	129	9.25	1193.25	2	1 Supply		
282B	File Storage/ Meeting	170	9.25	1572.5	8	1 Supply, FTR		
282C	Office	198	9.25	1831.5	3	1 Supply, FTR		
282D	Principal	272	9.25	2516	3	2 Supplies, FTR		
283	Conference	336	9.25	3108	10	2 Supplies, FTR		
284	Conference	173	9.25	1600.25	8	1 Supply, FTR		
285	House Office	417	9.25	3857.25	5	3 Supplies		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
285A	Toilet	47	9.25	434.75		Exhaust		
285D	Housemaster	286	9.25	2645.5	8	2 Supplies, FTR		
285E	Dean	177	9.25	1637.25	4	1 Supply, FTR		
286	Counceling	289	9.25	2673.25	4	2 Supplies		
286A	Office	120	9.25	1110	4	1 Supply, FTR		
286B	Office	124	9.25	1147	4	1 Supply, FTR, Sanyo Split AC		
286C	Office	129	9.25	1193.25	2	1 Supply,		
286D	Office	133	9.25	1230.25	2	1 Supply, FTR		
286E	Office	159	9.25	1470.75	3	1 Supply, FTR, Sanyo Split AC		
286 F	Conference	193	9.25	1785.25	10	2 Supplies		
287	Reception	90	9.25	832.5	1	1 Supply		
287A	Security	198	9.25	1831.5	2	1 Supply, 1 Mitsubishi Split		
288	Men	125	8.5	1062.5	1	1 Supply		
289	Women	125	8.5	1062.5	1	1 Supply		
291	Toilet			0				
292	Transition Office	172	8.5	1462	4	1 Supply, FTR		
293	Green Room	401	8.5	3408.5	4	2 Supplies, FTR		
283A	Dressing	115	8.5	977.5	2	1 Supply, FTR		
293B	Storage	58	8.5	493		Exhaust with T'stat		
293C	Storage	63	8.5	535.5		Exhaust with T'stat		
3rd Floor				0				
280D	Control Room			0		Above Auditorium		
301	Classroom	778	8.5	6613	26	UV & FTR		
302	Classroom	756	8.5	6426	26	UV & FTR		
303	Computer Lab	1260	8.5	10710	28	9 Supplies, 3 UV's & Toe Kick FTR		
304	Prep/Server	25	8	200	2	Split Heat Pump		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y / N
305	Computer Lab	893	8	7144	25	8 Supply Air		
306	Speech	208	8.5	1768	4	1 UV		
307	Women			0				
308	Men			0				
309	Custodian			0				
310	Storage	42	8.6	361.2	1			
311	Storage	185	8.6	1591	1			
312	Science Classroom	1797	8.6	15454.2	26	2 UV & FTR		
313	Science Classroom	1300	8.6	11180	26	2 UV & FTR		
314	Classroom	657	8.6	5650.2	26	UV & FTR		
315	Classroom	722	8.6	6209.2	25	UV & FTR		
316	Classroom	754	8.6	6484.4	26	UV & FTR		
317	Classroom	630	8.6	5418	26	UV & FTR		
318	Classroom	654	8.6	5624.4	26	UV & FTR		
319	Classroom	639	8.6	5495.4	26	UV & FTR		
320	Classroom	616	8.25	5082	26	UV & FTR		
321	Classroom	618	8.25	5098.5	26	UV & FTR		
322	Classroom	662	8.6	5693.2	26	UV & FTR		
323	Classroom	651	8.6	5598.6	26	UV & FTR		
324	Classroom	539	8.6	4635.4	26	UV & FTR		
325	Classroom	632	8.6	5435.2	26	UV & FTR		
326	Classroom	623	8.6	5357.8	26	UV & FTR		
327	Classroom	810	8.6	6966	26	UV & FTR		
328	Classroom	618	8.6	5314.8	26	UV & FTR		
329	Classroom	665	8.6	5719	26	UV & FTR Room very Cold		
330	Elec/Server	284	8.5	2414	1	Exhaust with Starters and JCI DX9100		Y

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
331	Marine Biology	1010	8.5	8585	26			
331A	Prep	166	8.5	1411	2	Exhaust and Duct Chase in Room		
333	Classroom	1035	8.25	8538.75	26	FTR		
334	Girls			0				
334	Boys			0				
338	Guidance	272	7.6	2067.2	4			
338A	Office	106	7.6	805.6	3			
338B	Office	121	8.25	998.25	3			
338C	Office	130	8.25	1072.5	3			
339	Custodian			0				
340	Toilet			0				
341	Storage			0				
342	House Office	636	8	5088	2	2 Supplies		
342A	Conference	255	8	2040	10	2 Supplies		
342B	Storage	159	8	1272	3	1 Supply		
342C	Housemaster	300	8	2400	3	2 Supplies		
342D	Dean	354	9	3186	4	2 Supplies		
342E	Mail Room	122	9	1098	3			
342F	Storage	36	9	324	0	1 Supply		
343	Faculty Lounge	536	9	4824	21	6 Supplies, 3 Returns	Very cold AM	
344	Computer Lab	1094	9	9846	27	6 Supplies, 3 Returns		
345	Science Classroom	1368	9	12312	26	6 Supplies, 3 Returns		
345A	Prep	169	9	1521	2	1SVD		
347	Science Classroom	12168	9	109512	26	6 Supplies, 3 Returns		
348	Prep	238	9	2142	2			
349	Biology	1324	9	11916	26	6 Supplies, 3 Returns		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N
350	Science Classroom	1357	9	12213	26	6 Supplies, 3 Returns		
351	Prep	255	10	2550	2			
352	Science Classroom	1290	10	12900	26	6 Supplies + Hood		
353	Girls			0				
354	Boys			0				
355	Book St	312	7.5	2340	5			
356	Office	132	9	1188	4	Lennox HP 9000 BTU		
356A	Office	260	9	2340	3	Lennox HP 9000 BTU	Added to Dawns List	
357	Classroom	568	9	5112	26	UV		
358	Classroom	531	9.25	4911.75	26	UV, FTR		
359	Classroom	597	9.5	5671.5	26	UV, FTR & Exhaust		
360	Career Center	1060	9	9540	26	UV, FTR		
360A	Storage	40	8.5	340	1	Exhaust Register		
360B	Storage	108	8.5	918	1	Exhaust Register		
361	Textile Lab	1343	8.5	11415.5	28	2 UV & FTR		
361	Storage			0				
361B	Storage			0				
362	Men			0				
364	Women			0				
366	Toilet			0				
367	Toilet			0				
368	Classroom	326	8.75	2852.5	26	FTR		
369	Classroom	265	8.75	2318.75	26	24 000 BTU Mitsubishi, UV & FTR		
370	Classroom	237	8.75	2073.75	26	24 000 BTU Mitsubishi, UV & FTR		
381	Chem Lab	1323	8	10584	26	UV & FTR		
381A	Prep	288	8	2304	2	FTR, Passthrough Hood		

Project Name:	Fairfield Public Schools RCx	
Project Number:	2020102.00	
Scope	Room Take-Off Data	
Date	March 1, 2022	

Zone Identification								
Room#	Room Name	Area (SF)	Ceiling Height (FT)	Volume	People	Notes	Identified Defficiencies	Pictures
								Y /N

FLHS:

Unit Tag: MAU-1,2, & 3, Aeon model numbers RK-02-2-00-640 serving Biology labs were visually inspected. Fans were not operating during the date of inspection. Filters are clean, coils are clean, See Fig 1 below.



Figure 1
MAU-1,2,3

Unit Tag HV-3 Aeon model numbers RN-026-3-0-0000-CHH serving Auto/Wood/ Orchestra was visually inspected. Fans were operating during the date of inspection. Filters are due for change, coils are clean, See Fig 2.





Figure 2
HV-3

FLHS:

Unit Tag RTU-2 Aeon model numbers RM-015-3-0-AB02-CJH Group Exercise was visually inspected. Filter changes are due. Capillary tubing appears to be rubbing against fan shroud and should be corrected before leak develops. See Fig 3.




Figure 3
RTU-2

FLHS:

Unit Tag HV-4: Temtrol model numbers ITF-RHV61 Main Gym was visually inspected. Filter changes are due, issues no noted. See Fig 4



Figure 4
HV-4

Unit Tag HV-2 Aeon model numbers RN-026-3-0-0000-CHH serving Physical Education was visually inspected. Fans were operating during the date of inspection. Filters are due for change, coils are OK, energy recovery wheel was off and dirty. It is unclear why wheel was off, Controls review required. See figure 5 below

FLHS:



Figure 5
HV-2

Unit Tag RTU-4 Aeon model numbers RM-007-3-0-AB01-CJH serving Black Box TV Production was visually inspected. Fans were operating during the date of inspection. Filters are due for change, coils are OK, compressor running in the cooling mode. It is unclear why economizer was not operational due to cooler O.A. O.A. damper only at minimum position, no exhaust Controls review required. See Fig 6.

FLHS:



Figure 6
RTU-4

Unit Tag RTU-10 McQuay model numbers RPS018CSS serving Main Office was visually inspected. Fans were off, VFD drives in heating coil cabinet, temperature way above 100 degrees. Filters are due for change, coils are OK, compressor off. Unit appears to have been off for a while, disconnect is open. It is unclear why, Controls review required. See Fig 6.



FLHS:

Figure 6
RTU-10

Unit Tag RTU-11 Trane model numbers TCD211C300AA serving Science Lab was visually inspected. Power exhaust was off during visit. Fans were off, filters are due for change, coils are OK, compressor off. It is unclear why, Controls review required. See Fig 7.



Figure 7
RTU-11

Unit Tag RTU-1R1 Trane Model RN-025-3-0-EB09-389 serves Science labs. Unit has DX cooling as well as gas heat. Unit appears to be newer but there were several issues found for example, ERW was off, fan motor for wheel was unplugged, wires crimped, ERW wheel belt found broken, filters in need of change out. Air Monitoring was also not functional, no tubing connected, damper seals conditions not great. Exhaust Running with 0% ODA and no Gravity dampers open See figure 8.

FLHS:



Figure 8
RTU-1R1

Unit Tag HV-6 Aeon Model RM-008-3-0-A402-CJH serves Kitchen. Unit provides air to kitchen via a unit mounted hot water coil. Filters are due for replacement, unit was off during the site visit, operation is unknown. Damper gear alignment might be an issue. See figure 8. Strange little unit as it has a DX cooling coil but no condensing fans or compressors?

FLHS:



Figure 9
HV-6



Unit Tag RTU-5 located high on dunnage steel; Aeon Model RL-095-3-0-0B04-CAH serves Webster Hall wing. Unit provides Steam Heating and DX cooling with ventilation. Filters are due for replacement; unit was on during site. Interior of unit shows dampers are not in proper working condition and require repair. Heating appears to be working, cooling operation was not witnessed due to O.A. conditions. Drain pans appear to be in good condition. Some attention to the insulation should be reviewed. Several damper blades not secure, dirty, seals shot, condensate release upon shutdown. See figure 10 below.



Figure 10
RTU-5

Unit Tag HV-7 and RTU-3 located high Roof; HV-7 (Left) Aeon Model RM-008-3-0-0000-CJM serves Food Lab. Unit provides Steam Heating and ventilation. Filters are due for replacement; unit was running during site. Some attention to the exterior insulation should be reviewed. ODA damper Opened with

FLHS:

unit off. RTU-3 (Right) Aeon Model RN-040-3-0-AA02-CHM serves Classrooms. Unit provides DX cooling as well as Steam Heating. Filters are due for replacement; unit was on during site. Drain pan dirty. See figure 11 below.



HV-7, insulation failure

Figure 11
HV-7, RTU-3

Unit Tag RTU-8 located high Roof; Aeon Model Unit Aeon Model RN-070-3-0-AA04-CHH serves Webster Hall. Unit provides DX cooling as well as Steam Heating. Filters are due for replacement; unit was on during site. 2 ODA actuators and damper sections. One section not operational fixed at 100% ODA. See figure 12



Figure 12
RTU-8

Unit Tag RTU-13 located on Roof; Trane Model Unit TCD330AE0C2A1CD1D provides DX cooling as well as Steam Heating to the Media Center. Filters are due for replacement; unit was on during site. Coils appear dirty and should be cleaned. Cooling was not verified. See figures 13 below.

FLHS:



Figure 13
RTU-13

Unit Tag RTU-9 located on Roof; McQuay Model Unit RPS040CLS provides DX cooling as well as Steam Heating to the Auditorium. Filters are due for replacement; unit was on during site visit. Coils are dirty and should be cleaned at a minimum. Fan bearings are noisy and in poor condition overall. Unit is older and should be considered for replacement. See figures 14 below.



Figure 14
RTU-9

Unit Tag RTU-7 located on Roof; Aeon Model Unit RM-013-3-0-AA02-CJH provides DX cooling as well as Steam Heating to the Lecture Hall. Filters are new however unit was off and questionable if it runs. Coils are dirty and should be cleaned at a minimum. O.A. damper remained open when shut down. Extension cord running to disconnect from what appears to be RTU-13, non-compliant. See figures 15 below.

FLHS:



Figure 15
RTU-7

Unit Tag RTU-6 located on Roof; Aeon Model Unit RM-013-3-0-AA02-CJH provides DX cooling as well as Steam Heating to the Admin/Faculty. Filters need changing, unit was running but belts or pulleys are bad as there is a lot of noise coming from fan section. Damper partial open with unit off. Actuator gears not aligning. See figure 16 below.



Figure 16
RTU-6

Unit Tag AC-4 located on roof Trane model TSD 150G3ROA0R0000 DX cooling steam heat serves Reading Rooms. DX cooling with steam heat and powered exhaust. Filters need change; dampers require adjustments and cleaning. Drain pans looks OK. See figure 17 below.

FLHS:



Figure 17
AC-4

Unit Tag RTU-11 located on Middle Roof Trane model TCD211C300AA serves Science Computer Lab 305. Filters need changing, drain pan looks ok, power exhaust was off. See figure 18 below.

Commented [ARE1]:



Figure 18
RTU-11

Unit Tag RTU-14 located on Middle Roof Trane model TCD211C300AA serves Career center. Filters need changing, drain pan looks ok, power exhaust was off. See figure 19 below.

Commented [ARE2]:

FLHS:



Figure 19
RTU-14

Unit Tag RTU-12 located on East Upper Roof Trane model TCD151C300AA serves Computer Lab. Filters need changing, drain pan could use a good cleaning, coils are OK. Power exhaust off. See figure 20 below. Note RTU-1 behind.

Commented [ARE3]:



Figure 20
RTU-12

Unit Tag RTU-1 located on East Upper Roof Aeon Model Rn-026-3-0-AB02-CHM serves Graphics. Filters need changing, drain pan is not too bad, coils are OK. Cooling was not witnessed. Dampers are out of adjustment. See figure 21 below.

Commented [ARE4]:

FLHS:



Figure 21
RTU-1

Unit Tag AHU-16-18 located in 003 Mechanical Room were reviewed. There are no working lights in the area and pictures of the equipment is not easy. All units are Trane, smaller module units. Model (2) GAT0AAA000C0CCA00B0A0000AE000B000000A0 and MAG0B0B0A00AA000000. Typical dirty filters, poor accessibility, steam heating and no cooling? See figure 22 below.

Commented [ARE5]:

FLHS:



Figure 22
AHU-16

Unit Tag HV-5A&B are the small gym H&V units, nomenclature is inconsistent. These two units hang from structural steel 30 feet in the air. No lift available so very limited information here. See figure 23 below.



Figure 23
Auxiliary
Gym H&V-5

FLHS:

Unit Tag DOA-1 Daikin Serial Number FBOU150602296 serves Cafeterias. Heating and ventilation only. A newer unit in good condition. Filters are due for changing, heating coil looks good. Supply fan is on an ABB VFD drive which is for balancing purposes as no VAV boxes on supply side. See figure 24 below.



Figure 24
DOA-1

Unit Tag UV-1, Classroom Unit Ventilators were reviewed. These older Trane Model (VUVB100) have Outdoor air intakes, control dampers, fans, and heating coils. Not one of these systems were operational and the condition is fair at best. We found O.A. dampers (Room 321) allowing cold air inside with no fan operations. Several Teachers said they are unreliable but sometimes the fans do operate. Filters were in place, coils were dirty. Damper seals were in place but damper operation is in question. See figure 25 below.



FLHS:



Figure 25 Classroom
Unit Ventilators

Unit Tag HV-1 serves Art room located in MER 003. Aeon Model V2-D2-2-00-100. Interior unit is in good condition, steam heating only. Filters are due to be changed. See figure 26 below.