

TULSA PUBLIC SCHOOLS

2021 Bond Oversight Committee

September 16, 2025

Greg Shaw, Chair, Citizen Bond Oversight Committee

Thoreau Principal, Tabitha Arreola

Joe Jennings, Chief Information and Operations Officer

Emilee Taylor, Exec. Dir. Strategy & Data

Caroline Crouch, Exec. Dir. Communications





Citizen Bond Oversight Committee

Agenda 9/16/2025

- Welcome: Greg Shaw
- Thoreau Principal: Tabitha Arreola
- Approval of Minutes
- Bond Budget Review
- Summer Projects
- Bond Progress Report
- 2026 Bond Engagement Plan: Emilee Taylor and Caroline Crouch
- Closing: Greg Shaw



Authorized: \$414MM

Received: \$369.13 MM

Remaining: \$44.87 MM

Next Bond Release:
Spring 2026

**2021 Bond
Progress:
Budget**

**\$369MM
received**

**6.5 years for
project
completion**

2021 Bond: Available Funds by Project

9/15/25

Teams work to complete all bond projects on time to meet arbitrage spending deadlines.

1100-TECHNOLOGY	27,456,589.91
1111-BOND READING AND STEM MATERI	0.28
1119-BOND CLASSROOM MANAGEMENT	409,834.55
1136-BOND PE / HEALTH EDUCATION EQI	4,905.69
1145-BOND 21ST CENTURY CLASSROOM	9,689.80
1147-MANAGED PRINT SERVICE	27.81
1160-IT CONTINGENCY	599,404.00
1161-SECURITY CENTRAL OFFICE NEEDS	78,486.55
1162-PHONE/INTERNET NEEDS	6,035,040.94
1163-DATA STORAGE NEEDS	3,840.68
1164-SOFTWARE/APPLICATION SUBSCR	6,005,852.42
1165-MASS COMMUNICATION AUDIO/VIS	302,775.97
1166-COMPUTERS/IWB & PERIPHERALS	14,006,731.22
1200-SAFE LEARNING ENVIRONMEN	12,063,390.39
1200-FACILITIES - BOND	4,130.98
1204-PRINTERS & PRINT SERVICES	0.00
1212-BOND-PAYING	2,221,803.48
1216-INTERIOR RENOVATIONS	2,023,469.55
1217-CAFETERIA/KITCHEN IMPROVEMEN	42,406.09
1219-BOND MANAGEMENT FEES	1,524,142.92
1220-PRIOR BOND VOTE PROJECTS	62.00
1231-BOND-ACCESSIBILITY	1,206,630.01
1235-FURNITURE	1,023,901.60
1260-BOND-ROOFING	911,131.00
1261-SECURE ENTRIES & FENCING	200,000.00
1262-ACCESS DOORS	325,000.00
1263-CAMERAS/RADIOS/DISPATCH	1,502,018.41
1264-ALARMS	1,076,037.72
1270-BOND-HVAC	2,656.63
1300-QUALITY LEARNING MATERIAL	20,715,227.29
1300-LEARNING MATERIALS CONTINGEN	285,079.57
1301-INSTRUCTIONAL LEARNING RESOUF	1,303,553.93
1302-TEXTBOOKS & LEARNING MATERIA	2,117,962.41
1303-CURRICULUM INITIATIVES	1,187,759.53
1304-PRINTERS & PRINT SERVICES	500,866.36
1305-EXCEPTIONAL STUDENT/SPEC NEE	172,731.55
1306-PROF LEARNING FOR TEACHERS	1,114,225.31
1307-FINE ARTS	637,485.77
1308-AUDITORIUM IMPROVEMENTS	9.58
1310-LIBRARY DIGITAL/PRINT RESOURCE	1,988,332.02
1311-STEM PROGRAM & LAB UPGRADE	1,432,503.33
1312-LANGUAGE LEARNING RESOURCES	1,476,086.59
1313-SCHOOL PROJECT FUNDS	4,066,038.34
1314-POSTSECONDARY CAREER EDUCA	380,447.60
1315-EARLY CHILDHOOD EXPANSION	1,140,971.13
1316-PROGRAM EXPANSIONS	1,292,709.29
1317-WELLNESS AND PE	494,816.49
1318-SCOREBOARDS/SOUNDSYS REPLA	49,023.25
1319-BOND MGMT/PROFESSIONAL SVC	615,916.88
1325-PLAYGROUND/FALLZONE EQUIPME	3,256.00
1336-PE EQUIPMENT	455,453.36
1400-TRANSPORTATION	5,302,203.69
1400-TRANSPORTATION - BOND	100.00
1410-BOND SCHOOL BUSES / ROUTE MAI	5,053,798.37
1419-BOND TRANSPORTATION MANAGE	248,305.32

Thoreau Demonstration Academy: Full Interior Renovation



Much needed refresh of paint, flooring, kitchen/dining, restrooms, millwork, auditorium seating and lighting, etc.

Additional major work was needed for water and drainage issues!




Summer Project: Full Interior Renovation Thoreau Demonstration Academy:

Paint, flooring, kitchen/dining, restrooms, millwork, auditorium seating and lighting, etc.



Restrooms were dated and needed full demolition to meet ADA codes.





Before




After



Summer Project Full Interior Renovation

Thoreau Demonstration Academy

Hallways brightened with new flooring and paint.





Summer Project: Full Interior Renovation

Thoreau Demonstration Academy Dining






Summer 2025 Projects: Kitchen Dining Renovations

Whitman Elementary (Completes 2024 renovation)

Thoreau Demonstration (Part of current renovation)

Central Middle/Senior High


East Central Senior High





Summer 2025 Projects: Kitchen Dining Renovations

East Central Senior High





Summer 2025 Projects: Kitchen Dining Renovations


East Central Senior High





Summer 2025 Projects: Kitchen Dining Renovations

East Central Senior High





Summer 2025 Projects: Kitchen Dining Renovations

Central Middle/Senior High


Total kitchen reconstruction needed to meet codes





Summer 2025 Projects: Kitchen Dining Renovations


Central Middle/Senior High





Summer 2025 Projects: Kitchen Dining Renovations

Central Middle/Senior High





Summer 2025 Projects: Kitchen Dining Renovations

Central Middle/Senior High



Summer 2025 Projects: Kitchen Dining Renovations: **Whitman Elementary**

Kitchen rebuild completes the 2024 school wide renovation project!



Summer 2025 Projects: College and Career Tech Renovation **Central Sr. High**

Removed walls and reconfigured rooms...
Create program focused, specialized work
spaces for students!

- Renovated, branded, work spaces
- electrical drop downs,
- counter height tables and furnishings
in school colors
- storage.



Summer 2025 Projects: Science Lab Renovations **East Central Middle School**

- **East Central Middle School** (*awaiting epoxy lab sink tops expected 10/15/25*)
- Monroe Demonstration (small updates) Complete
- Wilson Teaching and Learning (*was an “extra” project, cancelled*)





Summer 2025 Project: Transportation Breakroom/Safe Room

Designed to “shelter” 250 employees...Completion 10/15/25




Summer 2025 Projects: **Early Childhood Restroom Modifications**

In progress...functional but awaiting final finishes

TPS has followed successful early childhood model design, however the Oklahoma Dept. of Ed is requiring separate boys and girls bathrooms, necessitating modifications to full walls and doors.

- Celia Clinton
- Disney
- Dolores Huerta
- Felicitas Mendez
- Hamilton
- MacArthur
- Mitchell
- Owen
- Springdale





Summer 2025 Project: Greenwood Leadership Academy Library

Renovated and Enlarged...Operational and open for students but awaiting reading tree and librarian's desk




Summer 2025 Project: **Wilson Teaching & Learning Small Remodel**

Renovated professional library space to include much needed teacher learning space and offices.



Mayo: STEAM class needed storage space... millwork added!





Summer 2025 Projects

- Roofing Major Repairs & Resurfacing
 - McLain Senior High 95% complete
 - Rogers RAC complete
- Playground Structures:
 - Zarrow
 - Eliot
- Paving: Cooper, Unity, Central High, Key, Lewis & Clark, Hamilton, Mayo, Wilson, and Rogers

Fine Arts Curriculum Adoption Deployment:
Digital and print learning materials for multiple disciplines in visual and performing arts...

- Music Education
- Visual Art (including painting, graphic, sculpture, etc.)
- Theater Arts
- Instrumental Music (i.e., band, orchestra)
- Vocal Music
- Music Theory
- And More!



Summer 2025 IT Bond Projects:

- Surveillance Camera Refresh - 3,400+ devices
- Devices for Teachers & Staffs - 500 devices (summer prep for start of school)
- Multi Function Device for Printing - 96 devices



Summer 2025 Projects: In addition to Bond Projects...

Grimes Transitions Academy

Federally funded ... Managed by bond staff

- Half building renovation...
- 8 classrooms, entry and halls





Summer 2025 Projects: In addition to Bond Projects...

Grimes Transitions Academy

Federally funded ... Managed by bond staff

- Half building renovation...
- 8 classrooms, entry, halls





Tulsa Public Schools




Over the next year, Tulsa Public Schools needs to engage our community on two major topics:



We must develop and pass a new bond package that funds both the critical facility needs and instructional needs of the district.

Pathways to Opportunity, our current strategic plan, ends in 2026-27. We need to start drafting the next strategic plan.

Community engagement that connects both of these outcomes will be essential to rebuilding trust and successfully passing the next bond.



Building trust and generating excitement

Campaigning and execution

We will have board members, staff, and community partners using the same open ended format/agenda to get community feedback.

The four questions we will get widespread community input on in the open ended draft now are:

1. TPS has been at its best when _____.
2. I've been most frustrated or worried about TPS when _____.
3. When students graduate from Tulsa Public Schools they should know _____ and be able to do _____.
4. If nothing else is true in five years, I hope we would have made progress in _____.
 - a. Bonus: I think [organization / person / group] can help with that

Open Ended Community Engagement Sessions

1. 10 min - Framing:
 - i. TPS has big decisions to make and we need your help! (bond/strat plan)
 - ii. Preview the yearlong planning timeline
2. 10 min - Who is in the room?
 - i. Small group vs large group will vary approach
3. 30 min - Open ended discussion
 - i. TPS has been at its best when
 - ii. I've been most frustrated or worried about TPS when
 - iii. If nothing else is true in five years, I hope we would have made progress in_____.
 1. Bonus: I think [organization / person / group] can help with that!
4. 10 min - Data Connector
 - a. We'll share key data about the wins and struggles of Pathways with attendees sharing surprising or not surprising
5. 10 min - Wrap-it Up
 - i. Summary of what we heard
 - ii. Preview of topic sessions coming soon
 - iii. Preview of phase two - goals and guardrails
 - iv. Capture names if interested in being followed up with for future strategic plan engagements

How might community engagement shift/shape the final bond package recommendation?

Open Ended Community Engagement Sessions

- a. Framing
- b. Who's in the room?
- c. Dialogue about:
 - i. TPS has been at it's best when
 - ii. I've been most frustrated or worried about TPS when
 - iii. If nothing else is true in 5 years, I hope we would have made progress in_____.
1. Bonus: I think [organization / person / group] can help with that!
- d. TPS by the Numbers
- e. Wrap Up

After 3 open ended community sessions, a repeated theme coming up is safety in schools and families wanting to know there's a plan that is evolving with new needs and challenges.

The final package recommendation is reorganized to emphasize a Modern Safety Infrastructure.

TPS staff shares this outcome with bond development committee. We discuss how we might emphasize the ways this package influences safety.

How might our community engagement look in practice?



Sep 29	Sep 30	Oct 1	Oct 2	Oct 3	Oct 4	Oct 5
	Board Open-Ended Engagement - Gaining Ground <i>Calvin and Stacey</i>	Staff Open-Ended Engagement - Padres Unidos <i>Dr Johnson and Emilee</i>		Community Open-Ended Engagement - Growing Together <i>Dr Dodd</i>		
Oct 6	Oct 7	Oct 8	Oct 9	Oct 10	Oct 11	Oct 12
Staff Open-Ended Engagement - Hale MS Students <i>Erin and Jenny</i>	Staff Topic Specific - Infrastructure Bond Package Subcommittee Chair <i>and Sean</i>		Board Open-Ended Engagement - MetCares <i>Kyra and John</i>		Staff Topic Specific - Credits, Credentials and Internships <i>Krystal, Emilee and Dr. Dodd</i>	

Resources to Share about Bond Progress



Bond Videos - What was accomplished with the 2021 bond

- General: <https://www.youtube.com/watch?v=J-hvT51qkFM>
- Fine Arts: <https://www.youtube.com/watch?v=FmgNP6CarKM>
- Postsecondary: <https://www.youtube.com/watch?v=6lpj4BPLq6Y>



Safe Learning Environments: Proposition 1





- Bell Elementary *complete '23*
- Burroughs Elementary *complete '23*
- Hawthorne Elementary *complete '22*
- Sequoyah Elementary *summer '26*
- Skelly Elementary *complete '22*
- Thoreau Demonstration *complete '25, except science labs summer '26*
- Tisdale Elementary *complete '24*
- Whitman Elementary *complete '24 kitchen complete '25*
- Eugene Field: partial *complete '22*
- Transportation: partial *in progress '25*

Furniture budgets for all schools: *site allocations ongoing and on schedule*

Accessibility, ADA Improvements

- Central Middle/High complete doors and entry
- East Central High *restrooms complete*
- Edison High *complete*
- Education Service Center
- Hale High *complete*
- Marshall Elementary
- McLain High
- Tulsa Learning Academy
- Tulsa Met (restrooms)

District-wide where needed:

- Exit modifications
- Elevator/chair lift refresh and replacements
 - Wright elevator, *complete*
 - Elevator upgrades: *Sequoyah, Webster, Thoreau, BTW, Hamilton, Hale MS, Sequoyah complete*
- Parking lot resurfacing: multiple annually *Anderson, Bell, Patrick Henry, Hawthorne, Skelly Upper & Lower, East Central Sr., Edison Sr., ESC, Edison MS, Hale MS, Mitchell*
- LED lighting upgrades *complete 6/22* Sidewalk improvements *Ongoing*



Hawthorne Elementary Summer 2022

Dining & Kitchen Improvements: 18 Projects 12 complete

Create “hard-working spaces” in secondary schools as well as meeting district plan to refresh aging kitchen equipment and infrastructures.

- Central Middle/High *complete '25*
- East Central High *complete '25*
- Edison High *complete '22*
- McLain High *complete '24*
- Memorial High *complete '23*
- Rogers Middle/High *complete '23*
- Webster Middle/High (refresh) *Complete*
- Washington High *complete '22*
- Burroughs *complete '23*
- Eliot *complete '23*
- Hawthorne *complete '22*
- John Hope Franklin *complete '23*
- Skelly *complete '22*
- Tisdale *complete '24*
- Whitman *complete '25*
- Thoreau *complete '25*
- Sequoyah *summer '26*
- District bakery *Postponed*



Roofing:

19 projects

15 Complete



Lanier



Kendall-Whittier

- Booker T Washington High *summer '26*
- Burroughs Elementary *summer '26*
- Carver Middle *complete '24*
- Cherokee (Legacy Upper) *complete '23*
- Disney Elementary *complete '21*
- Edison High *complete '22*
- Eisenhower International *complete '23*
- Eliot Elementary *complete '21*
- Greenwood Leadership *complete '22*
- Lanier Elementary *complete '22*
- MacArthur Elementary *complete '22*
- McLain High *in progress '25*
- Peary Elementary *complete*
- Phoenix Rising *complete '24*
- Rogers Fieldhouse *complete '25*
- Skelly Elementary *complete*
- Street School *complete*
- Webster High *complete '24*
- Webster Fieldhouse *complete '24*

Secondary School Entrance Improvements

Along with enhanced secure modifications, the bond plan included updating several secondary school facades to welcome students and families.



Senior Highs:

- East Central *complete '22*
- Memorial *complete '23*
- McLain *complete 12/24*
- Hale *complete '24*

Middle Schools:

- Thoreau
- Memorial
- Hale
- East Central
- Carver

Hale Sr. High.

Security Improvements: Enhanced Secure Entries 73 sites complete

*Started secure entry remodels in the 2015 bond with elementary schools.
Completed that work with secondary schools in the 2021 bond.*

- Central Middle/High *complete*
- East Central Senior High *complete '23*
- Hale Senior High *complete '23*
- Memorial Senior High *complete '23*
- Memorial Middle School *complete '23*
- Webster High *complete '23*
- North Star/Parent Resource Center *complete '23*
- Tulsa MET *complete '23*
- Phoenix Rising *complete '23*
- Legacy lower and upper *complete '23*
- Kendall Whittier *complete '23*
- Rogers Annex *complete 12/24*
- Webster MS *complete 12/24*





Security Improvements: Fence Replacements 38 complete



<i>Phase 1 '21</i>	<i>Phase 2 '22</i>	<i>Phase 3 '23 -'24</i>
Rogers	Springdale	Bell
Hawthorne	Salk	Carnegie
Burroughs	Hoover	Cooper
Disney	Celia Clinton	Eliot
Clinton West	Kerr	Grissom
Marshall	Lewis & Clark	Mitchell
	Tulsa MET	Peary
	Lindbergh	Sequoyah
	McKinley	Unity
	Robertson	Whitman
		Patrick Henry



Student & Classroom Technology: Proposition 2



Technology Projects Updates

Completed

- 15,000 Chromebooks Refreshed (Secondary, Summer 2024)

In Progress

- 19,000 Chromebook Refresh (Elementary - **Complete December 2024**)
- Interactive Panel Replacements, 3,000+ devices (**Complete May 2025**)
- Surveillance Camera Replacements, 3,500+ devices - **Complete 2026**
- Visitor Management Upgrade - **November 2025 Complete**

On the Horizon (6-12 months)

- Edge Switching Upgrades - ***In Progress***
- Data Center Upgrades - ***In Progress***
- Digital Signage - ***Summer 2026***
- Network Firewall/Web Filtering Upgrade - ***Summer 2026***
- Wireless Network Upgrades - ***Summer 2026***



Student, Teacher and Staff Technology & Systems

The bond pays for nearly every piece of technology and every technology system in the district!

- *Vital to the daily operations of our school!*
- *Critical to our safety systems!*

- Student computing devices
- Teacher and staff laptops
- Classroom technology
- Office equipment
- Printers
- Telephones
- Intercoms
- Network systems
- Lightning prediction systems
- Firewall protection ... And more!





Technology Network Systems & Security Upgrades

Student Device Upgrades

- All sites, *complete '24*

Interactive Panel for Classrooms

- *In progress*, target completion April 2025.



Security Improvements: Cameras, Radios, Security Systems

Additional safety improvements have been made to multiple systems including:

- New weapons detection systems for secondary schools *complete '23*
- Added additional access controlled doorways in elementary schools *complete '23*
- Security cameras (3,500+) *In progress*
- Intercom Enhancement for Hearing Impaired
 - Edison High/Mid. *Complete '24*





Transportation Proposition 3



- **SUCCESS !!! Student Transport Project:** Certified YTD over 170 staff to drive new SUVs and Type A mini buses. Teachers and coaches are checking out Suburbans and mini buses.

So far this year: 1713 Field Trips using 2196 buses





Transportation Proposition 3



2021 Projects Include:

28 School Buses	26 CNG and 2 electric full size buses <i>18 CNG received 2 electric received</i> <i>3 activity buses and one 84-passenger diesel bus expected in December.</i>
15 Transportation SUVs	8 Passenger SUVs for student transport: College/Careers (2) Transportation Customer Service for HSs (8), McKinney Vento (6), <i>16 SUVs received</i>
18 Class A Buses	14 Passenger Minibuses for student transport: College/Careers (2), Transportation Customer Service (12) <i>14 received</i>
116 Service vehicles	Includes replacement vehicles (pick-ups, SUVs, trucks, mowers, and other specialized service vehicles) for multiple departments including police (9), IT/security (8), warehouse (1), maintenance (14), and various departments including athletics, college/career, curriculum. Exact numbers will vary as replacement needs are identified throughout the bond period. <i>On track receiving</i>
Vehicle Parts	Budget for service parts, tires, etc. <i>ongoing</i>
Software/Tech	Includes Zonar tracking, RFID badges, and other software systems <i>ongoing</i>



Includes 10 major categories including all curricular areas and programs ranging from core curricular subjects to college and career programs, fine arts, athletics, libraries and more!





Quality Learning Materials & Programs: Proposition 4

Quality Learning Materials & Programs

Textbooks and Curriculum Materials

- English Language Arts; Elem *complete 2022*
- English Language Arts: Secondary *complete 2023*
- World Languages: Secondary *complete 2023*
- Math k-12: *complete 2024*
- District wide software supports—**annual purchases**
 - Learning management platform *Canvas*
 - College/Career readiness/planning software *Naviance*
 - Online credit accrual and recovery course platform *Edmentum*
 - Individualized online platform in middle and sr high individualized learning platform *Exact Path*
 - Ongoing purchases to follow state adoption cycle and specialized classes for all schools



Sample Projects: Not a complete list

Quality Learning Materials & Programs

Language and Cultural Services

Provides resources for ELL, English Language Learners, dual language learners and world language students

- English Language Development, ELD, Elementary *complete 2022*
- English Language Development, ELD, Secondary *complete 2023*
- Translation equipment sets for meetings *complete 2023*
- Digital supplemental support programs for English Language Development, ELD and for Multi-language learners *Ongoing annual purchases*
 - *Ellevation, Istation, Lalilo, TPRS, Senor Wooly, Achieve 3000, Imagine Learning and more!*



Quality Learning Materials & Programs

Library Resources

- Library books and materials: *ongoing*
- Library tech equipment upgrades: *ongoing*
- Subscriptions to online research resources: *ongoing*
- District library, textbook/resource, and asset management system - *annual renewal*
- School library remodels/refreshes *where needed*
 - **Edison Prep, Memorial High, Webster, Carver, Central, Key, Burroughs, L&C**
complete GLA summer '25



Quality Learning Materials & Programs

Fine arts

- Auditorium improvements 25 schools *in progress*
- Band uniforms *complete '23*
- School requested projects to address specific needs for each school *ongoing*
- Webster band addition *complete '24*



Sample Projects:

Auditorium Refresh Continues for 24/25...

Recently Completed


- Carver *complete 24*
- Hale Middle *complete 24*
- East Central Middle *complete 24*
- Memorial Middle *complete 24*
- Anderson *complete 24*

Schools in Progress *summer 25*


- Thoreau
- Clinton West
- Eisenhower
- Hamilton
- Sequoyah
- Skelly

Senior High Additional work at

- Edison, Memorial, Webster



25 Auditoriums
Curtains, lights
and more!



Quality Learning Materials & Programs

STEM and Science Lab Upgrades

- New science lab hands-on materials and equipment for all classes *complete '23*
- Secondary science lab upgrades Hale MS, Hale HS, East Central HS, McLain HS, Rogers, Memorial *complete '22 , '23 , '24* Remaining secondary schools *in progress*
- *New lab materials have been purchased for science labs across all secondary sites to refresh needs, aligned with grade level and hands on lab experiences.*

Post-Secondary College & Career Expansion

- Career Tech Labs: computer upgrades at all program sites *equipment complete '23* Lab furnishing refresh *4 complete '24*
- Webster Agricultural ed: *complete '24*
- Hale construction lab expansion *complete '23*



Sample Projects: Not a complete list

College and Career Tech Renovations: Create program focused, specialized work spaces for students with electrical drop downs, counter height tables and storage.



- Carver Middle
- Monroe Middle
- Webster Middle / High
- McLain High



District Initiatives

Projects

Current Active Projects

<i>Early Childhood Education Expansion</i>	<ul style="list-style-type: none">• <i>Skelly Primary & Hawthorne modifications complete</i>• <i>Purchase of curriculum materials complete annually</i>• <i>Early childhood restroom upgrades for multiple sites in progress</i>
Program Expansion	<ul style="list-style-type: none">• <i>Grissom Montessori resources and building modifications: phase I complete</i>• <i>Grissom Phase II: Add classroom sinks complete</i>• <i>Eugene Field Montessori resources and modifications. Complete</i>• <i>Eugene Field: Trailer removal and replacement with adjacent property complete</i>
Greenwood Rising Black Wall Street Museum	<ul style="list-style-type: none">• <i>Class visits for all 8th grade students complete..Continue annually</i>• <i>Development of interactive curriculum aligned media resources in progress</i>

- Bell *complete*
- Carnegie *complete*
- Council Oak *complete*
- Cooper *complete*
- Eugene Fields *complete*
- Hawthorne *complete*
- John Hope Franklin *complete*
- Kendall Whittier *3 complete*
- Kerr *complete*
- McKinley *complete*
- Project Accept *complete*
- Robertson *complete*
- Skelly *complete*
- Salk *complete*



District-wide where needed: ADA Playgrounds
Fall Zone refresh coating
Outdoor class spaces

Athletics: 28 Construction Projects

Additional projects ongoing

17 complete 2 in progress

BTW High	<ul style="list-style-type: none"> ● Tennis Courts <i>complete</i> ● Stadium Waterproofing/refresh <i>complete</i>
Central Middle / High	<ul style="list-style-type: none"> ● Turf Replacement <i>complete '24</i> ● Track resurfacing <i>complete '24</i> ● Tennis Court Re-purpose
East Central High	<ul style="list-style-type: none"> ● Scoreboard/ Time Clock replacement <i>complete '23</i> ● Stadium Waterproofing/ refresh <i>fall '25</i> ● Fieldhouse & YMCA collaboration <i>complete '22</i>
Edison Prep	<ul style="list-style-type: none"> ● Turf Replacement <i>winter '25</i> ● Track Resurfacing <i>complete '24</i> ● Tennis Court Re-topping <i>complete</i> ● Sound System Fieldhouse <i>complete '22</i>



East Central Fieldhouse

Athletics...Continued

Hale High

- Turf replacement, practice field *complete '22*
- Multi-purpose facility *punch list*

Mclain High

- Turf replacement, Driver Stadium *complete '24*
- Track Resurfacing *in progress*
- Tennis court repurposing *summer '26*
- Stadium waterproofing/refresh *summer '26*

Memorial High

- Scoreboard/ Time Clock replace *complete '23*
- Tennis Court replacement *complete '24*
- Stadium waterproofing/refresh *summer '26*

Rogers Middle / High

- Turf replacement-Rogers Stadium *complete*
- Fieldhouse soundsystem *complete*
- Visitors bleachers & restroom *complete*
-

Webster Middle / High

- Turf replacement *summer '26*
- Fieldhouse sound system *complete '22*
- Stadium waterproofing/refresh *summer '26*



BTW

Rogers



2021 Citizen Bond Oversight Committee Members



Barney James
Becky Gligo*
Bill Richert*
Blanca Delgado
Carlos Bejarano
Casey Robinson
Dominic Walters
Eddie Evans
Erica Irvine
Dr. Erica
Townsend-Bell
Dr. Kristen Oertel*
Emily Hall (Hutton)
Greg Shaw*
James Stuart
Joanna Lein*
Josh Roby*

Justine McIntosh
Katie Henke*
Kim Hubler
LeeAnne Jimenez*
Lora Boyle*
Mandy Winton
Maria Barnes
Nancy Leonard*
Niki Grauberger*
Peggy Spillman
Phil Armstrong
Scott Merrill
Signee Bland
Steve Grantham*
Tina Kaminski
Vanessa Rodriguez*

*Also members of 2021 Bond Development Committee