

River Ridge Academy Additions

11/30/2025

2019 Referendum

ACCOUNTS FOR: 519

2019 PROJECTS		ORIGINAL APPROP	TRANFRS ADJUSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JUNE	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
79 RRA Additions													
CONSTRUCTION													
51925379 552001 50000	SITE DEVELOPMENT			\$0	\$0			\$0			\$0	100.0%	
51925379 552005 50000	BUILDING & SITE CONSTRUCTION	\$8,701,097	(\$29,708)	\$8,071,389	\$4,515,105	\$3,830,539	\$61,745	\$8,407,389			\$0	100.0%	
51925379 569001 50000	CONSTRUCTION CONTINGENCY	\$303,023	(\$303,023)	\$0	\$0	\$0	\$0	\$0			\$0	100.0%	
	TOTAL CONSTRUCTION	\$9,004,120	-\$596,731	\$8,407,389	\$4,515,105	\$3,830,539	\$61,745	\$8,407,389	\$0	\$0	\$0	100.0%	
PRE-CONST/SITE PREP													
51925379 539514 50000	GEOTECHNICAL CONSULTANT			\$0	\$0			\$0			\$0	100.0%	
51925379 539516 50000	WETLANDS & LAND SURVEY	\$49,555	(\$49,555)	\$0	\$0			\$0			\$0	100.0%	
51925379 539522 50000	TRAFFIC ANALYSIS REPORT			\$0	\$0			\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$49,555	(\$49,555)	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	100.0%	
DESIGN CONSULTANTS													
51925379 539513 50000	A/E FEES			\$0				\$0			\$0	100.0%	
51925379 539521 50000	REIMBURSABLES	\$146,471	(\$146,471)	\$0				\$0			\$0	100.0%	
51925379 539500 50000	TECHNOLOGY CONSULTANTS			\$0				\$0			\$0	100.0%	
51925379 539519 50000	OTHER CONSULTANTS			\$0				\$0			\$0	100.0%	
51925379 569003 50000	DESIGN CONTINGENCY			\$0				\$0			\$0	100.0%	
	TOTAL DESIGN CONSULTANTS	\$146,471	(\$146,471)	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	100.0%	
VARIOUS VENDORS													
51925379 535000 50000	ADVERTISING			\$0				\$0	\$0		\$0	100.0%	
51925379 536000 50000	PRINTING & BINDING			\$0				\$0	\$0		\$0	100.0%	
51925379 534500 50000	USER PURCHASED TECHNOLOGY			\$0				\$0			\$0	100.0%	
51925379 539901 50000	CONSTRUCTION PERMITS & FEES			\$0				\$0			\$0	100.0%	
51925379 539902 50000	INSPECTION FEES	\$27,799	\$61,230	\$89,029	46,634	\$42,395		\$89,029			\$0	100.0%	
51925379 532400 50000	INSURANCE		\$5,314	\$5,314	\$5,314			\$5,314			\$0	100.0%	
51925379 532100 50000	UTILITIES COST/FEES	\$71,312		\$71,312	\$71,312			\$71,312			\$0	100.0%	
	TOTAL VARIOUS VENDORS	\$99,111	\$66,544	\$165,655	\$123,260	\$42,395	\$0	\$165,655	\$0	\$0	\$0	100.0%	
FF&E													
51925379 541000 50000	FURNITURE PIECES UNDER \$5,000	\$396,443	(\$243,051)	\$153,392		\$147,249	\$6,143	\$153,392			\$0	100.0%	
51925379 541001 50000	OFFICE EQUIPMENT UNDER \$5,000			\$0				\$0			\$0	100.0%	
51925379 541004 50000	ATHLETIC EQUIPMENT/PLAYGROUND			\$0				\$0			\$0	100.0%	
51925379 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000			\$0				\$0			\$0	100.0%	
51925379 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000		\$888	\$888		\$888		\$888			\$0	100.0%	
51925379 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$0		\$0				\$0			\$0	100.0%	
	TOTAL FF&E	\$396,443	(\$242,163)	\$154,280	\$0	\$148,137	\$6,143	\$154,280	\$0	\$0	\$0	100.0%	
	TOTAL INDIRECT COST	\$691,580	(\$371,645)	\$319,935	\$123,260	\$190,532	\$6,143	\$319,935	\$0	\$0	\$0	100.0%	
51925379 569004 50000	PROJECT CONTINGENCY	\$186,409	(\$186,409)	\$0							\$0		
	TOTAL RRA ADDITIONS	\$9,882,109	(\$1,154,785)	\$8,727,324	\$4,638,365	\$4,021,070	\$67,888	\$8,727,324	\$0	\$0	\$0	100.0%	