

BID TABULATION SHEET
ITB 26-0005
Purchase and Lease of Modular Buildings

Item 1: Outright Purchase of New Type II-B STANDARD Profile New Side Stackable Classroom Units per HENDRY COUNTY Attached Specifications and drawing

Classroom Unit, 24' x 36', with bathroom (Type II-B)

COMPANY NAME	PURCHASE PRICE	DELIVERY CHARGE	INSTALLATION ON DRY STACK PIERS	INSTALLATION ON CONCRETE PADS PER UNIT
Aries	\$164,758.75	\$6,337.50	\$10,000	\$19,375.00
Smart Modular Solutions	\$135,500.00	\$4,750.00	\$4,530.00	\$7,500.00
Creative Modular Buildings	\$158,168.00	\$4,790.00	\$5,400.00	\$9,800.00

Classroom Unit, 24' x 36', without bathroom (Type II-B)

COMPANY NAME	PURCHASE PRICE	DELIVERY CHARGE	INSTALLATION ON DRY STACK PIERS	INSTALLATION ON CONCRETE PADS PER UNIT
Aries	\$160,725.00	\$6,337.50	\$10,000.00	\$19,375.00
Smart Modular Solutions	\$131,918.00	\$4,750.00	\$4,630.00	\$7,500.00
Creative Modular Buildings	\$154,941.00	\$4,790.00	\$5,400.00	\$9,800

Item 2 Outright Purchase of New Type II-B New Toilet Units per YOUR Attached Specifications and drawing THAT YOU ARE OFFERING

Toilet Unit, Please provide specification and/or floor plan (Type II-B)

COMPANY NAME	PURCHASE PRICE 12' x 36' Toilet Unit	DELIVERY CHARGE	INSTALLATION ON DRY STACK PIERS	INSTALLATION ON CONCRETE PADS PER UNIT
Aries	\$154,546.25	\$3,168.75	\$5,000.00	\$11,250.00
Smart Modular Solutions	\$129,951.00	\$3,070.00	\$2,228.00	\$3,750.00
Creative Modular Buildings	\$148,664.00	\$2,395.00	\$2,650.00	\$5,250.00

Item 3 : Outright Purchase of New Type II-B New 24 X 36 Toilet Units per YOUR Attached Specifications and drawing THAT YOU ARE OFFERING

COMPANY NAME	PURCHASE PRICE 24' x 36 Toilet Unit	DELIVERY CHARGE	INSTALLATION ON DRY STACK PIERS	INSTALLATION ON CONCRETE PADS PER UNIT
Aries	\$267,650.00	\$6337.50	\$10,000.00	\$19,375.00
Smart Modular Solutions	\$229,620.00	\$5,698.00	\$5,150.00	\$7,500.00
Creative Modular Buildings	\$256,944.00	\$4,790.00	\$5,400.00	\$9,800.00

Item4: OTHER SERVICES, SIZES, LAYOUTS AND ADDITIONS

SHOW AS COST PLUS PERCENTAGE (NO PLANS OR SPECIFICATIONS FOR ITEM)

COMPANY NAME	CUSTOM SIZE/LAYOUT OR BUILDING UPGRADES, AND	RELOCATIONS OF TYPE IIB CLASSROOMS	WALKWAYS AND CANOPIES	ENGINEERING & UPGRADES BECAUSE OF CODE CHANGE
	COST PLUS __%	COST PLUS __%	COST PLUS __%	COST PLUS __% *
Aries	20	20	20	20
Smart Modular Solutions	10	10	10	10
Creative Modular Buildings	20	20	20	20

OPERATING AND LEASE PURCHASE OPTIONS

COMPANY NAME	TERM LENGTH FOR LEASE-PURCHASE	FINANCE FACTOR TO MULTIPLY ABOVE PURCHASE PRICING	TERM LENGTH FOR OPERATING LEASE	OPERATING FACTOR MULTIPLY ABOVE PURCHASE PRICING
	60 MONTHS WITH \$1.00 PURCHASE OPTION At End		12 MONTHS	
Aries		N/A	12 months 24 months (N/A)	12 months .0486 24 months .0243
Smart Modular Solutions		.20	12	.20
Creative Modular Buildings		.022012	.04532	N/A

ITB 26-0005
Purchase and Lease of Modular Buildings
EVALUATION SCORE SHEET:

ITB CRITERIA	EVALUATION	Maximum Score	Aries	Smart Modular Solutions	Creative Modular Buildings
1. Pricing	Lowest, economical pricing while still maintaining quality of product.	10	3	9	6
2. Technical Qualifications	Describe the organizational structure of the entity responsible for the material(s).	10	10	10	10
3. Capability of Performing the work	Describe the company's capabilities to complete the orders in a timely manner.	10	10	10	10
4. Experience	Provide a list and description of three (3) completed commercial site projects. • Issues addressed during projects.	10	10	10	10
5. Budget and Schedule	Provide examples of how your team has achieved a high level of quality on projects with challenging budgets and/or schedules. Projects described in this criterion may be in addition to those listed in item 3.	10	1	1	1
6. Business Location	Provide business address. Companies with a 100-mile radius from the District School Board of Hendry County will be considered.	10	10	8	9
7. References	Provide the name, company, and title and phone number for reference contacts for the three (3) projects listed a. above in ITB Criteria #3. These references should be familiar with your proposed team's performance in completing the project.	10	10	10	10
Points	Total Potential Points Based on Rating Scale	70	54	58	56