

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2026



## District Educational Services Center 2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$9,064,077
Transfers/Adjustments:	(\$4,960,682)	Paid to Date:	\$8,751,072
Revised Budget:	\$9,073,964	Available Budget:	\$9,887

### 2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Bid and Award

Phase %: 60%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**CM Pre-Con Services (BES)**  
**Design Services (BES)**  
**Safety/Security**

**Project Details:** Scope of work includes various safety/security enhancements to administrative office facilities.

**Monthly Progress:** Design is complete. Pricing in progress. Pending scope evaluation by District.